



**STAGE 2**

- 1. DIVERT COUNTRY HILLS BLVD TRAFFIC OVER NEW BRIDGE AND ALIGNMENT AS SHOWN
- 2. UTILIZE THE NW RAMPS TO FACILITATE TRAFFIC MOVEMENTS
- 3. COMMENCE DETOUR OBLITERATION AND CONSTRUCTION OF THE SE RAMPS OF THE INTERCHANGE AS SHOWN
- 4. COUNTRY HILLS BLVD EB TRAFFIC IS SPLIT AT WEST END OF OLD DETOUR AS SHOWN TO FACILITATE CONSTRUCTION OF THE EB TO SB RAMP - ONCE COMPLETE THIS RAMP SHOULD BE OPENED
- 5. COMPLETE THE REQUIRED GRADING, GBC, ACP, SIGNING, LIGHTING, PAINTING, ETC IN CONSTRUCTION AREAS AS SHOWN
- 6. COORDINATE THE INSTALLATION AND OPERATION OF EAST TRAFFIC SIGNALS ON COUNTRY HILLS BLVD AND COVER UNTIL REQUIRED
- 7. ONCE CONSTRUCTION IS COMPLETE PROCEED TO STAGE 3

# Stoney Trail / Country Hills Boulevard Interchange Proposed Construction Staging Plan- Stage 2

**LEGEND**

- OPEN TO TRAFFIC AS SHOWN
- TEMPORARY PAVED DETOUR CONNECTION
- CONSTRUCTION AREAS
- OBLITERATION
- TRAFFIC FLOW