



STAGE 1

- 1. MAINTAIN TRAFFIC ON EXISTING STONEY TR AND COUNTRY HILLS BLVD AS SHOWN
- 2. MAINTAIN EXISTING SIGNALS
- 3. COMPLETE REQUIRED WORK ON COUNTRY HILLS BLVD ONCE BRIDGE CONSTRUCTION IS COMPLETE AS SHOWN
- 4. COMPLETE COUNTRY HILLS BLVD TIE-INS AT THE EAST AND WEST ENDS OF DETOUR
- 5. COMPLETE THE REQUIRED GRADING, GBC, ACP (1ST LIFT MIN.), SIGNING, LIGHTING, PAINTING, ETC IN CONSTRUCTION AREAS AS SHOWN
- 6. CONSTRUCT AND PAVE TEMPORARY CONNECTIONS AS SHOWN
- 7. COORDINATE THE INSTALLATION AND OPERATION OF WEST TRAFFIC SIGNALS ON COUNTRY HILLS BLVD AND COVER UNTIL REQUIRED
- 8. ONCE CONSTRUCTION IS COMPLETE PROCEED TO STAGE 2

**Stoney Trail / Country Hills Boulevard Interchange
Proposed Construction Staging Plan- Stage 1**

LEGEND

- OPEN TO TRAFFIC AS SHOWN
- TEMPORARY PAVED DETOUR CONNECTION
- CONSTRUCTION AREAS
- TRAFFIC FLOW