ALBERTA TRANSPORTATION GEOHAZARD ASSESSMENT PROGRAM PEACE REGION – GRANDE PRAIRIE DISTRICT 2020 INSPECTION



THURBER ENGINEERING LTD.

Site Number	Location		Na	me			Hwy	km	
GP30	East of Fo	ox Creek	losegun River (0.5 km W Bridge) 43:12 16.5		16.5				
Legal Description			UT	UTM Co-ordinates (NAD 83)					
SW35-61-18-W5			11	UN 6,0	018,815	E 526,395			
		Date		PF	CF		Tota	al	
Previous Inspection:		May 13, 2019		11	2	22			
Current Inspection:		June 18, 2020		12	2	24			
Road AADT:		7,56	60		Year:	2019			
Inspected By:		Barry Meays (Thurber) Roger Skirrow, Ed Szmata (AT)							
Report Attachn	port Attachments: Photographs Plans Maintenance		ance Items						
		south back	slop	be west of t	60 mm dia. "E he river, that d backslope dov	rains	water from	a catchwater	

Primary Site Issue:	ditch along the top of the backslope down to the south his The pipe is separated (and possibly crushed), and a slump alongside the pipe (which became much larger in 2020 wh downslope of the catchwater ditch breached above the slu Also east of the river, a slump on the south backslope has	has formed nen the berm ump).			
Dimensions:	W River: ~60 m length x <5m wide x <1.2m deep of settlement/erosion along the Big O pipe alignment. ~70 m wide x 70 m long slump in the backslope. E River ~40 m wide backslope slump x 50 m long.				
In 2010 W of the River, ~110 m length of Big O pipe was installed dowr the south backslope, with some deepening/regrading of ~300 m of the catchwater ditch at the top of the backslope to drain into the pipe inler from both directions, and construction of a 1.2 m high berm on the downslope side of the catchwater ditch, to funnel surface runoff into the pipe. The pipe was to be anchored, have 1 m of cover, have riprap protection at the inlet, and a gabion wall splash pad at the outlet. Some slope regrading of the previous slump, and some finger drains to tap existing seepage was also performed at this time.					
Maintenance:					
Observations:	Description	Worse?			
Pavement Distress					
	W River: A slump ~70 m wide x 70 m long x <0.2m backscarp has formed (initially caused by backslope				
Slope Movement	erosion and/or piping from the upper part of the pipe, and enlarged by the catchwater ditch berm breach), and extends west of the pipe. E River: ~40 m wide x 50 m long slump has its scarp about 1/3 of the way up the cut backslope, and appears to be toeing out in the south hwy ditch.	V			
Slope MovementErosion	enlarged by the catchwater ditch berm breach), and extends west of the pipe. E River: ~40 m wide x 50 m long slump has its scarp about 1/3 of the way up the cut backslope, and appears to be toeing out in the south hwy				

	seepage in the paved westbound lanes further west of the Big O pipe.					
Bridge/Culvert Distress	One or more joints of the pipe have become detached or separated, and the pipe is deformed (or possibly crushed) at some locations, causing undermining, piping, surface settlements, and now a slump.					
C Other						
Instrumentation (Records provided by AT in 2019 – Last reading June, 2011): SI-1 (Horizontal Inclinometer along the west side of the new EB lanes bridge) – Averaged 20 mm/yr settlement between 2003 and 2011); SI-2 (Beside SI-1 in Wick Drain area) – No significant movement since 2005; SI-3 (In Fill area west of bridge) – No records provided; SI-4 (In Fill area east of Bridge) – Note says sheared at 9m; SI-5 (In cut slope area east of the river adjacent to a gas pipeline) – No significant movement since 2003. Assessment: <u>W River</u> A catchwater ditch existed all along the top of the south backslope to capture and prevent surface water from running along the backslope (was supposed to drain towards the west). At a relatively low spot in the ditch, surface water began seeping through and/or spilling overtop the backslope (the channel capacity of this ditch may have been undersized and the gradient too flat). Erosion began to form along this surface runoff path. This caused a backslope slump failure to form, about 50 m long x 30 m wide on the lower half of this 30 m high, 3H:1V backslope, that transitions between the top catchwater ditch and the south highway ditch. In 2010, the remedial measures described above were implemented. This flow from the Big O then runs						
along the south highway ditch over one of the pre-existing gabion check weirs, before entering a 900 mm CSP that crosses beneath the highway eastbound lanes and into settling ponds in the median. The following spring (of 2011), failure of the Big O pipe was assessed via equipment entering the pipe internally, and joint separation was confirmed. This resulted in flow leakage, causing soil erosion along the slope face. It was also speculated equipment travelling overtop of the pipe with insufficient cover may have also crushed the top of the pipe, further worsening the situation.						
The current observations suggest that below grade separation or disconnection of the pipe is well founded, or possibly the pipe is squashed almost shut further downslope from the inlet. The inlet area to the Big O pipe is quite well defined to intercept flow and funnel it into the pipe, and surface water should be entering the pipe with unabated resistance. Subsurface water leakage appears to be causing piping erosion below grade along the pipe alignment, which in turn caused settlement depressions to reflect at surface. A slump formed in the backslope west of the pipe (originally about the same size as the one noted prior to 2010), which originated near the upper part of the pipe alignment. In 2020 this slump has enlarged considerably (~70 m wide x 70 m long) due to surface runoff/infiltration coming from a breach in the catchwater ditch berm, which meanders over the disordered slump terrain and is saturating the slump and backslope surfaces. The west slide toe debris is starting to squeeze into the ditch, but so far ditch runoff is going around the toe bulge and not affecting the highway embankment yet.						
The 900 mm CSP cross-culvert outlet in the median was noted to be about half full of grass and water. This could be due to a flatter than desired gradient in order to match the median ditch elevation, and/or vegetation growth in/around the outlet. <u>EB Lane Bridge Abutment</u> As part of the new hwy EB lane twinning in ~2002, a horizontal and vertical inclinometer were installed along the west side of the new EB lanes bridge to monitor movements of the west embankment fill over wick drains. Apparently the horizontal inclinometer SI-1 can be accessed through a manhole which must be first pumped out, and provided good previous data.						

E River

Also as part of the hwy EB lane twinning in ~2002, a vertical inclinometer was installed between the top of the south cut backslope and a pipeline running east-west, for early warning of potential movements in the event the slump on the lower third of the south backslope enlarges which could endanger the pipeline. **Recommendations:**

Maintenance:

Although OK now, the east bound (south) highway ditch at either slide location may need periodic cleaning of toe debris that accumulates if the slide(s) continue to move.

The cross-culvert in the median should be cleaned of accumulated debris, as the outlet was about half-full of grass and water.

Short Term:

The erosion and slumps should be regularly monitored for deterioration and enlargement. Install subdrains to control the intermittent seepage that is occurring adjacent to the pavement westbound lanes. Repair the breached catchwater ditch berm by constructing an \sim 10m long x 2 m high berm in place to redirect catchwater ditch drainage into the Big O pipe inlet further downslope (east).

The inclinometer between the backslope slump and the pipeline east of the river should be added into the biannual instrumentation monitoring program to warn of any potential retrogressive movements related to the backslope slump.

Medium Term

Excavate out, remove and dispose of the existing 960 mm Big O pipe west of the river. Then reconstruct the eroded/settled slope area by either:

1a) Installing a new welded steel pipe buried in the backfilled erosion channel. Retain or re-construct the shallow berm with compacted soil at the front of the pipe to funnel flow from the catchwater ditch into the new pipe, and line this entry point with riprap over non-woven geotextile. **OR**

1b) Alternatively (instead of the steel pipe reconstruction): Constructing an open channel along the slope. Re-grade the surface, forming a neatly contoured, flat-bottomed (min. 2 m wide) well defined channel with 3H:1V sideslopes by compacting the excavated clay in thin lifts using a sheepsfoot compactor. The open channel would need to be lined with either gabion mattress, or riprap, overtop of non-woven geotextile. This construction alternate is considered to have less chance of re-activation or re-occurrence.

AND 2) The west slump will need to be repaired for either option above, by excavating out the material to below the slide plane, installing a subdrain(s) along the base that outlets into the ditch, and re-compacting the salvaged clay material in place (assume 3m deep average).

Ballpark Cost = \$300,000 to \$500,000

The backslope slump east of the river will also need to be repaired. Due to the higher consequence of failure resulting from a pipeline behind the backslope, it is recommended that the slide be excavated and backfilled in stages with granular fill, topped with topsoil, soil covering and seed. The SI should be read to guide construction and ensure that excessive ground movements are not occurring near the pipeline. **Ballpark Costs = \$300,000**



FILE No.

13353








Photo 1 – Looking south (upslope) at the east side of the embankment slide that has fresh movement adjacent to the buried 960 mm diameter "Big O" pipe alignment just east of the slide.



Photo 2 – Looking southeast (upslope) from the highway at the enlarged west side of the embankment slide.





Photo 3 – Looking west at the fresh slide toe encroaching into the south hwy ditch.



Photo 4 – Looking north downslope along the east edge of the fresh slide.





Photo 5 – Looking west along the top of the fresh slide scarp just below the catch water ditch. Note the power pole anchor in the background still intact in a mound of soil but which could soon lose support.



Photo 6 – Looking east along the catch water ditch towards the inlet of the Big O pipe (the inside is squashed on top).





Photo 7 – Looking east along the new slide scarp at the power pole, anchor, and the point where the catchwater ditch breached a short distance east of the power pole anchor.



Photo 8 – Looking east along the catchwater ditch and the top of the new slide scarp from the west end.





Photo 9 – Looking at a puddle of water on some riprap west of the new slide toe. This may be a possible subdrain outlet.



Photo 10 – Looking northeast downslope from ~mid-slope along the settled area and erosion overtop the culvert alignment. Note the settling ponds in the median in the photo background.





Photo 11 – Looking southwest (upslope) at the sunken depression and erosion overtop the culvert alignment.



Photo 12 – Looking west along the top of the south cut backslope east of the river. Note the inclinometer casing, which was put in as an early warning indicator of potential movement adjacent to a pipeline if the slump below enlarges.





Photo 13 – Looking southwest towards the south cut backslope slide east of the river from the eastbound lanes.