| Bridge Culvert Inspection | | | | | | | | | | | | | |
|--|------------------|------------------------|----------------------------|----------------|---|-----------------|--|---------------------|---------------|---------------|-----------------------|----------|--|
| Bridge File Number 13526 -1 Bridge Culvert | | | | Bridge Gaive | | Form Type | | CUL1 | | | | | |
| Year Built 1992 | | | | | | 71 | | 4 | | | | | |
| Bridge or Town Name MAGNOLIA | | | | | | Inspector Name | | Kris Bosters | | | | | |
| Located Over | | TRIBUT | RIBUTARY TO PEMBINA RIVER. | | | | Inspector Class | | BR CLS A | | | | |
| | | 8.11.84. | | | | | Assistant Name | | Brian Cote | | | | |
| | | | 2 C1 11.335 | | | | Assistant Class | | | | | | |
| Water Body Cl./Year | | | | | | | Inspection Date | | 07-Aug-2012 | | | | |
| Navigabil. Cl./Year | | | | | | Data Entry By | | Theresa Lacus | sta | | | | |
| Legal Land Location NE SEC | | EC 20 TMP 54 PGE 6 M5M | | | | Data Entry Date | | 20-Aug-2012 | | | | | |
| Longitude, Latitude -114:5 | | | ·50·56 53·41·12 | | | | Reviewer Name | | Eric Carcoux | | | | |
| Road Authority Alberta | | | ta Transportation (AIT) | | | | | Review Date | | 20-Aug-2012 | | | |
| Contract Main. | | CMA12 | 2 | | | | | Dept. Reviewer Name | | Brent Herrick | | | |
| Clear Roadway | /Skew | | 3 deg. (LHF) | | | | | Dept. Review Date | | 22-Aug-2012 | | | |
| AADT/Year | | | 0 / 2011 (A) | | | | Follow | -Up By | | | | | |
| Road Classifica | | | 209-110 | | | | | | | | | | |
| Detour Length | | 32 | | | | | | | | | | | |
| Bridge Culvert | | | | | | | | | | | | | |
| Number of Culv | | | 1 | T _ | | _ | | | | | | | |
| Pipe # | Barrel | | Span | pan Rise (or D | | Dia.) Type | | Length | | Corr. Profile | PI./Slab Thickness | Shape | |
| 1 | MAIN | | | 2740 | | SP | | 110.9 | | 152X51 | 5.0 | ROUND | |
| Special Feature | | | BARREL ELBO | | | , U. | 110.5 | | | 102/101 | 10.0 | 11100112 | |
| Special Feature | | | | | | | | | | | | | |
| | | | | | | | | | | | | | |
| | | | | | Uti | lities (L | ocated. | at) | | | | | |
| Utility Attachme | T . | | | | | | ı | | | | | | |
| Telephone East r/w. | | | | | | | | | es road 50m N | orth. | | | |
| Power | 1 wire East r/w. | | | | | Municipal | | | | | | | |
| Others | | | | | | Proble | m (Y/N) | No | | | | | |
| Remarks | | | | | | | | | | | | | |
| Ap | | | | | | | d / Embankment Explanation of Condition | | | | | | |
| Horizontal Alignment | | | Last 7 | 7 | On curve with no passing. Farm entrance. Sag curve. | | | | | | | | |
| Horizontal Alignment Vertical Alignment | | | 7 | 7 | | | | | | | | | |
| Roadway Width (m) 9.200 | | | | ' | | | | | | | | | |
| Troadway Widti | ' (''') | | 3.200 | | | | | | | | | | |
| Embankment | | | N | 7 | 15m be | erm both s | sides. | | | | | | |
| Sideslope (:1) 3.0 | | | | | | | | | | | | | |
| (Height of Co | ver(m): | : 6) | | | | | | | | | | | |
| Guardrail (Y/N) No | | | | | | | | | | | | | |
| Approach Roa | d / E! | anke a | ot Conoral Dat | ina | 7 | 7 | | | | | | | |
| Approach Roa | ia / Eiiii | oankinei | it General Kat | ing | 1 | ' | | | | | | | |
| | | | | | | Upstre | am End | | | | | | |
| Culvert Compo | onent | | | | Last | Now | Explan | ation of | Condi | tion | | | |
| Direction | | | | | E | | | | | | | | |
| End Treatment Others, None) | (Concre | ete, Stee | I, CONCRETE | | | | | | | | | | |
| Headwall | | | | | N | 7 | | | | | | | |
| Collar | | | N | 7 | | | | | | | | | |
| Wingwalls | | | Х | X | | | | | | | | | |
| (Shape:) | | | | | 1 | | | | | | | | |
| Cutoff Wall | | | N | N | | | | | | | | | |
| | | | | | | | | | | | | | |

| | | | Upstre | am End |
|--|--------------------|------|---------|---|
| Culvert Component | | Last | Now | Explanation of Condition |
| Bevel End | 1 | N | 7 | |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 150 | | | |
| Scour Protection | 1.00 | N | 7 | |
| (Type : RIP RAP) | | | - | |
| (Avg. Rock Size(mm) : 300) | | | | |
| Scour/Erosion | | N | 7 | |
| | | | | |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | | 7 | 7 | |
| | | Brid | dae Cu | lvert Barrel |
| Culvert Component | | | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Locat | tion Code: MAIN. S | | | , Rise (mm): 2740, Type: SP) |
| Barrel Last Accessible Date | 07-Aug-2007 | | <i></i> | |
| Special Features | | | | |
| Special Feature | | 7 | 7 | Superficial rust on welds & floor. Elbow was very close to D/S end. |
| (Type : BARREL ELBOW) | | | | 1 |
| Special Feature | | | | |
| (Type:) | | | | 1 |
| Roof | | N | 7 | |
| Measured Rise (mm) | 2710 | - 14 | | |
| Measured At Ring No. | 15 | | | |
| Sag (mm) | 30 | | | |
| Percent Sag | 1 | | | |
| Sidewall | | N | 7 | |
| Measured Span (mm) | 2776 | 14 | | |
| Measured At Ring No. | 15 | | | |
| Deflection (mm) | 36 | | | |
| Percent Deflection | 1 | | | |
| | ' | N | 7 | |
| Floor Rulgo (mm) | 0 | IN | 1 | |
| Bulge (mm) Measured At Ring No. | 0 | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | | | _ | |
| Circumferential Seams | | N | 7 | |
| Separation (mm) | 0 | | | |
| Longitudinal Seams | | N | 7 | |
| Total No. of Cracked Rings | | | | |
| Total No. of Rings with Two Cracked Seams | | | | 1N Stagger |
| Min. Remaining Steel Between Cracks (mm) | | | | 1N Stagger |
| Proper Lap (Y/N) | No | | | |
| Longitudinal Stagger (Y/N) | Yes | | | |
| Coating | | 5 | 5 | Superficial rust on floor. |
| Corrosion By Soil (Y/N) | No | | | |
| Corrosion By Water (Y/N) | Yes | | | |
| Camber POS/ZERO/NEG | ZERO | | | |
| | | | | |

| | | Bric | lge Cu | lvert Barrel | | | | |
|---|----------------------|-------|--------|------------------------------|--|--|--|--|
| | | | | Explanation of Condition | | | | |
| (Pipe # : 1, Primary Span, Locat | tion Code: MAIN, Spa | n (mm |): | , Rise (mm): 2740, Type: SP) | | | | |
| Fish Passage Adequacy | | 4 | 6 | | | | | |
| Baffle | | Х | Х | | | | | |
| (Type:) | | | | | | | | |
| Waterway Adequacy | | N | 7 | | | | | |
| Icing (Y/N) | No | | | | | | | |
| Silting (Y/N) | No | | | | | | | |
| Drift (Y/N) | No | | | | | | | |
| Barrel General Rating | | N | 7 | | | | | |
| | | D | ownstr | ream End | | | | |
| Culvert Component | | Last | Now | Explanation of Condition | | | | |
| Direction | | W | | | | | | |
| End Treatment (Concrete, Steel, Others, None) | CONCRETE | | | | | | | |
| Headwall | | N | 7 | | | | | |
| Collar | | N | 7 | | | | | |
| Wingwalls | | Х | Х | | | | | |
| (Shape:) | | | | | | | | |
| Cutoff Wall | | N | N | | | | | |
| Bevel End | | N | 7 | | | | | |
| Heaving (mm) | 0 | | | | | | | |
| Invert Above/Below Stream Bed | BELOW | | | | | | | |
| Above/Below (mm) | 350 | | | | | | | |
| Scour Protection | | N | 7 | | | | | |
| (Type : RIP RAP) | | | | | | | | |
| (Avg. Rock Size(mm) : 300) | | | | | | | | |
| Scour/Erosion | | N | 7 | | | | | |
| Beavers (Y/N) | No | | | | | | | |
| Downstream End General Rating | | 8 | 7 | | | | | |
| | | s | tructu | re Usage | | | | |
| | | | Now | Explanation of Condition | | | | |
| Channel (U/S and D/S) | | | | | | | | |
| Alignment | | | 7 | | | | | |
| Bank Stability | | | 7 | | | | | |
| HWM (m below Top of Culvert) | | | | HWM not visible. | | | | |
| Drift (Y/N) | No | | | | | | | |
| Channel Bottom Degrading/Aggrading | | | | | | | | |
| Beavers (Y/N) | No | | | | | | | |
| (Fish Compensation Measure 1 : | NONE) | | | | | | | |
| (Fish Compensation Measure 2 : | NONE) | | | | | | | |
| Channel General Rating | | 7 | 7 | | | | | |

| | | Maintena | ance Recommenda | ations | | | | | |
|--|---------------|----------------------------|-----------------|------------------------|---------------|------|----------------|-----------|-------|
| Inspector Recommendations | Year | Inspector Comments | | Department Com | ments | | Target Year | Est. Cost | Cat # |
| SHOTCRETE REPAIRS | | | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | } | | | | | | | | |
| INSTALL STRUTS | | | | | | | | | |
| INSTALL CONCRETE COLLAR/CUT | OFF | | | | | | | | |
| REPAIR SEAMS | | | | | | | | | |
| OTHER ACTION | | | | | | | | | |
| OTHER ACTION | | | | | | | | | |
| OTHER ACTION | | | | | | | | | |
| OTHER ACTION | | | | | | | | | |
| Structural Condition Rating (Last/N (%) | low) 55.6/7 | 7.8 Sufficiency Rating (%) | g (Last/Now) 6 | 5.4/74.6 | Est. Repl. Yr | 2048 | Maint. Re | qd. (Y/N) | No |
| Special Comments for Next Inspection | | | | Department Comments | | | | | |
| Maintenance Reviewed By | | | | Date | | E | stimated Total | 0 | |
| Proposed Long-Term Strategy | | | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | | | |
| Proposed Action | | | | | | | | | |
| Previous Inspector's Name | Jacob Oresile | | Previous A | ssistant's Name | | | | | |
| Next Inspection Date | 07-Nov-2015 | | Previous Ir | nspection Date | 29-Jan-2009 | | | | |
| Inspection Cycle (Default) (months) | 39 | | | | | | | | |
| Comment | | | | | | | | | |