

Bridge Culvert Inspection				
Bridge File Number	01439 -1 Bridge Culvert		Form Type	CUL1
Year Built	1985		Lot No.	4
Bridge or Town Name	BENTLEY		Inspector Name	Owen Salava
Located Over	RAINY CREEK, 3.78.6, WATERCRS-ST		Inspector Class	BR CLS A
Located On	12:06 C1 22.406		Assistant Name	
Water Body Cl./Year			Assistant Class	
Navigabil. Cl./Year			Inspection Date	29-Aug-2012
Legal Land Location	SE SEC 26 TWP 40 RGE 2 W5M		Data Entry By	Marcia Chavez
Longitude, Latitude	-114:10:42, 52:27:54		Data Entry Date	17-Sep-2012
Road Authority	Alberta Transportation (AIT)		Reviewer Name	John O'Brien
Contract Main. Area	CMA18		Review Date	06-Sep-2012
Clear Roadway/Skew	9 /		Dept. Reviewer Name	Andrew Smikles
AADT/Year	1,230 / 2011 (A)		Dept. Review Date	18-Sep-2012
Road Classification	RAU-209-110		Follow-Up By	
Detour Length (km)	6			

**Bridge Culvert Information**

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	2019	2226	SPE	54.9	152X51	3.0	ELLIPSE
Special Features								
Special Features Comment								

**Utilities (Located at)**

Utility Attachments							
Telephone	Along South side of road.			Gas	50 m West of culvert		
Power	3 wires 23 m North of c/l.			Municipal			
Others				Problem (Y/N)	No		
Remarks							

**Approach Road / Embankment**

		Last	Now	Explanation of Condition
Horizontal Alignment		7	7	Intersection 100m west.
Vertical Alignment		7	7	
Roadway Width (m)	9.000			
Embankment		8	8	North end measured.
Sideslope ( _ :1)	3.0			
(Height of Cover(m) : 5)				
Guardrail (Y/N)	Yes			
<b>Approach Road / Embankment General Rating</b>		<b>7</b>	<b>7</b>	

**Upstream End**

Culvert Component		Last	Now	Explanation of Condition
Direction		N		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		X	X	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		7	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	300			
Scour Protection		7	7	
(Type : <b>RIP RAP</b> )				
(Avg. Rock Size(mm) : <b>200</b> )				
Scour/Erosion		7	7	
Beavers (Y/N)	No			
<b>Upstream End General Rating</b>		<b>7</b>	<b>7</b>	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 2019, Rise (mm): 2226, Type: SPE)				
Barrel Last Accessible Date	29-Aug-2012			
<b>Special Features</b>				
Special Feature				
(Type : )				
Special Feature				
(Type : )				
Roof		7	7	
Measured Rise (mm)	2250			
Measured At Ring No.	8			
Sag (mm)	24			
Percent Sag	1			
Sidewall		6	6	2 small holes from construction in sidewall 1st plate on West side from outlet.
Measured Span (mm)	2010			
Measured At Ring No.	8			
Deflection (mm)	9			
Percent Deflection	1			
Floor		N	5	
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)	No			
Circumferential Seams		7	7	
Separation (mm)	0			
Longitudinal Seams		7	7	
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams	0			
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)	No			
Longitudinal Stagger (Y/N)	No			
Coating		6	6	Minor soil staining at upper seams superficial.
Corrosion By Soil (Y/N)	Yes			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	NEG			
Ponding (Y/N)	No			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 2019, Rise (mm): 2226, Type: SPE)				
Fish Passage Adequacy		5	5	
Baffle		X	X	
(Type : )				
Waterway Adequacy		7	7	0.2m silt accumulation starting 15m from outlet.
Icing (Y/N)	No			
Silting (Y/N)	Yes			
Drift (Y/N)	No			
<b>Barrel General Rating</b>		<b>6</b>	<b>6</b>	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		S		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		X	X	
Bevel End		7	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	300			
Scour Protection		7	7	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 200)				
Scour/Erosion		7	7	
Beavers (Y/N)	No			
<b>Downstream End General Rating</b>		<b>7</b>	<b>7</b>	
Structure Usage				
		Last	Now	Explanation of Condition
<b>Channel (U/S and D/S)</b>				
Alignment		7	7	
Bank Stability		7	7	
HWM (m below Top of Culvert)				HWM unknown
Drift (Y/N)	No			
Channel Bottom Degrading/Aggrading				Unknown.
Beavers (Y/N)	No			
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
<b>Channel General Rating</b>		<b>7</b>	<b>7</b>	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
<b>Structural Condition Rating (Last/Now) (%)</b>	<b>66.7/66.7</b>	<b>Sufficiency Rating (Last/Now) (%)</b>	<b>70.4/70.4</b>	Est. Repl. Yr	2035	Maint. Req. (Y/N)	No
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Owen Salava		Previous Assistant's Name				
Next Inspection Date	29-May-2014		Previous Inspection Date	25-Aug-2010			
Inspection Cycle (Default) (months)	21						
Comment							