

Bridge Culvert Inspection				
Bridge File Number	01863 -1 Bridge Culvert		Form Type	CUL1
Year Built	1950		Lot No.	3
Bridge or Town Name	BENTLEY		Inspector Name	Owen Salava
Located Over	TRIBUTARY TO RAINY CREEK, 3.78.6.2, WATERCRS-ST		Inspector Class	BR CLS A
Located On	12:06 C1 17.580		Assistant Name	
Water Body Cl./Year			Assistant Class	
Navigabil. Cl./Year			Inspection Date	29-Aug-2012
Legal Land Location	NE SEC 20 TWP 40 RGE 2 W5M		Data Entry By	Marcia Chavez
Longitude, Latitude	-114:14:51, 52:27:41		Data Entry Date	17-Sep-2012
Road Authority	Alberta Transportation (AIT)		Reviewer Name	John O'Brien
Contract Main. Area	CMA18		Review Date	06-Sep-2012
Clear Roadway/Skew	9 /		Dept. Reviewer Name	Andrew Smikles
AADT/Year	1,230 / 2011 (A)		Dept. Review Date	18-Sep-2012
Road Classification	RAU-209-110		Follow-Up By	
Detour Length (km)	6			

Bridge Culvert Information

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	-	2100	SP	45.7	152X51		ROUND
Special Features	CONC FLOOR							
Special Features Comment								

Utilities (Located at)

Utility Attachments				
Telephone	South r/w.		Gas	
Power	3 wires 23 m North of c/l.		Municipal	
Others			Problem (Y/N)	No
Remarks	Cable runs through barrel, detached.			

Approach Road / Embankment

		Last	Now	Explanation of Condition
Horizontal Alignment		6	6	In middle of gradual curve.
Vertical Alignment		7	7	In sag of long gradual curve. On superelevation.
Roadway Width (m)	9.000			
Embankment		7	7	S end measured - high side of superelevation.
Sideslope (__:1)	3.0			
(Height of Cover(m) : 4.7)				
Guardrail (Y/N)	Yes			S side only.
Approach Road / Embankment General Rating		6	6	

Upstream End

Culvert Component		Last	Now	Explanation of Condition
Direction		N		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		6	6	
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	400			
Scour Protection		6	6	Some rock - Class I. Sparce.
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 300)				
Scour/Erosion		6	6	
Beavers (Y/N)	Yes			
Upstream End General Rating		6	6	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1 , Primary Span, Location Code: MAIN , Span (mm): , Rise (mm): 2100 , Type: SP)				
Barrel Last Accessible Date	29-Aug-2012			
Special Features				
Special Feature		X	N	
(Type : CONC FLOOR)				
Special Feature				
(Type :)				
Roof		N	6	Estimate roof sag at less then 5%. Unable to measure due to silt on floor.
Measured Rise (mm)				
Measured At Ring No.				
Sag (mm)	80			
Percent Sag	4			
Sidewall		N	6	
Measured Span (mm)	2130			
Measured At Ring No.	6			
Deflection (mm)	30			
Percent Deflection	1			
Floor		N	N	Concrete floor under water.
Bulge (mm)				
Measured At Ring No.				
Abrasion (Y/N)				
Circumferential Seams		N	6	
Separation (mm)	0			
Longitudinal Seams		N	6	Lower seams not visible.
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams	0			
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)	No			1N.
Longitudinal Stagger (Y/N)	Yes			
Coating		N	6	Minor superficial rust.
Corrosion By Soil (Y/N)	Yes			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	NEG			
Ponding (Y/N)	No			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2100, Type: SP)				
Fish Passage Adequacy		4	4	Beaver dam in barrel.
Baffle		X	X	
(Type :)				
Waterway Adequacy		7	7	
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
Barrel General Rating		6	6	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		S		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	
Bevel End		7	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	400			
Scour Protection		5	5	Some rock & Class I.
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 250)				
Scour/Erosion		5	5	
Beavers (Y/N)	Yes			
Downstream End General Rating		5	5	
Structure Usage				
		Last	Now	Explanation of Condition
Channel (U/S and D/S)				
Alignment		6	6	
Bank Stability		7	7	
HWM (m below Top of Culvert)	0.5			-0.5m - grass on fence over inlet.
Drift (Y/N)	Yes			
Channel Bottom Degrading/Aggrading				Unknown
Beavers (Y/N)	Yes			
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
Channel General Rating		6	6	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION	2012	Remove beaver dam.					
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
Structural Condition Rating (Last/Now) (%)	66.7/66.7	Sufficiency Rating (Last/Now) (%)	60.7/60.7	Est. Repl. Yr	2020	Maint. Req. (Y/N)	Yes
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Owen Salava		Previous Assistant's Name				
Next Inspection Date	29-May-2014		Previous Inspection Date	25-Aug-2010			
Inspection Cycle (Default) (months)	21						
Comment							