| | | | | | Bride | e Culve | rt Inen | ection | | | | | | |
|--|------------|------------------|--------------------------|----------|--|---------------------|------------------|--------------------------|--------------|---------------------------|-----------------------|-------------|--|--|
| Bridge File Num | her | 00190 - | 1 Bridge Culve | rt | Dilidg | <u>e curve</u> | Form T | | | CUL1 | | | | |
| Year Built 1997 | | | | | | | Lot No. | | | 2 | | | | |
| Bridge or Town | Name | | HBURG | | | | Inspector Name | | | Melanie Johnson | | | | |
| Located Over | rtarrio | | CREEK, 6.66, V | VATERCI | RS-ST | | Inspector Class | | | BR CLS B | | | | |
| Located On | | | C1 14.436 | ., | | | Assistant Name | | DK OLO B | | | | | |
| Water Body Cl./ | Year | 000.02 | | | | | Assistant Class | | | | | | | |
| Navigabil. Cl./Ye | | | | | | | | pection Date 30-Mar-2012 | | | | | | |
| Legal Land Loca | | NE SEC | | | | | Data Entry By | | | Lisa Fairhurst | | | | |
| Longitude, Latitude -113:04:27 | | | | | | Data Entry Date | | | 24-Apr-2012 | | | | | |
| | | | Transportation | (AIT) | | | Reviewer Name | | Eric Carcoux | | | | | |
| Contract Main. A | Area | CMA09 | | , | | | Review Date | | 17-Apr-2012 | | | | | |
| Clear Roadway/Skew 9.5 / | | | | | | Dept. Reviewer Name | | i . | | | | | | |
| AADT/Year | | 2,270 / 2011 (A) | | | | | | Dept. Review Date | | 04-May-2012 | | | | |
| Road Classificat | tion | RAU-21 | 0-110 | | | | | Follow-Up By | | | | | | |
| Detour Length (I | km) | 3 | | | | | | | | | | | | |
| Bridge Culvert | Inform | ation | | | | | | | | | | | | |
| Number of Culve | erts | | 1 | | | | | | | | | | | |
| Pipe # | Barrel | | Span | Rise (or | Dia.) | Туре | | Length | | Corr. Profile | PI./Slab Thickness | Shape | | |
| 1 | MAIN | | • | 4610 | | SP | | 35.4 | | 152X51 | 3.0 | ROUND | | |
| Special Feature | s | | | | | | | | | | | | | |
| Special Feature | s Comi | ment | | | | | | | | | | | | |
| | | | | | 114 | :::4:00 /! | | ~4\ | | | | | | |
| Utility Attachmen | nte | | | | Οt | ilities (L | ocateo | at) | | | | | | |
| Telephone | | r/w & Fas | st r/w | | | | Gas | | | | | | | |
| Telephone West r/w & East r/w. Power 2 line East r/w. | | | | | | Municipal | | | | | | | | |
| Others | 2 11110 | EdSt I/W. | | | | | Problem (Y/N) No | | No | | | | | |
| Remarks | | | | | | | 1 10010 | 111 (1714) | 1110 | | | | | |
| | | | | A | pproa | ch Road | l / Emb | ankment | | | | | | |
| | Last | | Explanation of Condition | | | | | | | | | | | |
| Horizontal Alignment | | | 7 | 7 | On a slight curve with good sight distance. Residential entrances. | | | | | | | | | |
| Vertical Alignment | | | 7 | 7 | | | | | | | | | | |
| Roadway Width (m) | | 9.500 | | | | | | | | | | | | |
| Embankment | Embankment | | | | N | 7 | | kment do | oes not | match top of he | eadwall but fol | lows at 5:1 | | |
| Sideslope (: | :1) | | 5.0 | | | | slope. | | | | | | | |
| (Height of Cov | /er(m) : | 1.1) | | | | | | | | | | | | |
| Guardrail (Y/N) | | | Yes | | 2 broken guardrail | | | | | osts on west side - photo | | | | |
| Approach Road | d / Eml | oankmen | t General Rat | ing | 7 | 7 | | | | | | | | |
| | | | | | | Upstre | am End | | | | | | | |
| Culvert Compo | nent | | | | Last | Now | Explar | nation of | Condi | tion | | | | |
| Direction | | | | | E | | | | | | | | | |
| End Treatment (Others, None) | (Concre | ete, Steel | I, CONCRETE | | | | | | | | | | | |
| Headwall | | | | | 8 | 7 | | | | | | | | |
| Collar | | | | | N | 7 | | | | | | | | |
| Wingwalls | Wingwalls | | | Х | Х | | | | | | | | | |
| (Shape:) | | | | | | | | | | | | | | |
| Cutoff Wall | | | N | N | | | | | | | | | | |

00190 -1 Bridge Culvert

| | | | 11 | |
|---|----------------------|-----------|--------|---|
| Culvert Component | | | Now | am End |
| Bevel End | | Last N | 7 | Explanation of Condition |
| Heaving (mm) | 0 | IN | 1 | |
| Invert Above/Below Stream Bed | BELOW | | | |
| | 1000 | | | |
| Above/Below (mm) Scour Protection | 1000 | N | 8 | |
| | | IN | 8 | |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 400) | | N. | | |
| Scour/Erosion | | N | 8 | |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | | 8 | 7 | |
| | | Brid | dae Cu | lvert Barrel |
| Culvert Component | | | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Loca | tion Code: MAIN. Sna | | | , Rise (mm): 4610, Type: SP) |
| Barrel Last Accessible Date | 22-Dec-2008 | . (| ,- | Water/thin ice 2.4m deep |
| | | | | Pipe viewed from ends shape/condition |
| Special Features | | | | |
| Special Feature | | | | |
| (Type:) | | | | |
| Special Feature | | | | |
| (Type:) | | | | |
| Roof | I | 7 | N | |
| Measured Rise (mm) | | | | |
| Measured At Ring No. | | | | |
| Sag (mm) | 0 | | | |
| Percent Sag | | | | |
| Sidewall | | 7 | N | (R4 - 4495, 115mm. R5 - 4489, 121mm. R6 - 4495 - 115mm. |
| Measured Span (mm) | 4480 | | | 22Dec/08) |
| Measured At Ring No. | 2 | | | |
| Deflection (mm) | 130 | | | |
| Percent Deflection | 3 | | | |
| Floor | | N | N | |
| Bulge (mm) | 0 | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | No | | | |
| Circumferential Seams | | 6 | N | |
| Separation (mm) | 10 | | | |
| Longitudinal Seams | | 7 | N | |
| Total No. of Cracked Rings | 0 | | | |
| Total No. of Rings with Two Cracked Seams | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | 1N stagger |
| Proper Lap (Y/N) | Yes | | | 1N stagger |
| Longitudinal Stagger (Y/N) | Yes | | | |
| Coating | | 7 | 7 | |
| Corrosion By Soil (Y/N) | Yes | | | |
| Corrosion By Water (Y/N) | Yes | | | |
| Camber POS/ZERO/NEG | ZERO | | | |
| Ponding (Y/N) | Yes | | | |

| | | Bric | lge Cu | lvert Barrel |
|---|----------------------|-------|--------|------------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Locat | tion Code: MAIN, Spa | n (mm |): | , Rise (mm): 4610, Type: SP) |
| Fish Passage Adequacy | | 7 | 7 | |
| Baffle | | Х | Х | |
| (Type:) | | | | |
| Waterway Adequacy | | 7 | 7 | |
| Icing (Y/N) | No | | | |
| Silting (Y/N) | No | | | |
| Drift (Y/N) | Yes | | | |
| Barrel General Rating | | 7 | N | GR was 7 on 22 Dec 08 |
| | | D | ownstr | eam End |
| Culvert Component | | Last | Now | Explanation of Condition |
| Direction | | W | | |
| End Treatment (Concrete, Steel, Others, None) | CONCRETE | | | |
| Headwall | | 7 | 7 | |
| Collar | | N | 7 | |
| Wingwalls | | X | X | |
| (Shape:) | | | | |
| Cutoff Wall | | N | N | water/ice covered. |
| Bevel End | | N | 7 | |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 1000 | | | |
| Scour Protection | | N | 7 | |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 400) | | | | |
| Scour/Erosion | | N | 7 | |
| Beavers (Y/N) | No | | | |
| Downstream End General Ratin | ng | 7 | 7 | |
| | | S | tructu | re Usage |
| | | Last | Now | Explanation of Condition |
| Channel (U/S and D/S) | | | | |
| Alignment | | 8 | 8 | |
| Bank Stability | | N | 8 | |
| HWM (m below Top of Culvert) | | | | HWM not visible. |
| Drift (Y/N) | No | | | |
| Channel Bottom Degrading/Aggrading | | | | |
| Beavers (Y/N) | No | | | |
| (Fish Compensation Measure 1 : | NONE) | | | |
| (Fish Compensation Measure 2 : | NONE) | | | |
| Channel General Rating | | 8 | 8 | |

| | | | Maintenance | Recommen | dations | | | | | |
|---|-------------|----------|-----------------------------------|----------|---------------------------|---------------|----------------|---------------|-----------|-------|
| Inspector Recommendations | Year | Inspecto | r Comments | | Department Com | nments | | Target Year | Est. Cost | Cat # |
| SHOTCRETE REPAIRS | | | | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | 3 | | | | | | | | | |
| INSTALL STRUTS | | | | | | | | | | |
| INSTALL CONCRETE COLLAR/CUT | OFF | | | | | | | | | |
| REPAIR SEAMS | | | | | | | | | | |
| OTHER ACTION | 2012 | Remove | broken GR posts | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| Structural Condition Rating (Last/N (%) | low) 77.8/5 | 5.6 | Sufficiency Rating (Last/Now) (%) | | 77.9/65.6 | Est. Repl. Yr | 2050 Maint. Re | | qd. (Y/N) | Yes |
| Special Comments for Next Inspection | | | | | Department Comments | | | | | |
| Maintenance Reviewed By | | | | | Date | | E | Stimated Tota | I 0 | |
| Proposed Long-Term Strategy | | | | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | | | | |
| Proposed Action | | | | | | | | | | |
| Previous Inspector's Name | Jason Saly | | | Previous | Previous Assistant's Name | | | | | |
| Next Inspection Date | 30-Jun-2015 | | | Previous | Inspection Date | 22-Dec-2008 | | | | |
| Inspection Cycle (Default) (months) | 39 | | | | | | | | | |
| , | + | | | | | | | | | |