

| Bridge Culvert Inspection | | | | |
|---------------------------|---|--|---------------------|---------------|
| Bridge File Number | 01903 -1 Bridge Culvert | | Form Type | CUL1 |
| Year Built | 1970 | | Lot No. | 2 |
| Bridge or Town Name | ARROWWOOD | | Inspector Name | Garry Roberts |
| Located Over | 2ND ORDER TRIBUTARY TO BOW RIVER, 2.13.16.1, WATERCRS-ST | | Inspector Class | BR CLS A |
| Located On | 547:04 C1 16.721 | | Assistant Name | |
| Water Body Cl./Year | | | Assistant Class | |
| Navigabil. Cl./Year | | | Inspection Date | 03-Jan-2012 |
| Legal Land Location | NE SEC 9 TWP 21 RGE 23 W4M | | Data Entry By | Anne Roberts |
| Longitude, Latitude | -113:07:57, 50:46:17 | | Data Entry Date | 30-Jan-2012 |
| Road Authority | Alberta Transportation (AIT) | | Reviewer Name | Joel Wozney |
| Contract Main. Area | CMA30 | | Review Date | 05-Jan-2012 |
| Clear Roadway/Skew | 8.5 / | | Dept. Reviewer Name | Tim Davies |
| AADT/Year | 940 / 2010 (A) | | Dept. Review Date | 06-Feb-2012 |
| Road Classification | RLU-209-110 | | Follow-Up By | |
| Detour Length (km) | 55 | | | |

Bridge Culvert Information

| Number of Culverts | | 1 | | | | | | |
|--------------------------|--------|------|----------------|------|--------|---------------|--------------------|---------|
| Pipe # | Barrel | Span | Rise (or Dia.) | Type | Length | Corr. Profile | Pl./Slab Thickness | Shape |
| 1 | MAIN | 2320 | 2560 | SPE | 42.9 | 152X51 | 3.5 | ELLIPSE |
| Special Features | | | | | | | | |
| Special Features Comment | | | | | | | | |

Utilities (Located at)

| | | | | |
|---------------------|-----------------------|--|---------------|----|
| Utility Attachments | | | | |
| Telephone | North r/w. | | Gas | |
| Power | 3 wires 10m west c/l. | | Municipal | |
| Others | | | Problem (Y/N) | No |
| Remarks | | | | |

Approach Road / Embankment

| | | Last | Now | Explanation of Condition |
|--|-------|----------|----------|---|
| Horizontal Alignment | | 5 | 5 | Hill and curve to South 4:1 to 2:1 both sides. |
| Vertical Alignment | | 5 | 5 | |
| Roadway Width (m) | 8.500 | | | |
| Embankment | | 7 | 7 | |
| Sideslope (__:1) | 2.0 | | | |
| (Height of Cover(m) : 2.6) | | | | |
| Guardrail (Y/N) | No | | | |
| Approach Road / Embankment General Rating | | 5 | 5 | |

Upstream End

| Culvert Component | | Last | Now | Explanation of Condition |
|---|--|-------|-----|--------------------------|
| Direction | | N | | |
| End Treatment (Concrete, Steel, Others, None) | | STEEL | | |
| Headwall | | X | X | |
| Collar | | X | X | |
| Wingwalls | | X | X | |
| (Shape :) | | | | |

| Upstream End | | | | |
|---|-------------|----------|----------|--|
| Culvert Component | | Last | Now | Explanation of Condition |
| Cutoff Wall | | X | X | |
| Bevel End | | 6 | 6 | Missing 7 bolts. |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 200 | | | |
| Scour Protection | | N | 7 | |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 500) | | | | |
| Scour/Erosion | | N | 7 | |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | | 6 | 6 | |
| Bridge Culvert Barrel | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 2320, Rise (mm): 2560, Type: SPE) | | | | |
| Barrel Last Accessible Date | 03-Jan-2012 | | | |
| Special Features | | | | |
| Special Feature | | | | 2000mm dis. 125x25 corrugation liner with couplers at inside dia. |
| (Type :) | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Roof | | 6 | 6 | Uneven install of liner. Roof is void of grout at several areas. Localized construction bulges from grouting |
| Measured Rise (mm) | 2000 | | | |
| Measured At Ring No. | 3 | | | |
| Sag (mm) | 0 | | | |
| Percent Sag | 3 | | | |
| Sidewall | | 6 | 6 | Uneven install of liner. |
| Measured Span (mm) | 2020 | | | |
| Measured At Ring No. | 1 | | | |
| Deflection (mm) | 20 | | | |
| Percent Deflection | 1 | | | |
| Floor | | N | 7 | |
| Bulge (mm) | 0 | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | No | | | |
| Circumferential Seams | | 5 | 4 | Foam rope filler is displaced at R3/R4 joint with void. |
| Separation (mm) | 80 | | | |
| Longitudinal Seams | | 7 | 7 | Only 2m @ each end is visible of original barrel. |
| Total No. of Cracked Rings | 0 | | | |
| Total No. of Rings with Two Cracked Seams | 0 | | | 1N stagger |
| Min. Remaining Steel Between Cracks (mm) | | | | |
| Proper Lap (Y/N) | No | | | |
| Longitudinal Stagger (Y/N) | Yes | | | |
| Coating | | 7 | 6 | |
| Corrosion By Soil (Y/N) | No | | | |
| Corrosion By Water (Y/N) | No | | | |
| Camber POS/ZERO/NEG | ZERO | | | |

| Bridge Culvert Barrel | | | | |
|--|-----------|----------|----------|---------------------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 2320, Rise (mm): 2560, Type: SPE) | | | | |
| Ponding (Y/N) | No | | | |
| Fish Passage Adequacy | | 4 | 5 | |
| Baffle | | X | X | |
| (Type :) | | | | |
| Waterway Adequacy | | 7 | 7 | |
| Icing (Y/N) | No | | | |
| Silting (Y/N) | No | | | |
| Drift (Y/N) | No | | | |
| Barrel General Rating | | 6 | 6 | |
| Downstream End | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| Direction | | S | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | |
| Headwall | | X | X | |
| Collar | | X | X | |
| Wingwalls | | X | X | |
| (Shape :) | | | | |
| Cutoff Wall | | X | X | |
| Bevel End | | 6 | 6 | Bent @ end. |
| Heaving (mm) | 50 | | | |
| Invert Above/Below Stream Bed | ABOVE | | | |
| Above/Below (mm) | 300 | | | |
| Scour Protection | | N | 6 | |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 350) | | | | |
| Scour/Erosion | | N | 6 | Scour hole - minor. Rock at bottom |
| Beavers (Y/N) | No | | | |
| Downstream End General Rating | | 6 | 6 | |
| Structure Usage | | | | |
| | | Last | Now | Explanation of Condition |
| Channel (U/S and D/S) | | | | |
| Alignment | | 6 | 6 | Sharp turns U/S and D/S. |
| Bank Stability | | 5 | 6 | |
| HWM (m below Top of Culvert) | 1.5 | | | No visible HWM |
| Drift (Y/N) | No | | | |
| Channel Bottom Degrading/Aggrading | DEGRADING | | | |
| Beavers (Y/N) | No | | | |
| (Fish Compensation Measure 1 : NONE) | | | | |
| (Fish Compensation Measure 2 : NONE) | | | | |
| Channel General Rating | | 6 | 6 | |

| Maintenance Recommendations | | | | | | | |
|---|------------------|--|---------------------------|---------------|-----------|-------------------|-----|
| Inspector Recommendations | Year | Inspector Comments | Department Comments | Target Year | Est. Cost | Cat # | |
| SHOTCRETE REPAIRS | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | |
| INSTALL STRUTS | | | | | | | |
| INSTALL CONCRETE COLLAR/CUTOFF | | | | | | | |
| REPAIR SEAMS | 2012 | Fill void and seam at R3/R4 with grout | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| Structural Condition Rating (Last/Now) (%) | 66.7/66.7 | Sufficiency Rating (Last/Now) (%) | 60.2/66.4 | Est. Repl. Yr | 2025 | Maint. Req. (Y/N) | Yes |
| Special Comments for Next Inspection | | | Department Comments | | | | |
| Maintenance Reviewed By | | | Date | | | Estimated Total | 0 |
| Proposed Long-Term Strategy | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | |
| Proposed Action | | | | | | | |
| Previous Inspector's Name | Tom Carey | | Previous Assistant's Name | | | | |
| Next Inspection Date | 03-Apr-2015 | | Previous Inspection Date | 05-Feb-2010 | | | |
| Inspection Cycle (Default) (months) | 39 | | | | | | |
| Comment | | | | | | | |