

Bridge Culvert Inspection				
Bridge File Number	01910 -1 Bridge Culvert		Form Type	CUL1
Year Built	1995		Lot No.	4
Bridge or Town Name	SIMON		Inspector Name	Brian Pientsch
Located Over	TRIBUTARY TO CADOTTE RIVER, 8.10.47.7, WATERCRS-ST		Inspector Class	BR CLS A
Located On	986:02 C1 28.358		Assistant Name	Clem Guenette
Water Body Cl./Year			Assistant Class	BR CLS B
Navigabil. Cl./Year			Inspection Date	12-Mar-2013
Legal Land Location	NE SEC 22 TWP 86 RGE 18 W5M		Data Entry By	Theresa Lacusta
Longitude, Latitude	-116:44:39, 56:28:39		Data Entry Date	05-Apr-2013
Road Authority	Alberta Transportation (AIT)		Reviewer Name	Eric Carcoux
Contract Main. Area	CMA02		Review Date	03-Apr-2013
Clear Roadway/Skew	9.6 / -7 deg. (LHF)		Dept. Reviewer Name	
AADT/Year	1,120 / 2012 (A)		Dept. Review Date	
Road Classification	RCU-209-110		Follow-Up By	
Detour Length (km)	135			

**Bridge Culvert Information**

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	-	3670	SP	92.1	152X51	5.0	ROUND
Special Features								
Special Features Comment								

**Utilities (Located at)**

Utility Attachments				
Telephone			Gas	
Power			Municipal	
Others	Fibre optic S r/w		Problem (Y/N)	No
Remarks				

**Approach Road / Embankment**

		Last	Now	Explanation of Condition
Horizontal Alignment		7	7	Passing both directions. sag curve.
Vertical Alignment		6	6	
Roadway Width (m)	9.600			
Embankment		4	N	Road ditch flows are eroding embankment at all 4 corners.-04-Apr-2011
Sideslope ( :1)	3.0			
(Height of Cover(m) : 15)				Snow covered.
Guardrail (Y/N)	Yes			
<b>Approach Road / Embankment General Rating</b>		<b>6</b>	<b>6</b>	

**Upstream End**

		Last	Now	Explanation of Condition
Culvert Component				
Direction		S		
End Treatment (Concrete, Steel, Others, None)	CONCRETE			
Headwall		7	7	
Collar		6	N	Snow covered.
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		N	N	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		7	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	700			
Scour Protection		7	N	Snow covered.
(Type : <b>RIP RAP</b> )				
(Avg. Rock Size(mm) : <b>200</b> )				
Scour/Erosion		7	N	Snow covered.
Beavers (Y/N)	No			
<b>Upstream End General Rating</b>		<b>6</b>	<b>6</b>	GR carried fwd.
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : <b>1</b> , Primary Span, Location Code: <b>MAIN</b> , Span (mm): , Rise (mm): <b>3670</b> , Type: <b>SP</b> )				
Barrel Last Accessible Date	12-Mar-2013			2538mm ice to roof
Special Features				
Special Feature				
(Type : )				
Special Feature				
(Type : )				
Roof		7	7	Est. - Ice on floor
Measured Rise (mm)	3790			
Measured At Ring No.	10			
Sag (mm)	120			
Percent Sag	3			
Sidewall		7	7	
Measured Span (mm)	3790			
Measured At Ring No.	10			
Deflection (mm)	120			
Percent Deflection	3			
Floor		N	N	No evident problems-26-Oct-2007
Bulge (mm)				Under ice
Measured At Ring No.				
Abrasion (Y/N)				
Circumferential Seams		6	6	
Separation (mm)	0			
Longitudinal Seams		6	6	2N stagger.
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)	Yes			
Longitudinal Stagger (Y/N)	Yes			
Coating		7	7	Alkaline deposits through bolts.
Corrosion By Soil (Y/N)	Yes			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	ZERO			
Ponding (Y/N)	No			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 3670, Type: SP)				
Fish Passage Adequacy		8	8	
Baffle		N	N	
(Type : )				
Waterway Adequacy		8	8	
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
<b>Barrel General Rating</b>		<b>6</b>	<b>6</b>	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		N		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		X	X	
Bevel End		7	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	400			
Scour Protection		7	N	Snow covered.
(Type : <b>NONE</b> )				
(Avg. Rock Size(mm) : )				
Scour/Erosion		7	N	Snow covered.
Beavers (Y/N)	No			
<b>Downstream End General Rating</b>		<b>7</b>	<b>7</b>	
Structure Usage				
		Last	Now	Explanation of Condition
Channel (U/S and D/S)				
Alignment		7	7	
Bank Stability		6	6	
HWM (m below Top of Culvert)	1.3			HWM Oct.20,2005.
Drift (Y/N)	No			
Channel Bottom Degrading/Aggrading				Couldn't tell due to snow cover.
Beavers (Y/N)	No			
(Fish Compensation Measure 1 : <b>NONE</b> )				
(Fish Compensation Measure 2 : <b>NONE</b> )				
<b>Channel General Rating</b>		<b>7</b>	<b>7</b>	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
<b>Structural Condition Rating (Last/Now) (%)</b>	<b>66.7/66.7</b>	<b>Sufficiency Rating (Last/Now) (%)</b>	<b>71.6/71.4</b>	Est. Repl. Yr	2040	Maint. Req. (Y/N)	No
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Brian Pientsch		Previous Assistant's Name	Lisbeth Medina			
Next Inspection Date	12-Jun-2016		Previous Inspection Date	04-Apr-2011			
Inspection Cycle (Default) (months)	39						
Comment							