

Bridge Culvert Inspection				
Bridge File Number	02154 -1 Bridge Culvert		Form Type	CUL1
Year Built	1953		Lot No.	4
Bridge or Town Name	STRATHMORE		Inspector Name	Jon Davies
Located Over	TRIBUTARY TO CROWFOOT CREEK, 2.13.13.9, WATERCRS-ST		Inspector Class	BR CLS B
Located On	1:14 R1 3.733;1:14 L1 3.733		Assistant Name	
Water Body Cl./Year			Assistant Class	
Navigabil. Cl./Year			Inspection Date	16-Feb-2012
Legal Land Location	NW SEC 7 TWP 24 RGE 23 W4M		Data Entry By	Lauren Korte
Longitude, Latitude	-113:12:28, 51:02:15		Data Entry Date	18-Mar-2012
Road Authority	Alberta Transportation (AIT)		Reviewer Name	Garry Roberts
Contract Main. Area	CMA30		Review Date	27-Feb-2012
Clear Roadway/Skew	24 /		Dept. Reviewer Name	Tim Davies
AADT/Year	7,520 / 2010 (A)		Dept. Review Date	22-Mar-2012
Road Classification	RAD-412.4-120		Follow-Up By	
Detour Length (km)	1			

**Bridge Culvert Information**

Number of Culverts		1						
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	2027	2241	SPE	79.5	152X51	3.0	ELLIPSE
Special Features		CONC FLOOR						
Special Features Comment								

**Utilities (Located at)**

Utility Attachments				
Telephone	South ditch.		Gas	80m North of CL.
Power	30m South OF CL-7W, & 50m TO NW-2W.		Municipal	
Others	Fibre optics North RW.		Problem (Y/N)	No
Remarks				

**Approach Road / Embankment**

		Last	Now	Explanation of Condition
Horizontal Alignment		7	7	Intersection 150 m West. Hill to West & East.
Vertical Alignment		7	6	
Roadway Width (m)	24.000			
Embankment		7	7	@ North end. 4:1 at road side slopes.
Sideslope ( __:1)	2.0			
(Height of Cover(m) : )				
Guardrail (Y/N)	Yes			
<b>Approach Road / Embankment General Rating</b>		<b>7</b>	<b>7</b>	

**Upstream End**

Culvert Component		Last	Now	Explanation of Condition
Direction		S		South End.
End Treatment (Concrete, Steel, Others, None)	CONCRETE			
Headwall		6	6	
Collar		4	4	Wide cracking & spalling @ SE.
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		N	N	Submerged.

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		7	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	400			
Scour Protection		6	6	400mm Rock in U/S bevel.
(Type : <b>RIP RAP</b> )				Heavily vegetated.
(Avg. Rock Size(mm) : <b>300</b> )				
Scour/Erosion		6	6	
Beavers (Y/N)	No			
<b>Upstream End General Rating</b>		<b>4</b>	<b>4</b>	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 2027, Rise (mm): 2241, Type: SPE)				
Barrel Last Accessible Date	16-Feb-2012			Pipe @ W/B Lanes 2240 Span X 2027 Rise.
Special Features				
Special Feature		X	N	Pipe diameter change at R10. New floor starts at end of R10.
(Type : <b>CONC FLOOR</b> )				
Special Feature				
(Type : )				
Roof		7	7	Roof measured rise with new concrete.
Measured Rise (mm)	2220			
Measured At Ring No.	10			Estimate.
Sag (mm)	21			
Percent Sag	1			
Sidewall		7	7	R17 @ East 50mm dia hole from const.
Measured Span (mm)	2265			
Measured At Ring No.	20			
Deflection (mm)	25			
Percent Deflection	1			
Floor		N	N	New concrete floor R10 to D/S end.
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)	No			
Circumferential Seams		7	7	
Separation (mm)	0			
Longitudinal Seams		7	7	
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)	No			
Longitudinal Stagger (Y/N)	No			
Coating		5	5	Superficial corrosion in floor rings 1 to 10 and U/S bevel. Stains at boltholes at Roof.
Corrosion By Soil (Y/N)	Yes			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	ZERO			
Ponding (Y/N)	No			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 2027, Rise (mm): 2241, Type: SPE)				
Fish Passage Adequacy		5	5	
Baffle		X	X	
(Type : )				
Waterway Adequacy		6	6	
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
<b>Barrel General Rating</b>		<b>7</b>	<b>7</b>	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		N		North End.
End Treatment (Concrete, Steel, Others, None)	CONCRETE			
Headwall		X	X	
Collar		7	7	
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		7	N	P.R 7. Ice covered.
Bevel End		7	6	
Heaving (mm)	100			
Invert Above/Below Stream Bed	ABOVE			
Above/Below (mm)	200			
Scour Protection		7	6	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 200)				
Scour/Erosion		7	6	
Beavers (Y/N)	No			
<b>Downstream End General Rating</b>		<b>7</b>	<b>6</b>	
Structure Usage				
		Last	Now	Explanation of Condition
<b>Channel (U/S and D/S)</b>				
Alignment		5	5	2-800mm dia mp pipes & channel 90 deg to SW in addition to main channel for South highway ditch drainage.
Bank Stability		6	6	
HWM (m below Top of Culvert)				HWM not visible.
Drift (Y/N)	No			
Channel Bottom Degrading/Aggrading	DEGRADING			Trees in D/S channel @ bevel end.
Beavers (Y/N)	No			
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
<b>Channel General Rating</b>		<b>5</b>	<b>5</b>	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
<b>Structural Condition Rating (Last/Now) (%)</b>	<b>77.8/77.8</b>	<b>Sufficiency Rating (Last/Now) (%)</b>	<b>68.4/67.4</b>	Est. Repl. Yr	2015	Maint. Req. (Y/N)	No
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Garry Roberts		Previous Assistant's Name				
Next Inspection Date	16-Nov-2013		Previous Inspection Date	17-Aug-2010			
Inspection Cycle (Default) (months)	21						
Comment							