

| Bridge Culvert Inspection | | | |
|---------------------------|-------------------------------------------------------|---------------------|-----------------|
| Bridge File Number | 02158 -1 Bridge Culvert | Form Type | CUL1 |
| Year Built | 1979 | Lot No. | 2 |
| Bridge or Town Name | RED EARTH CR | Inspector Name | Brian Pientsch |
| Located Over | TRIBUTARY TO WABASCA RIVER, 8.10.18.7, WATERCRS-ST | Inspector Class | BR CLS A |
| Located On | 88:12 C1 33.973 | Assistant Name | Clem Guenette |
| Water Body Cl./Year | | Assistant Class | |
| Navigabil. Cl./Year | | Inspection Date | 12-Jun-2012 |
| Legal Land Location | NW SEC 2 TWP 96 RGE 9 W5M | Data Entry By | Theresa Lacusta |
| Longitude, Latitude | -115:21:06, 57:18:05 | Data Entry Date | 19-Nov-2012 |
| Road Authority | Alberta Transportation (AIT) | Reviewer Name | Eric Carcoux |
| Contract Main. Area | CMA02 | Review Date | 04-Nov-2012 |
| Clear Roadway/Skew | 11.8 / | Dept. Reviewer Name | David Morrison |
| AADT/Year | 180 / 2011 (A) | Dept. Review Date | 11-Jan-2013 |
| Road Classification | RAU-210-110 | Follow-Up By | |
| Detour Length (km) | 300 | | |

Bridge Culvert Information

| | | | | | | | | |
|--------------------------|--------|------|----------------|------|--------|---------------|--------------------|-------|
| Number of Culverts | 1 | | | | | | | |
| Pipe # | Barrel | Span | Rise (or Dia.) | Type | Length | Corr. Profile | Pl./Slab Thickness | Shape |
| 1 | MAIN | - | 2430 | SP | 44.5 | 152X51 | 2.8 | ROUND |
| Special Features | | | | | | | | |
| Special Features Comment | | | | | | | | |

Utilities (Located at)

| | | | |
|---------------------|--|---------------|----|
| Utility Attachments | | | |
| Telephone | | Gas | |
| Power | | Municipal | |
| Others | | Problem (Y/N) | No |
| Remarks | | | |

Approach Road / Embankment

| | Last | Now | Explanation of Condition |
|--------------------------------------------------|----------|----------|--------------------------|
| Horizontal Alignment | 9 | 9 | In gradual sag curve. |
| Vertical Alignment | 7 | 7 | |
| Roadway Width (m) | 11.800 | | |
| Embankment | 7 | 7 | |
| Sideslope (__:1) | 4.0 | | |
| (Height of Cover(m) : 3) | | | |
| Guardrail (Y/N) | No | | |
| Approach Road / Embankment General Rating | 7 | 7 | |

Upstream End

| Culvert Component | Last | Now | Explanation of Condition |
|-----------------------------------------------|-------|-----|--------------------------|
| Direction | W | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | |
| Headwall | X | X | |
| Collar | X | X | |
| Wingwalls | X | X | |
| (Shape :) | | | |
| Cutoff Wall | X | X | |

| Upstream End | | | | |
|-------------------------------------------------------------------------------------------------------------------------|-------------|----------|----------|----------------------------------------------------------------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| Bevel End | | 3 | 3 | Bevel damaged from beaver dam removal. Heaving approx. 1.0m(photo) |
| Heaving (mm) | 1000 | | | |
| Invert Above/Below Stream Bed | ABOVE | | | |
| Above/Below (mm) | 300 | | | |
| Scour Protection | | 4 | 4 | Eroding around pipe 2.0m long X 0.5 deep. |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 300) | | | | |
| Scour/Erosion | | 4 | 4 | Erosion around bevel. |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | | 3 | 3 | |
| Bridge Culvert Barrel | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1 , Primary Span, Location Code: MAIN , Span (mm): , Rise (mm): 2430 , Type: SP) | | | | |
| Barrel Last Accessible Date | 12-Jun-2012 | | | |
| Special Features | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Roof | | 6 | 6 | Top of u/s end of barrel damaged @ 12:00. Ring 11 installation damage @ 2:00. |
| Measured Rise (mm) | 2344 | | | |
| Measured At Ring No. | 6 | | | |
| Sag (mm) | 86 | | | |
| Percent Sag | 4 | | | |
| Sidewall | | 7 | 7 | |
| Measured Span (mm) | 2538 | | | |
| Measured At Ring No. | 6 | | | |
| Deflection (mm) | 108 | | | |
| Percent Deflection | 4 | | | |
| Floor | | N | N | Under water. |
| Bulge (mm) | | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | | | | |
| Circumferential Seams | | 7 | 7 | |
| Separation (mm) | 0 | | | |
| Longitudinal Seams | | 7 | 7 | 1N Stagger |
| Total No. of Cracked Rings | 0 | | | |
| Total No. of Rings with Two Cracked Seams | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | |
| Proper Lap (Y/N) | No | | | |
| Longitudinal Stagger (Y/N) | Yes | | | |
| Coating | | 4 | 4 | Pitting bottom 1/3 |
| Corrosion By Soil (Y/N) | No | | | |
| Corrosion By Water (Y/N) | Yes | | | |
| Camber POS/ZERO/NEG | NEG | | | |
| Ponding (Y/N) | No | | | |

| Bridge Culvert Barrel | | | | |
|-----------------------------------------------------------------------------------------|-----------|----------|----------|---------------------------------------------------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2430, Type: SP) | | | | |
| Fish Passage Adequacy | | 3 | 3 | U/S end heaved |
| Baffle | | X | X | |
| (Type :) | | | | |
| Waterway Adequacy | | 5 | 5 | |
| Icing (Y/N) | No | | | |
| Silting (Y/N) | No | | | |
| Drift (Y/N) | No | | | |
| Barrel General Rating | | 6 | 6 | |
| Downstream End | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| Direction | | E | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | |
| Headwall | | X | X | |
| Collar | | X | X | |
| Wingwalls | | X | X | |
| (Shape :) | | | | |
| Cutoff Wall | | X | X | |
| Bevel End | | 5 | 5 | |
| Heaving (mm) | 400 | | | |
| Invert Above/Below Stream Bed | ABOVE | | | |
| Above/Below (mm) | 400 | | | |
| Scour Protection | | 4 | 5 | Scoured on South side 1m long, 0.5m wide,0.5m deep at end of bevel. |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 300) | | | | |
| Scour/Erosion | | 4 | 5 | |
| Beavers (Y/N) | No | | | |
| Downstream End General Rating | | 4 | 5 | |
| Structure Usage | | | | |
| | | Last | Now | Explanation of Condition |
| Channel (U/S and D/S) | | | | |
| Alignment | | 7 | 7 | |
| Bank Stability | | 6 | 6 | |
| HWM (m below Top of Culvert) | | | | HWM not visible. |
| Drift (Y/N) | Yes | | | |
| Channel Bottom Degrading/Aggrading | DEGRADING | | | |
| Beavers (Y/N) | No | | | |
| (Fish Compensation Measure 1 : NONE) | | | | |
| (Fish Compensation Measure 2 : NONE) | | | | |
| Channel General Rating | | 7 | 7 | |

| Maintenance Recommendations | | | | | | | |
|---------------------------------------------------|--------------------|------------------------------------------|---------------------------|----------------|-----------|-------------------|-----|
| Inspector Recommendations | Year | Inspector Comments | Department Comments | Target Year | Est. Cost | Cat # | |
| SHOTCRETE REPAIRS | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | |
| INSTALL STRUTS | | | | | | | |
| INSTALL CONCRETE COLLAR/CUTOFF | | | | | | | |
| REPAIR SEAMS | | | | | | | |
| OTHER ACTION | 2012 | Cut off U/S bevel. | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| Structural Condition Rating (Last/Now) (%) | 66.7/66.7 | Sufficiency Rating (Last/Now) (%) | 48.5/49.6 | Est. Repl. Yr | 2021 | Maint. Req. (Y/N) | Yes |
| Special Comments for Next Inspection | Monitor d/s scour. | | Department Comments | | | | |
| Maintenance Reviewed By | | | Date | | | Estimated Total | 0 |
| Proposed Long-Term Strategy | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | |
| Proposed Action | | | | | | | |
| Previous Inspector's Name | Brian Pientsch | | Previous Assistant's Name | Lisbeth Medina | | | |
| Next Inspection Date | 12-Mar-2014 | | Previous Inspection Date | 05-Aug-2010 | | | |
| Inspection Cycle (Default) (months) | 21 | | | | | | |
| Comment | | | | | | | |