| Bridge Culvert Inspection | | | | | | | | | | | | | | |
|--|------------------------|------------------------|-------------------|----------------|--------|--|---------------------------------------|--------------------------|-------------|----------------|-----------------------|---------|--|--|
| Bridge File Number 00429 -1 | | | -1 Bridge Culvert | | | | Form Type | | | CUL1 | | | | |
| Year Built | | 1993 | | | | | Lot No | | | 2 | | | | |
| Bridge or Town | Name | PRIDDI | IS | | | | Inspec | Inspector Name Garry Rob | | Garry Roberts | y Roberts | | | |
| Located Over | | PRIDDI ST | IS CREEK, 2.13 | 3.31.5, WA | ATERO | CRS- | · · | tor Class | | BR CLS A | | | | |
| Located On | | | C1 10.610 | | | | | int Name | | | | | | |
| Water Body Cl. | /Year | | | | | | | int Class | | 05.14 0040 | | | | |
| Navigabil. Cl./Y | | | | | | | | tion Date | | 25-May-2012 | | | | |
| Legal Land Loc | | NE SE | C 26 TWP 22 R | GE 4 W5N | M | | | ntry By | | Kelsey Roberts | <u>S</u> | | | |
| | | 6:26 50:54:15 | | | | Data Entry Date | | | 20-Jun-2012 | | | | | |
| | | a Transportation (AIT) | | | | Reviewer Name | | | Tom Carey | | | | | |
| Contract Main. Area CMA27 | | 7 | | | | Review Date Dept. Reviewer Name | | | 07-Jun-2012 | | | | | |
| Clear Roadway | | | deg. (RHF) | | | | · | | | | | | | |
| AADT/Year | | | 2011 (A) | | | | | Review Da | ate | 29-Jun-2012 | | | | |
| Road Classifica | ation | | 11.8-110 | | | | Follow | -Ор Ву | | | | | | |
| Detour Length | | 3 | | | | | | | | | | | | |
| Bridge Culvert Information | | | | | | | | | | | | | | |
| Number of Culv | /erts | | 1 | | | | | | | | | | | |
| Pipe # | Barrel | | Span | Rise (or Dia.) | | Туре | | Length | | Corr. Profile | PI./Slab Thickness | Shape | | |
| 1 | MAIN | | 6462 | 3618 | | RPB | | 25.6 | | 152X51 | 5.0,4.0,4.0 | ELLIPSE | | |
| Special Features | | | | | | | | | | | | | | |
| Special Features Comment | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| Little Attackers | Utilities (Located at) | | | | | | | | | | | | | |
| Utility Attachments Talaphana North & South ditah | | | | | | | Gas | | I | | | | | |
| Telephone | North & South ditch. | | | | | | | l | | | | | | |
| Power | | | | | | | Munici | m (Y/N) | No | | | | | |
| Others Remarks | | | | | | FIODIE | 11 (1/14) | INO | | | | | | |
| Approach Road / Embankment | | | | | | | | | | | | | | |
| Last Now Explanation of Condition | | | | | | | | | | | | | | |
| Horizontal Alignment | | | | 6 | 7 | | Hill to east and curve. New pavement. | | | | | | | |
| Vertical Alignment | | | 5 | 6 | | | | | | | | | | |
| Roadway Width (m) | | 11.000 | | | | | | | | | | | | |
| Embankment | | | 7 | 7 | 3:1 So | 3:1 South, 4.5:1 North. | | | | | | | | |
| Sideslope (:1) | | 3.0 | | | | | | | | | | | | |
| (Height of Cover(m) : 0.7) | | | | | | | | | | | | | | |
| Guardrail (Y/N) | | Yes | | | | Steel post and rail extend over pipe. Spall at middle and east end of south curb face andat NW and NE of North curb face with voids. | | | | | | | | |
| Approach Road / Embankment General Rating | | | ing | 5 | 6 | | | | | | | | | |
| | | | | | | Unetro | om End | | | | | | | |
| Culvert Component Last Now Explanation of Condition | | | | | | | | | | | | | | |
| Direction | Jiieiit | | | | N | INOW | North | | Conai | ш | | | | |
| End Treatment (Concrete, Steel, CONCRETE Others, None) | | | | | Concre | Concrete under bridge acts as headwall. Wide cracks. | | | | | | | | |
| Headwall | | | | 7 | 7 | vviue C | 10000. | | | | | | | |
| Collar | | | | | Х | Х | | | | | | | | |
| Wingwalls | | | | | Х | X | | | | | | | | |
| (Chana : \ | | | | | | | | | | | | | | |

00429 -1 Bridge Culvert

| | | | Unetro | am End |
|--|--------------------|---------|---------|--|
| Culvert Component | | Last | Now | Explanation of Condition |
| Cutoff Wall | | X | X | Explanation of Condition |
| D 15 1 | | | | 0.1.000/ : 71. |
| Bevel End | | 7 | N | Only 20% visible, under water. |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | - | | | |
| Above/Below (mm) | 1200 | _ | T _ | |
| Scour Protection | | 7 | 7 | Existing T.T. wingwalls. |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 500) | | | T _ | |
| Scour/Erosion | | 7 | 7 | |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | 1 | 7 | 7 | |
| | | Bric | dge Cu | lvert Barrel |
| Culvert Component | | | | Explanation of Condition |
| (Pipe # : 1, Primary Span, Loca | tion Code: MAIN, S | pan (mm |): 6462 | , Rise (mm): 3618, Type: RPB) |
| Barrel Last Accessible Date | 12-Jan-2009 | | | SPCSP concreted in under existing precast bridge. Water too deep to enter. Viewed from 4 corners, appears in good shape. |
| Special Features | | | | onapo. |
| Special Feature | | | | |
| (Type:) | | | | |
| Special Feature | | | | |
| (Type:) | | | | |
| Roof | | N | N | (Roof is fairly flat. Still has adequate curvature.) |
| Measured Rise (mm) | | - 14 | - 11 | |
| Measured At Ring No. | | | | EST. Roof P.R 7 |
| Sag (mm) | 0 | | | |
| Percent Sag | | | | |
| Sidewall | | N | N | (Measured on top of ice - close to mid rise of barrel) |
| Measured Span (mm) | 6500 | - ' ' | - ' ' | |
| Measured At Ring No. | 4 | | | P.R 7 |
| Deflection (mm) | 38 | | | |
| Percent Deflection | 0 | | | |
| Floor | | N | N | (Rock & silt covered from 600-1200mm deep.) |
| Bulge (mm) | 0 | - ' | | (|
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | No | | | |
| Circumferential Seams | | N | N | P.R 7 |
| Separation (mm) | 0 | | | |
| Longitudinal Seams | | N | N | Roof has 3 N stagger. No stagger on sidewalls. Efflorescence @ roof |
| Total No. of Cracked Rings | 0 | | | seams. |
| Total No. of Rings with Two Cracked Seams | 0 | | | P.R 7 |
| Min. Remaining Steel Between Cracks (mm) | 0 | | | |
| Proper Lap (Y/N) | Yes | | | |
| Longitudinal Stagger (Y/N) | No | | | |
| Coating | | N | N | (Some minor corrosion @ roof bolts. |
| Corrosion By Soil (Y/N) | No | | | Some localized pitting on sidewall) |
| Corrosion By Water (Y/N) | Yes | | | P.R 4 |

| Bridge Culvert Barrel | | | | | | | | | |
|---|----------------------|---------|---------|--|--|--|--|--|--|
| Culvert Component | | Last | Now | Explanation of Condition | | | | | |
| (Pipe #: 1, Primary Span, Loca | tion Code: MAIN, Spa | an (mm) |): 6462 | , Rise (mm): 3618, Type: RPB) | | | | | |
| Camber POS/ZERO/NEG | ZERO | | | | | | | | |
| Ponding (Y/N) | No | | | | | | | | |
| Fish Passage Adequacy | | 7 | 7 | | | | | | |
| Baffle | | Х | Х | | | | | | |
| (Type:) | | | | | | | | | |
| Waterway Adequacy | | 5 | 6 | | | | | | |
| Icing (Y/N) | No | | | | | | | | |
| Silting (Y/N) | No | | | | | | | | |
| Drift (Y/N) | No | | | | | | | | |
| Barrel General Rating | | N | N | P.R 7 | | | | | |
| | | | | eam End | | | | | |
| Culvert Component | | | Now | Explanation of Condition | | | | | |
| Direction | | S | | South. Cracks & efforescence. | | | | | |
| End Treatment (Concrete, Steel, Others, None) | CONCRETE | | | Concrete under bridge acts as headwall. | | | | | |
| Headwall | | | 6 | | | | | | |
| Collar | | | Х | | | | | | |
| Wingwalls | | | X | | | | | | |
| (Shape:) | | | | | | | | | |
| Cutoff Wall | | X | Х | | | | | | |
| Bevel End | | 6 | N | Only 20% visible, rest is under water. | | | | | |
| Heaving (mm) | 0 | | | | | | | | |
| Invert Above/Below Stream Bed | BELOW | | | | | | | | |
| Above/Below (mm) | 1200 | | | | | | | | |
| Scour Protection | | 6 | 6 | Existing TT wingwalls. | | | | | |
| (Type : RIP RAP) | | | | | | | | | |
| (Avg. Rock Size(mm) : 400) | | | | | | | | | |
| Scour/Erosion | | 6 | 6 | | | | | | |
| Beavers (Y/N) | No | | | | | | | | |
| Downstream End General Rating | | | 6 | | | | | | |
| | | | | re Usage | | | | | |
| | | Last | Now | Explanation of Condition | | | | | |
| Channel (U/S and D/S) | | | | | | | | | |
| Alignment | | | 7 | | | | | | |
| Bank Stability | | | 7 | | | | | | |
| HWM (m below Top of Culvert) | | | | HWM not visible - (ice 1.60m below top of culvert) Jan 12/09 | | | | | |
| Drift (Y/N) | No | | | | | | | | |
| Channel Bottom Degrading/Aggrading | | | | | | | | | |
| Beavers (Y/N) | No | | | | | | | | |
| (Fish Compensation Measure 1 : NONE) | | | | | | | | | |
| (Fish Compensation Measure 2 : | NONE) | 7 | | | | | | | |
| Channel General Rating | | | 7 | | | | | | |

| | | | Maintenance | Recommen | dations | | | | | |
|--|---------------|----------|---------------------------|-------------------------------------|----------------------------------|---------------|------|----------------|-----------|-------|
| Inspector Recommendations | Year | Inspecto | or Comments | | Department Con | nments | | Target Year | Est. Cost | Cat # |
| SHOTCRETE REPAIRS | | | | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | 3 | | | | | | | | | |
| INSTALL STRUTS | | | | | | | | | | |
| INSTALL CONCRETE COLLAR/CUT | OFF | | | | | | | | | |
| REPAIR SEAMS | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| OTHER ACTION | 2012 | Repair s | palls at both curbs appro | x 3m2. | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| Structural Condition Rating (Last/N(%) | low) 55.6/ | 55.6 | Sufficiency Rating (La | Sufficiency Rating (Last/Now) %) | | Est. Repl. Yr | 2036 | Maint. Re | qd. (Y/N) | Yes |
| Special Comments for Next Inspection | | | | | Department Comments | | | | | |
| Maintenance Reviewed By | | | | | Date | | E | Estimated Tota | 1 0 | |
| Proposed Long-Term Strategy | | | | | | | | | ' | |
| On 3-Year Program (Y/N) | | | | | | | | | | |
| Proposed Action | | | | | | | | | | |
| Previous Inspector's Name | Garry Roberts | | | | Assistant's Name | | | | | |
| Next Inspection Date | 25-Feb-2014 | | | Previous | ious Inspection Date 01-Oct-2010 | | | | | |
| Inspection Cycle (Default) (months) | 21 | | | | | 1 | | | | |
| Comment | | | | | | | | | | |