| Bridge Culvert Inspection | | | | | | | | | | | | | | |
|--|--|--------------|--------------|------------|---|----------------------------|--------------------------------|-----------------|---------------|-----------------|-----------------------|-------|--|--|
| Bridge File Numb | Bridge File Number 06778 -1 Bridge Culvert | | | | | e ean | | | | CUL1 | | | | |
| Year Built | | 1955 | | | | | Lot No. | 21 | | 4 | | | | |
| Bridge or Town N | Name | ORION | | | | | | Inspector Name | | Jon Davies | | | | |
| Located Over | | | ARY TO IRRIC | GATION C | K, 11. | 1.1.3, | Inspector Class | | BR CLS B | | | | | |
| | | WATERC | CRS-ST | | · | | Assistant Name | | | | | | | |
| Located On | | 61:06 C1 | 24.683 | | | | Assistant Class | | | | | | | |
| Water Body CI./Year | | | | | | | Inspection Date | | 28-Mar-2013 | | | | | |
| Navigabil. CI./Year | | | | | | | Data Entry By | | Lauren Korte | | | | | |
| Legal Land Location SW SEC 6 TWP 6 RGE 6 W4M ongitude -110:48:47, 49:26:09 | | | | | | | Data E | Data Entry Date | | 08-Apr-2013 | | | | |
| Longitude, Latitude -110:48:47, 49:26:09 | | | | | | | Reviewer Name | | Garry Roberts | | | | | |
| Road AuthorityAlberta Transportation (AIT)Contract Main. AreaCMA24 | | | | | | | Review Date | | 07-Apr-2013 | | | | | |
| | | | | | | Dept. Revi | | | Name | Tim Davies | | | | |
| AADT/Year | Clear Roadway/Skew 7.3 / AADT/Year 160 / 2012 (A) | | | | | Dept. Review Dat | | | ate | 22-Apr-2013 | | | | |
| Road Classificati | ion | RAU-209 | | | | | Follow- | Uр Ву | | | | | | |
| Detour Length (k | | 3 | -110 | | | | | | | | | | | |
| Bridge Culvert I | | | | | | | | | | | | | | |
| Number of Culve | | 1 | | | | | | | | | | | | |
| | Barrel | | pan | Rise (or I | Dia.) | Туре | | Length | | Corr. Profile | Pl./Slab Thickness | Shape | | |
| 1 N | /IAIN | 1 | 829 | 1118 | | FP | | 14.6 | | 68X13 | | ARCH | | |
| Special Features | 6 | | | | | | | | | | | | | |
| Special Features | Comr | ment | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | 4.0 | | | | Uti | llities (l | ocated | at) | | | | | | |
| Utility Attachmen Telephone | West | ditab | | | | | Gas | | Cross | ing 100 m soutl | <u></u> | | | |
| • | | East & 1 | | Municip | | 01035 | | 1 | | | | | | |
| | | pipe wes | | | | Problem (Y/N) No | | | | | | | | |
| Remarks | mator | | | | | | | | | | | | | |
| Romanio | | | | Ap | proa | ch Roa | d / Emba | ankment | | | | | | |
| | | | | | | | | ation of | | tion | | | | |
| Horizontal Alignment | | | | 6 | 6 | Intersection to South 40m. | | | | | | | | |
| Vertical Alignment | | | 8 | 8 | Patch over the pipe. ACP crack over pipe. | | | | | | | | | |
| Roadway Width (m) | | | 7.300 | | | _ | | | | | | | | |
| Embankment | | | - | 5 5 | | | 2:1 over pipe. 4:1 Approaches. | | | | | | | |
| Sideslope (: | 1) | | 2.0 | | | | | | | | | | | |
| (Height of Cove | er(m) : | 0.9) | | | | | | | | | | | | |
| Guardrail (Y/N) | | | No | | | | | | | | | | | |
| Approach Road | / Emb | bankment | General Rat | ing | 6 | 6 | | | | | | | | |
| | | | | | | Upetre | am End | | | | | | | |
| Culvert Compor | nent | | | | Last | Now | | ation of | Condi | tion | | | | |
| Direction | | | | | _431 | 1101 | East er | | Jonul | | | | | |
| End Treatment (Concrete, Steel, STEEL Others, None) | | | | | | | | | | | | | | |
| Headwall | | | | | Х | X | | | | | | | | |
| Collar | | | | Х | Х | | | | | | | | | |
| Wingwalls | | | | | Х | Х | | | | | | | | |
| (Shape :) | | | | | | 1 | | | | | | | | |
| Cutoff Wall | | | | Х | X | | | | | | | | | |
| | | | | | | | | | | | | | | |

Alberta Transportation

| Upstream End | | | | | | | | | | |
|---|-------------|------|--------|---|--|--|--|--|--|--|
| Culvert Component | | Last | Now | Explanation of Condition | | | | | | |
| Bevel End | | N | N | Not visible. PR 6 | | | | | | |
| Heaving (mm) | 0 | | | | | | | | | |
| Invert Above/Below Stream Bed | BELOW | | | | | | | | | |
| Above/Below (mm) | 100 | | | | | | | | | |
| Scour Protection | | | N | PR 6 | | | | | | |
| (Type : RIP RAP) | | | | | | | | | | |
| (Avg. Rock Size(mm) : 150) | | | | | | | | | | |
| Scour/Erosion | | 6 | N | PR 6 | | | | | | |
| Beavers (Y/N) | No | | | | | | | | | |
| Upstream End General Rating | | 6 | N | PR 6 | | | | | | |
| | | Bric | lge Cu | lvert Barrel | | | | | | |
| Culvert Component | | Last | Now | Explanation of Condition | | | | | | |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 1829, Rise (mm): 1118, Type: FP) | | | | | | | | | | |
| Barrel Last Accessible Date | 21-Jan-2009 | | | Barrel inaccessible due to high water. | | | | | | |
| Special Features | | | | | | | | | | |
| Special Feature | | | | | | | | | | |
| (Type :) | | | | | | | | | | |
| Special Feature | | | | | | | | | | |
| (Туре :) | | | | | | | | | | |
| Roof | | N | N | PR 4 | | | | | | |
| Measured Rise (mm) | 1035 | | | | | | | | | |
| Measured At Ring No. | 2 | | | | | | | | | |
| Sag (mm) | 83 | | | | | | | | | |
| Percent Sag | 7 | | | | | | | | | |
| Sidewall | | N | N | PR 5 | | | | | | |
| Measured Span (mm) | 1846 | | | | | | | | | |
| Measured At Ring No. | 2 | | | | | | | | | |
| Deflection (mm) | 17 | | | | | | | | | |
| Percent Deflection | | | | | | | | | | |
| Floor | | N | N | PR 5 | | | | | | |
| Bulge (mm) | 0 | | | | | | | | | |
| Measured At Ring No. | | | | | | | | | | |
| Abrasion (Y/N) | No | | | | | | | | | |
| Circumferential Seams | | N | N | (Soil infiltration @ all seams - minor. Seams @ East two sections | | | | | | |
| Separation (mm) | 100 | | | bent 100mm & 150mm.) 21- Jan -2009 | | | | | | |
| Longitudinal Seams | | N | N | Rivetted CSP | | | | | | |
| Total No. of Cracked Rings | 0 | | | | | | | | | |
| Total No. of Rings with Two Cracked Seams | 0 | | | | | | | | | |
| Min. Remaining Steel 0 Between Cracks (mm) | | | | | | | | | | |
| Proper Lap (Y/N) | Yes | | | | | | | | | |
| Longitudinal Stagger (Y/N) | Yes | | | | | | | | | |
| Coating | | N | N | (Superficial corrosion @ sidewall.) 21- Jan- 2009 | | | | | | |
| Corrosion By Soil (Y/N) | | | | PR 6 | | | | | | |
| Corrosion By Water (Y/N) | Yes | | | | | | | | | |
| Camber POS/ZERO/NEG | ZERO | | | 21- Jan -2009 | | | | | | |
| Ponding (Y/N) | Yes | | | 21- Jan -2009 | | | | | | |

Alberta Transportation

Bridge Inspection & Maintenance System (Web 2005)

| | | Brid | dge Cu | lvert Barrel | | | | |
|---|---|------|----------|--------------------------------|--|--|--|--|
| Culvert Component | | | | Explanation of Condition | | | | |
| (Pipe # : 1, Primary Span, Locat | tion Code: MAIN, Spa | | | | | | | |
| Fish Passage Adequacy | | | 7 | | | | | |
| Baffle | | Х | Х | | | | | |
| (Туре :) | | | | | | | | |
| Waterway Adequacy | | 5 | 5 | | | | | |
| Icing (Y/N) | No | | | | | | | |
| Silting (Y/N) | No | | | | | | | |
| Drift (Y/N) | No | | | | | | | |
| Barrel General Rating | | | 4 | PR carried forward | | | | |
| | | D | ownstr | ream End | | | | |
| Culvert Component | | Last | Now | Explanation of Condition | | | | |
| Direction | | | | West end. | | | | |
| End Treatment (Concrete, Steel, Others, None) | End Treatment (Concrete, Steel, STEEL Others, None) | | | | | | | |
| Headwall | | X | X | | | | | |
| Collar | | | Х | | | | | |
| Wingwalls | | Х | Х | | | | | |
| (Shape :) | | | | | | | | |
| Cutoff Wall | | | X | | | | | |
| Bevel End | | | N | PR 6 | | | | |
| Heaving (mm) | 0 | | | | | | | |
| Invert Above/Below Stream Bed | | | | | | | | |
| Above/Below (mm) 100 | | | | | | | | |
| Scour Protection | | | | PR 6 | | | | |
| (Type : RIP RAP) | | | | | | | | |
| (Avg. Rock Size(mm) : 200) | | | | | | | | |
| Scour/Erosion | | | N | PR 6 | | | | |
| Beavers (Y/N) | No | | | | | | | |
| Downstream End General Ratir | ng | 6 | 6 | GR carried forward. | | | | |
| | | S | Structur | re Usage | | | | |
| | | | | Explanation of Condition | | | | |
| Channel (U/S and D/S) | | | | | | | | |
| Alignment | | | 5 | Drainage ditch @ 90 deg entry. | | | | |
| Bank Stability | | | 7 | | | | | |
| HWM (m below Top of Culvert) | | | | HWM Not visible | | | | |
| Drift (Y/N) No | | | | | | | | |
| Channel Bottom AGGRADING Degrading/Aggrading | | | | | | | | |
| Beavers (Y/N) No | | | | | | | | |
| (Fish Compensation Measure 1 : | NONE) | | | | | | | |
| (Fish Compensation Measure 2 : | | | | | | | | |
| Channel General Rating | | | 5 | | | | | |
| | | | | | | | | |

| Maintenance Recommendations | | | | | | | | | | | | |
|--|-----|------------------------|-------------------------------------|------------|--------------------------------------|--------------------|---|--------------------|-----------|-------|--|--|
| Inspector Recommendations | | Year | Inspector Comments | | Department Comr | nents | | Target Year | Est. Cost | Cat # | | |
| SHOTCRETE REPAIRS | | | | | | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | | | | | | |
| INSTALL STRUTS | | | | | | | | | | | | |
| INSTALL CONCRETE COLLAR/CUTC | | | | | | | | | | | | |
| REPAIR SEAMS | | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | |
| Structural Condition Rating (Last/No (%) | ow) | 44.4/44.4 | 4 Sufficiency Rating (Last/N (%) | low) 5 | 53.4/52.4 | Est. Repl. Yr 2015 | | Maint. Reqd. (Y/N) | | No | | |
| Special Comments for Next Inspection | | Department Comments | | | | | | | | | | |
| Maintenance Reviewed By | | | | | Date | | E | Estimated Total | 0 | | | |
| Proposed Long-Term Strategy | | | | | | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | | | | | | |
| Proposed Action | | | | | | | | | | | | |
| Previous Inspector's Name Jon D | | avies | | Previous / | Previous Assistant's Name | | | | | | | |
| Next Inspection Date 28-D | | 28-Dec-2014 | | | Previous Inspection Date 15-Jun-2011 | | | | | | | |
| Inspection Cycle (Default) (months) 21 | | | | | | | | | | | | |
| Comment | | | | | | | | | | | | |