| | | | Brid | ae Culv | ert Insp | ection | | | | | | |
|------------------------------------------------|--------------------|-------------------------|----------------|--------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------|----------------------|-------------|----------------|-----------------------|-------|--|--|
| Bridge File Numb | ber 7052 | 70525 -2 Bridge Culvert | | | | уре | | CUL1 | | | | |
| Year Built 1999 | | | · · | | Lot No. | | | 2 | | | | |
| Bridge or Town Name DONNELLY | | | | Inspector Name | | | <u> </u> | Brian Pientsch | | | | |
| Located Over | | UTARY TO PEA | VINE CREEK. | | <u> </u> | tor Class | | BR CLS A | | | | |
| | 8.10. | 58.7.4.3, WATER | CRS-ST | | | ant Name | | Clem Guenette | | | | |
| Located On | | C1 24.736 | | | Assista | int Class | | BR CLS B | | | | |
| Water Body Cl./Y | | | | | | tion Date | | 14-Dec-2012 | | | | |
| Navigabil. Cl./Ye | | | Data E | ntry By | | Theresa Lacus | sta | | | | | |
| Legal Land Location SW SEC 5 TWP 78 RGE 20 W5 | | | GE 20 W5M | | Data Entry Date | | 12-Jan-2013 | | | | | |
| Longitude, Latitude -117:04:23, 55:43:24 | | | | | | | | Eric Carcoux | | | | |
| Road Authority Alberta Transportation (AIT) | | | (AIT) | | Review Date | | 09-Jan-2013 | | | | | |
| Contract Main. Area CMA03 | | | | | Dept. Reviewer Name | | | David Morrisor | n | | | |
| Clear Roadway/Skew 12.1 / -28 deg. (LHF) | | | | | Dept. Review Date | | 18-Mar-2013 | | | | | |
| AADT/Year 1,800 / 2011 (A) | | | | | Follow-Up By | | | | | | | |
| Road Classification RAU-211.8- | | 211.8-110 | | | _ | | | | | | | |
| Detour Length (k | | | | | | | | | | | | |
| Bridge Culvert I | | | | | | | | | | | | |
| Number of Culve | erts | 1 | | | | I | | | | | | |
| Pipe # | Barrel | Span | Rise (or Dia.) | Туре | | Length | | Corr. Profile | Pl./Slab Thickness | Shape | | |
| 1 N | //AIN | - | 2000 | MP | | 34 | | 125X26 | 2.8 | ROUND | | |
| Special Features | 3 | | | | | | | | | | | |
| Special Features | Comment | | | | | | | | | | | |
| | | | | (:):4:aa / | | ~4 \ | | | | | | |
| Utility Attachmen |) to | | U | unties (i | Located | at) | | | | | | |
| | 115 | | | | Gas | | | | | | | |
| Telephone Power 3 wires o/h along South ditch | | | | | Munici | | | | | | | |
| | 3 WIIES U/II | along South ditor | <u> </u> | Problem (Y/N) | | | No | | | | | |
| Remarks | Others | | | | | 11 (1/14) | INO | | | | | |
| Remarks | | | Annroa | rch Roa | d / Emb | ankment | | | | | | |
| | | | Last | | | | | tion | | | | |
| Horizontal Alignn | ment | | 7 | 7 | Explanation of Condition Farm accesses on both sides. | | | | | | | |
| Vertical Alignment | | 8 | 8 |] | | | | | | | | |
| J | vertical Alignment | | | | | | | | | | | |
| | | | | | Small I | Small bump, much wor | | se in summer. | | | | |
| Roadway Width | (m) | 12.100 | | | | | | | | | | |
| Embankment | | | 7 | 7 | | | | | | | | |
| Sideslope (:1) 6.0 | | | ' | | | | | | | | | |
| (Height of Cove | | 1.0 | | | | | | | | | | |
| Guardrail (Y/N) Yes | | | | Accident damage w/1 bent flexbeam, 2 broken posts @ NE corner. 2 broken posts middle of South rail05-May-2009 Under snow | | | | | | | | |
| Approach Road | l / Embankr | nent General Ra | ting 7 | 7 | Silder | J. 10 VV | | | | | | |
| - F - F - F - F - F - F - F - F - F - F | | | , | | | | | | | | | |
| | | | | | am End | | | | | | | |
| Culvert Compor | nent | | Last | Now | Explar | ation of | Condi | tion | | | | |
| Direction End Treatment (| Concrete, S | eel, STEEL | N | | | | | | | | | |
| Others, None) Headwall | | | X | X | | | | | | | | |
| | | | | | | | | | | | | |
| Collar | | | X | X | | | | | | | | |
| Wingwalls | | | X | X | | | | | | | | |
| (Shape:) | | | | | | | | | | | | |

| | | | Llmotro | om End |
|---------------------------------------------|----------------------|--------|---------|---------------------------------------------------------|
| Culvert Component | | | | am End |
| Culvert Component Cutoff Wall | | Last | Now | Explanation of Condition |
| Cuton vvaii | | X | X | |
| Bevel End | | 6 | 6 | Large slice on roof from mower probably. |
| Heaving (mm) | 0 | | | Not affecting functionality. |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 400 | | | |
| Scour Protection | | N | N | Covered with snow. |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 200) | | | | |
| Scour/Erosion | | N | N | Snow covered. |
| Beavers (Y/N) | No | | | |
| | NO | | | |
| Upstream End General Rating | | 6 | 6 | |
| | | Brio | dge Cu | lvert Barrel |
| Culvert Component | | | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Loca | tion Code: MAIN, Spa | an (mm |): | , Rise (mm): 2000, Type: MP) |
| Barrel Last Accessible Date 14-Dec-2012 | | | | 1475mm ice to roof. |
| Special Features | | | | |
| Special Feature | | | | |
| (Type:) | | | | |
| Special Feature | | | | |
| (Type:) | | | | |
| Roof | | 8 | 8 | Estimated - ice on floor |
| | 4005 | 0 | 0 | Estimated - ice on noor |
| Measured Rise (mm) | 1995 | | | At c.l. |
| Measured At Ring No. | E | | | |
| Sag (mm) Percent Sag | 1 | | | |
| Sidewall | I | 8 | 8 | At c.l. |
| Measured Span (mm) | 2015 | 0 | 0 | At C.I. |
| Measured At Ring No. | 2015 | | | |
| Deflection (mm) | 45 | | | |
| Percent Deflection | 15 | | | |
| | I | | | |
| Floor | | 8 | N | Ice on floor |
| Bulge (mm) | 0 | | | c/I |
| Measured At Ring No. | No | | | |
| Abrasion (Y/N) | No | | | 100000000000000000000000000000000000000 |
| Circumferential Seams | 40 | 8 | 8 | 40mm separated seam 3 @ 7 o'clock position viewing d/s. |
| Separation (mm) | 40 | V | V | |
| Longitudinal Seams | | X | X | |
| Total No. of Cracked Rings | | | | |
| Total No. of Rings with Two Cracked Seams | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | |
| Proper Lap (Y/N) | | | | |
| Longitudinal Stagger (Y/N) | | | | |
| Coating | | 6 | 6 | Minor superficial corrosion lower 1/3. |
| Corrosion By Soil (Y/N) | No | | | 1 |
| Corrosion By Water (Y/N) | Yes | | | |
| Camber POS/ZERO/NEG | ZERO | | | |

| | | Brio | lge Cu | Ivert Barrel |
|-----------------------------------------------|---------------------------------------|--------|--------|------------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe #: 1, Primary Span, Loca | tion Code: MAIN, Spa | ın (mm |): | , Rise (mm): 2000, Type: MP) |
| Ponding (Y/N) | No | | | |
| Fish Passage Adequacy | | 8 | 8 | |
| Baffle | | Х | Х | |
| (Type:) | | | | |
| Waterway Adequacy | | 8 | 8 | |
| Icing (Y/N) | No | | | |
| Silting (Y/N) | No | | | |
| Drift (Y/N) | No | | | |
| Barrel General Rating | | 8 | 8 | |
| | | D | ownstr | ream End |
| Culvert Component | | Last | Now | Explanation of Condition |
| Direction | | S | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | _ | |
| Headwall | | X | X | |
| Collar | | | Х | |
| Wingwalls | | | Х | |
| (Shape:) | | | | |
| Cutoff Wall | | X | X | |
| Bevel End | | 8 | 8 | |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 400 | | 1 | |
| Scour Protection | | N | N | Under snow |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 150) | | | | He decree |
| Scour/Erosion | 1 | N | N | Under snow |
| Beavers (Y/N) | No | | | |
| Downstream End General Ratio | ng | 8 | 8 | |
| | | S | tructu | re Usage |
| | | | Now | Explanation of Condition |
| Channel (U/S and D/S) | | 6 | 1 | |
| Alignment | | | 6 | 90deg - BEND DOWNSTREAM |
| Bank Stability | | | 7 | |
| HWM (m below Top of Culvert) | | | | HWM not visibile. |
| Drift (Y/N) No | | | | |
| Channel Bottom Degrading/Aggrading | | | | STABLE |
| Beavers (Y/N) | No | | | |
| (Fish Compensation Measure 1 : | · · · · · · · · · · · · · · · · · · · | | | |
| (Fish Compensation Measure 2 : | NONE) | | I | |
| Channel General Rating | | 6 | 6 | |

| | | | Maintenance F | lecommen | dations | | | | | |
|-------------------------------------------------|------------------------------|----------------------------------------|--------------------------|----------|------------------------|-----------------------------------|-------------|---------------|-----------|-----|
| Inspector Recommendations | Year | | | | Department Com | | Target Year | Est. Cost | Cat # | |
| SHOTCRETE REPAIRS | | | | | - | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | | | | |
| INSTALL STRUTS | | | | | | | | | | |
| INSTALL CONCRETE COLLAR/CUT | OFF | | | | | | | | | |
| REPAIR SEAMS | | | | | | | | | | |
| OTHER ACTION | | Repair o | guardrail05-May-2009 | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| Structural Condition Rating (Last/N (%) | ow) 88.9/8 | 88.9/88.9 Sufficiency Rating (Last/(%) | | /Now) | 83.5/83.5 | Est. Repl. Yr | 2049 | Maint. Re | qd. (Y/N) | Yes |
| Special Couldn't confirm if Next Inspection | above mainten | ance item w | as completed due to snow | cover. | Department Comments | | | | | |
| Maintenance Reviewed By | | | | | Date | | Е | stimated Tota | I 0 | |
| Proposed Long-Term Strategy | | | | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | | | | |
| Proposed Action | | | | | | | | | | |
| Previous Inspector's Name Brian | | Brian Pientsch Previo | | | | s Assistant's Name Lisbeth Medina | | | | |
| Previous Inspector's Name | Brian Pientso | n | | TTOTICUO | 7 toolotant o Ttanio | | | | | |
| Previous Inspector's Name Next Inspection Date | Brian Pientso 14-Sep-2014 | | | | Inspection Date | 25-Jan-2011 | | | | |
| • | | | | | | 25-Jan-2011 | | | | |