

Bridge Culvert Inspection			
Bridge File Number	70705 -1 Bridge Culvert	Form Type	CUL1
Year Built	1984	Lot No.	4
Bridge or Town Name	TROCHU	Inspector Name	Owen Salava
Located Over	TRIBUTARY TO GHOSTPINE CREEK, 3.50.11, WATERCRS-ST	Inspector Class	BR CLS A
Located On	21:14 C1 43.176	Assistant Name	
Water Body Cl./Year		Assistant Class	
Navigabil. Cl./Year		Inspection Date	18-Sep-2012
Legal Land Location	SW SEC 29 TWP 32 RGE 23 W4M	Data Entry By	Marcia Chavez
Longitude, Latitude	-113:14:28, 51:46:12	Data Entry Date	03-Oct-2012
Road Authority	Alberta Transportation (AIT)	Reviewer Name	John O'Brien
Contract Main. Area	CMA20	Review Date	27-Sep-2012
Clear Roadway/Skew	12.2 / 5 deg. (RHF)	Dept. Reviewer Name	Andrew Smikles
AADT/Year	3,170 / 2011 (A)	Dept. Review Date	16-Oct-2012
Road Classification	RAU-211.8-110	Follow-Up By	
Detour Length (km)	3		

**Bridge Culvert Information**

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	-	2150	SP	53	152X51	3.0	ROUND
Special Features								
Special Features Comment								

**Utilities (Located at)**

Utility Attachments				
Telephone	West fenceline.	Gas		
Power		Municipal		
Others	Fibre optic E r/w.	Problem (Y/N)	No	
Remarks				

**Approach Road / Embankment**

		Last	Now	Explanation of Condition
Horizontal Alignment		7	7	Farm entrance 100m South, West side.
Vertical Alignment		7	7	In bottom of long sag, good sight distance.
Roadway Width (m)	12.200			
Embankment		7	7	4:1 at roadway.
Sideslope ( __:1)	3.0			
(Height of Cover(m) : 5.8)				
Guardrail (Y/N)	Yes			
<b>Approach Road / Embankment General Rating</b>		<b>7</b>	<b>7</b>	

**Upstream End**

Culvert Component		Last	Now	Explanation of Condition
Direction		W		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		X	X	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		6	6	Projects 450 mm from fill at North.
Heaving (mm)	100			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	300			
Scour Protection (Type : <b>RIP RAP</b> )		7	7	Farmer has crossing with 900 mm CSP 20 m U/S - dumps field stone into channel.
(Avg. Rock Size(mm) : <b>250</b> )				
Scour/Erosion		7	7	
Beavers (Y/N)	No			
<b>Upstream End General Rating</b>		<b>6</b>	<b>6</b>	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : <b>1</b> , Primary Span, Location Code: <b>MAIN</b> , Span (mm): , Rise (mm): <b>2150</b> , Type: <b>SP</b> )				
Barrel Last Accessible Date	18-Sep-2012			
<b>Special Features</b>				
Special Feature				
(Type : )				
Special Feature				
(Type : )				
Roof		6	6	2.3%
Measured Rise (mm)	2100			
Measured At Ring No.	7			
Sag (mm)	50			
Percent Sag	2			
Sidewall		4	4	Cracked sidewall seam.  1.2%
Measured Span (mm)	2175			
Measured At Ring No.	7			
Deflection (mm)	25			
Percent Deflection	1			
Floor		N	N	400 mm deep rock at U/S 1/2. Under water.
Bulge (mm)				
Measured At Ring No.				
Abrasion (Y/N)	No			
Circumferential Seams		8	8	
Separation (mm)	0			
Longitudinal Seams		4	4	Ring 7, South sidewall, 16 bolts - minor.
Total No. of Cracked Rings	1			
Total No. of Rings with Two Cracked Seams	0			
Min. Remaining Steel Between Cracks (mm)	137			
Proper Lap (Y/N)	No			
Longitudinal Stagger (Y/N)	Yes			
Coating		5	5	Evidence of alkali at bolt holes. Leaking through bolt holes.
Corrosion By Soil (Y/N)	Yes			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	NEG			
Ponding (Y/N)	No			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2150, Type: SP)				
Fish Passage Adequacy		7	7	
Baffle		X	X	
(Type : )				
Waterway Adequacy		6	6	
Icing (Y/N)	No			Riprap in culvert.
Silting (Y/N)	No			
Drift (Y/N)	No			
<b>Barrel General Rating</b>		<b>4</b>	<b>4</b>	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		E		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		X	X	
Bevel End		6	6	Projecting 400mm from fill.
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	600			
Scour Protection		5	5	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 250)				
Scour/Erosion		5	5	
Beavers (Y/N)	No			
<b>Downstream End General Rating</b>		<b>5</b>	<b>5</b>	
Structure Usage				
		Last	Now	Explanation of Condition
Channel (U/S and D/S)				
Alignment		6	6	
Bank Stability		7	7	
HWM (m below Top of Culvert)				HWM not visible.
Drift (Y/N)	No			
Channel Bottom Degrading/Aggrading	AGGRADING			
Beavers (Y/N)	No			
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
<b>Channel General Rating</b>		<b>6</b>	<b>6</b>	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
<b>Structural Condition Rating (Last/Now) (%)</b>	<b>44.4/44.4</b>	<b>Sufficiency Rating (Last/Now) (%)</b>	<b>52.6/52.6</b>	Est. Repl. Yr	2020	Maint. Req. (Y/N)	No
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date		Estimated Total	0	
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Dave Lam		Previous Assistant's Name				
Next Inspection Date	18-Jun-2014		Previous Inspection Date	10-Nov-2010			
Inspection Cycle (Default) (months)	21						
Comment							