					Bridg	e Culve	ert Insp	ection		I				
1 MAIN - 1524  Special Features CONC FLOOR  Special Features Comment  Utility Attachments  Telephone Plowed in North ditch.							Form 1	уре		CUL1				
						Lot No.				3				
Bridge or Town	Name	LAMON	1T				Inspec	tor Name		Owen Salava				
Located Over				ONT CRE	EK, 6.	62.4.2,	Inspector Class			BR CLS A				
Located On							Assistant Name							
		15.06 C	71 7.303				Assistant Class							
								tion Date		09-Jan-2012				
		NE SEC	2 10 TWD 55 D	GE 10 W	411	Data Entry By Marcia Chavez								
				GE 19 W	<del>4</del> 1VI		Data Entry Date			31-Jan-2012				
				(AIT)			Reviewer Name		Jason Saly					
	<u> </u>	-					Review Date		28-Jan-2012					
				dog						Andrew Smikle	es			
·					Dept. Review Date			02-Feb-2012						
							Follow-Up By							
		10.4 120												
			1											
				Rise (or	Dia.)	Туре		Length		Corr. Profile	Pl./Slab Thickness	Shape		
1 1	MAIN		-	1524		MP		32.3		68X13	3.5	ROUND		
			CONC FLOOR			<u> </u>		1		,				
		nent												
·														
					Uti	ilities (L	ocated	at)						
		alia Niau	411:4 -1-				0							
Telephone Plowed in North ditch.  Power							Gas	l						
Power							Munici		No					
Others Fibre optics plowed in South ditch.  Remarks							Proble	m (Y/N)	INO					
Remarks				Δ	nnroad	ch Road	l / Emb	ankment						
					Last	Now		ation of		tion				
Horizontal Alignment					8	8	Field a	Field access 100m SW.						
Vertical Alignment			8	8										
			13.700				Wide transverse cracks over pipe, sealed.				aled.			
Embankment			4 4		4	3:1 over pipe, 5:1 outside envelope. Hole in sideslope 2.2m from								
Sideslope (:1)		3.0				shoulder, typical both			sides.					
(Height of Cover(m) : 1.4)														
Guardrail (Y/N)			No											
Approach Road	d / Emb	ankme	nt General Rat	ing	8	8								
						Upstre	am End							
<b>Culvert Compo</b>	nent				Last	Now		nation of	Condi	tion				
Culvert Component  Direction		S												
End Treatment (Concrete, Steel, Others, None)														
Headwall		Х	Х											
Collar			Х	Х										
Wingwalls			Х	Х										
(Shape: )														
Cutoff Wall				X	X									

			Upstre	am End					
Culvert Component		Last	Now						
Bevel End		5	5	Concrete floor installed, corrosion in sidewall.					
Heaving (mm)	65								
Invert Above/Below Stream Bed									
Above/Below (mm)	50								
Scour Protection	100	5	5	Well grassed. Small amount of riprap.					
(Type : NATURAL)				Troil gradeda. Chiair ambant or hiprap.					
(Avg. Rock Size(mm):)				-					
Scour/Erosion		5	5						
Beavers (Y/N)	No								
Upstream End General Rating		5	5						
		Bri	dge Cu	lvert Barrel					
Culvert Component			Now	Explanation of Condition					
(Pipe # : 1, Primary Span, Loca	tion Code: MAIN,	Span (mm	າ):	, Rise (mm): 1524, Type: MP)					
Barrel Last Accessible Date	09-Jan-2012								
Special Features									
Special Feature		7	7						
(Type : CONC FLOOR)									
Special Feature									
(Type:)									
Roof		5	5	Rise from concrete floor @ South end 1333mm. Mid pt 1325mm.					
Measured Rise (mm)				North end 1330mm.					
Measured At Ring No.									
Sag (mm)	85			Estimate.					
Percent Sag	5								
Sidewall		5	5	Medium corrosion lower 1/2.					
Measured Span (mm)	1604			Span measured @ South end = 1550, 26mm. North end = 1587,					
Measured At Ring No.	1001			- 63mm.   At mid pt.					
Deflection (mm)	80								
Percent Deflection	5			5.2%					
Floor	10	N	N	Concrete floor installed over floor.					
Bulge (mm)	0	- 14	14	Controlled modification over modi.					
Measured At Ring No.									
Abrasion (Y/N)	Yes								
Circumferential Seams	103	5	5	(Infiltration @ coams causing hole in ambankment above 2.2m from					
Separation (mm)	25	3	J	(Infiltration @ seams causing hole in embankment above, 2.2m from road shoulder, typical both sides. 05/June/2007) No infiltration was					
	23			observed.					
Longitudinal Seams		6	6	Riveted seams.					
Total No. of Cracked Rings	0								
Total No. of Rings with Two Cracked Seams									
Min. Remaining Steel Between Cracks (mm)									
Proper Lap (Y/N)									
Longitudinal Stagger (Y/N)	Yes								
Coating		4	4	Rust scaling on lower half, pitting.					
Corrosion By Soil (Y/N)	Yes	'							
Corrosion By Water (Y/N)	Yes								
Camber POS/ZERO/NEG	NEG								
Odifiber 1 OO/ZEINO/NEG									
Ponding (Y/N)	No								

		Brid	dge Cu	livert Barrel						
ulvert Component			Now	Explanation of Condition						
(Pipe #: 1, Primary Span, Locat	tion Code: MAIN, Sp	an (mm):		, Rise (mm): 1524, Type: MP)						
Fish Passage Adequacy		Х	Х							
Baffle			X							
(Type:)		<u>'</u>								
Waterway Adequacy		6	6							
Icing (Y/N)	No									
Silting (Y/N)	No									
Drift (Y/N) No										
Barrel General Rating			5							
			lownet	ream End						
Culvert Component		Last	Now	Explanation of Condition						
Direction		N	INOW	Explanation of Condition						
End Treatment (Concrete, Steel, Others, None)	STEEL	IN								
Headwall		Х	Х							
Collar		X	Х							
Wingwalls		Х	Х							
(Shape: )										
Cutoff Wall			X							
Bevel End			4	Medium corrosion on sidewall. Minor damage to NE bevel from gras						
Heaving (mm)	65			cutting.						
Invert Above/Below Stream Bed	BELOW									
Above/Below (mm)	150									
Scour Protection		5	5	Heavily grassed around stable scour. Small amount of rock riprap.						
(Type : <b>NATURAL</b> )										
(Avg. Rock Size(mm):)										
Scour/Erosion		5	5							
Beavers (Y/N)	No									
Downstream End General Ratin	ng	4	4							
		\$	Structu	re Usage						
		Last	Now	Explanation of Condition						
Channel (U/S and D/S)		_								
Alignment		8	8							
Bank Stability		7	7							
HWM (m below Top of Culvert)	0.9									
Drift (Y/N)	No									
Channel Bottom AGGRADING Degrading/Aggrading										
Beavers (Y/N) No										
(Fish Compensation Measure 1 :	·									
(Fish Compensation Measure 2 : <b>NONE</b> )										
Channel General Rating		8	8							

				Mainten	ance Recomm	endations							
Inspector Recommendations		Year Inspector Comments				Department Comments					Est. Cost	Cat #	
SHOTCRETE REPAIRS													
PLACE ADDITIONAL RIP RAP													
REMOVE DRIFT ACCUMULATION													
INSTALL CONCRETE/STEEL LINING													
INSTALL STRUTS													
INSTALL CONCRETE COLLAR/CUTOFF													
REPAIR SEAMS													
OTHER ACTION		2012	(Seal cire foam. 05	cumferential seam v 5/June/2007)	vith expanding								
OTHER ACTION		2012	Fill void	in embankment both	n sides, 1m3 pit	run.							
OTHER ACTION													
OTHER ACTION													
Structural Condition Rating (Last/N (%)	ow) 5	w) 55.6/55.6 Sufficiency Rat (%)		Sufficiency Rating (%)	g (Last/Now)	57.6/57.	<b>6</b> E	Est. Repl. Yr	2020	Maint. Re	eqd. (Y/N)	Yes	
Special Comments for Next Inspection						Depart Comm							
Maintenance Reviewed By						Date			E	stimated Tota	ıl 0		
Proposed Long-Term Strategy											_		
On 3-Year Program (Y/N)													
Proposed Action													
Previous Inspector's Name	Jason Saly F					ious Assistant's Name							
Next Inspection Date	09-Oct-2013 Previo					us Inspection	Inspection Date 02-Jun-2010						
Inspection Cycle (Default) (months)	21												
Comment													