| Bridge Culvert Inspection | | | | | | | | | | | | | | |
|--|--------------------|----------------|------------------------|---------------|-----------------|-------------------------------|-----------------------------------|-----------------|---------------|-----------------------------|-----------------------|-------|--|--|
| Bridge File Number 70854 -1 Bridge Culvert | | | | | Form Type | | | CUL1 | | | | | | |
| Year Built | | | | | | | | | | 2 | | | | |
| Bridge or Town | Y | | | | Inspector Name | | | Melanie Johnson | | | | | | |
| Located Over | | | | | | | Inspector Class Assistant Name | | | BR CLS B | | | | |
| Located On | | 777:01 C | 1 8.648 | | | | Assistant Class | | | | | | | |
| Water Body Cl./Year | | | | | Inspection Date | | | | 23-Aug-2011 | | | | | |
| Navigabil. Cl./Y | ear | | | | Data Entry By | | | | Theresa Lacus | ta. | | | | |
| Legal Land Loc | ation | SW SEC | 36 TWP 55 R | | | | | | | | | | | |
| Longitude, Latit | ude | -114:10:3 |):32, 53:47:36 | | | | Data Entry Date Reviewer Name | | | 14-Sep-2011 | | | | |
| Road Authority Alberta | | | a Transportation (AIT) | | | | | / Date | | Eric Carcoux 07-Sep-2011 | | | | |
| Contract Main. Area CMA09 | | | 19 | | | | | | Namo | · · · | | | | |
| Clear Roadway/Skew 9.7 / -1 | | 9.7 / -15 | -15 deg. (LHF) | | | | | Review Da | | Brent Herrick | | | | |
| AADT/Year | | 870 / 202 | 70 / 2010 (A) | | | | | | ale | 15-Sep-2011 | | | | |
| Road Classifica | ation | RCU-209 | 9-110 | | Follow-Up By | | | | | | | | | |
| Detour Length (| (km) | 20 | | | | | - | | | | | | | |
| Bridge Culvert | Inform | ation | | | | | | | | | | | | |
| Number of Culv | /erts | 1 | | | | | | | | | | | | |
| Pipe # | Barrel | S | Span | Rise (or Dia. | | Туре | | Length | | Corr. Profile | PI./Slab Thickness | Shape | | |
| 1 | MAIN | - | | 1901 | 01 | | | 39.5 | | 152X51 | 3.0 | ROUND | | |
| Special Feature | es | | | | | | | | | | | | | |
| Special Feature | es Comi | ment | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | Uti | ilities (l | _ocated | at) | | | | | | |
| Utility Attachme | | | | | | | Gas | | 00 | l o uth | | | | |
| Telephone | West | | · | | | | Gas 90m North. Municipal | | | | | | | |
| Power | 1 wire | e 20 m NE r/w. | | | | Problem (Y/N) No | | | No | | | | | |
| Others Remarks | PE to | | I on top of We | at roof | | | Proble | III (Y/IN) | INO | | | | | |
| Remarks | ט ומי | y installed | | | nnroa | ch Roa | d / Emb | ankment | | | | | | |
| | | | | ~ | Last | | | ation of | | tion | | | | |
| Horizontal Alignment | | | | 7 | 7 | Resident entrances both ways. | | | | | | | | |
| Vertical Alignment | | | | | 8 | 8 | 1 | | | | | | | |
| Roadway Width (m) | | | 9.500 | | | | | | | | | | | |
| Embankment | | | | | | 8 | | | | | | | | |
| Sideslope (| Sideslope (:1) 3.0 | | | | | | | | | | | | | |
| (Height of Co | ver(m) : | : 3.6) | | | | | | | | | | | | |
| Guardrail (Y/N) No | | | | | | | | | | | | | | |
| Approach Roa | d / Eml | bankmen | t General Rat | ing | 7 | 7 | | | | | | | | |
| | | | | | | | | | | | | | | |
| Culvert Compo | onon ⁴ | | | | Last | | am End | ation of | Condi | tion | | | | |
| Direction | Jient | | | | W | NOW | | | Sonul | | | | | |
| End Treatment | (Concre | ete Steel | STEEL | | | | | | | | | | | |
| Others, None) | | | | | | | | | | | | | | |
| Headwall | | | X | X | | | | | | | | | | |
| Collar | | | X | Х | | | | | | | | | | |
| Wingwalls | | | X | Х | 1 | | | | | | | | | |
| (Shape :) | | | | | 1 | | | | | | | | | |
| Cutoff Wall | | | | X | Х | | | | | | | | | |
| | | | | | | | | | | | | | | |

Alberta Transportation

| | | | Upstre | eam End | | | | | | |
|--|----------------------|--------|--------|--|--|--|--|--|--|--|
| Culvert Component | | Last | Now | Explanation of Condition | | | | | | |
| Bevel End | | 7 | 7 | | | | | | | |
| Heaving (mm) | 0 | | | | | | | | | |
| Invert Above/Below Stream Bed | BELOW | | | | | | | | | |
| Above/Below (mm) | 300 | | | | | | | | | |
| Scour Protection | | 7 | 7 | | | | | | | |
| (Type : RIP RAP) | | | | | | | | | | |
| (Avg. Rock Size(mm) : 300) | | | | | | | | | | |
| Scour/Erosion | | 7 | 7 | | | | | | | |
| Beavers (Y/N) | No | | | | | | | | | |
| Upstream End General Rating | | 7 | 7 | | | | | | | |
| | | Brid | dge Cu | lvert Barrel | | | | | | |
| Culvert Component | | Last | Now | Explanation of Condition | | | | | | |
| (Pipe # : 1, Primary Span, Locat | tion Code: MAIN, Spa | an (mm |): | , Rise (mm): 1901, Type: SP) | | | | | | |
| Barrel Last Accessible Date | 23-Aug-2011 | | | | | | | | | |
| Special Features | · | | | | | | | | | |
| Special Feature | | | | | | | | | | |
| (Type:) | | | | | | | | | | |
| Special Feature | | | | | | | | | | |
| (Type:) | | | | | | | | | | |
| Roof | | 5 | 5 | | | | | | | |
| Measured Rise (mm) | 1810 | | | | | | | | | |
| Measured At Ring No. | 4 | | | | | | | | | |
| Sag (mm) | 91 | | | | | | | | | |
| Percent Sag | 5 | | | | | | | | | |
| Sidewall | · | 7 | 5 | | | | | | | |
| Measured Span (mm) | 1815 | | | | | | | | | |
| Measured At Ring No. | 4 | | | | | | | | | |
| Deflection (mm) | 91 | | | | | | | | | |
| Percent Deflection | 5 | | | | | | | | | |
| Floor | | N | N | 0.6m water/rocks. | | | | | | |
| Bulge (mm) | 0 | | | | | | | | | |
| Measured At Ring No. | | | | 1 | | | | | | |
| Abrasion (Y/N) | No | | | (15/Aug/2001) | | | | | | |
| Circumferential Seams | | 8 | 8 | | | | | | | |
| Separation (mm) | 0 | | | 1 | | | | | | |
| Longitudinal Seams | | 8 | 7 | | | | | | | |
| Total No. of Cracked Rings | 0 | | • | | | | | | | |
| Total No. of Rings with Two Cracked Seams | - | | | Proper lap only on new extension. Longitudinal stagger on old part only. | | | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | | | | | | | |
| Proper Lap (Y/N) | No | | | 1 | | | | | | |
| Longitudinal Stagger (Y/N) | No | | | 1 | | | | | | |
| Coating | | 6 | 6 | Minor superficial rust of lower 1/3. | | | | | | |
| Corrosion By Soil (Y/N) | | | 5 | | | | | | | |
| Corrosion By Water (Y/N) | Yes | | | 1 | | | | | | |
| Camber POS/ZERO/NEG | ZERO | | | | | | | | | |
| Ponding (Y/N) | No | | | | | | | | | |

Alberta Transportation

Bridge Inspection & Maintenance System (Web 2005)

| Bridge Culvert Barrel | | | | | | | | | |
|---|---------------------------------------|------|---------|--------------------------------------|--|--|--|--|--|
| Culvert Component | | Last | Now | Explanation of Condition | | | | | |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Spa | | |): | , Rise (mm): 1901, Type: SP) | | | | | |
| Fish Passage Adequacy | | Х | X | | | | | | |
| Baffle | | X | X | | | | | | |
| (Туре :) | | | - | | | | | | |
| Waterway Adequacy | | 7 | 7 | (92/10/7) Not visible. | | | | | |
| Icing (Y/N) | Yes | | | | | | | | |
| Silting (Y/N) | No | _ | | At East end | | | | | |
| Drift (Y/N) | Yes | | | | | | | | |
| Barrel General Rating | | 5 | 5 | | | | | | |
| | | | | | | | | | |
| Culvert Component | | | Now | ream End Explanation of Condition | | | | | |
| Direction | | E | non | | | | | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | | | | | | |
| Headwall | | Х | X | | | | | | |
| Collar | | Х | Х | | | | | | |
| Wingwalls | | X | X | | | | | | |
| (Shape :) | | | | | | | | | |
| Cutoff Wall | | Х | Х | | | | | | |
| Bevel End | | 7 | 7 | | | | | | |
| Heaving (mm) | 0 | | | | | | | | |
| Invert Above/Below Stream Bed | BELOW | | | | | | | | |
| Above/Below (mm) | 500 | | | | | | | | |
| Scour Protection | | 7 | 7 | | | | | | |
| (Type : RIP RAP) | | | | | | | | | |
| (Avg. Rock Size(mm) : 400) | | | | | | | | | |
| Scour/Erosion | | 7 | 7 | | | | | | |
| Beavers (Y/N) No | | | | Drift caught on bevel. | | | | | |
| Downstream End General Ration | ng | 7 | 7 | | | | | | |
| | | 2 | Structu | re Usage | | | | | |
| | | 1 | Now | Explanation of Condition | | | | | |
| Channel (U/S and D/S) | | | | | | | | | |
| Alignment | | | 7 | | | | | | |
| Bank Stability | | 7 | 7 | | | | | | |
| HWM (m below Top of Culvert) | | | | | | | | | |
| Drift (Y/N) | Yes | | | HWM not visible. | | | | | |
| Channel Bottom DEGRADING Degrading/Aggrading | | | | | | | | | |
| Beavers (Y/N) | No | | | | | | | | |
| (Fish Compensation Measure 1 : NONE) | | | | | | | | | |
| (Fish Compensation Measure 2 : | · · · · · · · · · · · · · · · · · · · | | | 1 | | | | | |
| Channel General Rating | , | 7 | 7 | | | | | | |
| | | | | | | | | | |

| Maintenance Recommendations | | | | | | | | | | | | |
|--|-------------------|-----------|--------------------|--------------------------------------|-------------------|-------------------------------|-------------------|-----------|-------|-----------|--------------------|---|
| Inspector Recommendations | | Year | Inspector Comments | | | Department Corr | Target Year | Est. Cost | Cat # | | | |
| SHOTCRETE REPAIRS | | | | | | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | | | | | | |
| INSTALL STRUTS | | | | | | | | | | | | |
| INSTALL CONCRETE COLLAR/CUTC |)FF | | | | | | | | | | | |
| REPAIR SEAMS | | | | | | | | | | | | |
| OTHER ACTION | | 2011 | Remove | small amount of dr | ift @ East bevel. | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | _ |
| OTHER ACTION | | | | | | | | | | | | |
| Structural Condition Rating (Last/No (%) | ow) | 55.6/55.6 | | Sufficiency Rating (Last/Now) (%) | | 66.1/63.9 Est. Repl | | Repl. Yr | 2025 | Maint. Re | Maint. Reqd. (Y/N) | |
| Special Comments for Next Inspection | | | | | | Department Comments | | | | | | |
| Maintenance Reviewed By | | | | | | Date | Estimated Total 0 | | | | | |
| Proposed Long-Term Strategy | | | | | | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | | | | | | |
| Proposed Action | | | | | | | | | | | | |
| Previous Inspector's Name | Dave Lam Previous | | | | | Assistant's Name | | | | | | |
| Next Inspection Date 23 | | /-2014 | | | Previous | s Inspection Date 05-May-2008 | | | | | | |
| Inspection Cycle (Default) (months) | 39 | | | | | | | | | | | |
| Comment | | | | | | | | | | | | |