| Bridge Culvert Inspection | | | | | | | | | | | | | |
|--|-------------------|-------------------------------------|-------------------------|------------|------------------|-----------|--|-----------------|---------------|---------------|-----------------------|---------|--|
| Bridge File Number 71283 | | | 3 -1 Bridge Culvert | | | | Form Type | | CULM | | | | |
| Year Built 1955 | | | | | | | Lot No. | | 4 | | | | |
| Bridge or Town Name LUNDBRECK | | | | | | | Inspector Name | | Garry Roberts | | | | |
| Located Over ROSS CREEK, 2.12.37.3.1 | | | | 7.3.1.1, W | 3.1.1, WATERCRS- | | | Inspector Class | | BR CLS A | | | |
| SI Lecated On 22:06 C1 7 815 | | | | | | | Assistant Name | | | | | | |
| Water Body CL | /Year | 2.00 0 | 11.010 | | | | Assistant Class | | | | | | |
| Navigabil, CL/Y | /ear | | | | | | Inspection Date | | 16-Jun-2012 | | | | |
| Legal Land Loc | cation S | SW SEC | 23 TWP 8 R0 | GE 2 W5M | | | Data Entry By | | | Erin Roberts | | | |
| Longitude Latitude -114:10 | | | 10:54, 49:39:25 | | | | | ntry Date | | 17-Jul-2012 | | | |
| Road Authority Alberta | | Alberta 7 | ta Transportation (AIT) | | | | | er Name | | | | | |
| Contract Main, Area CMA26 | | CMA26 | I | . / | | | Dopt Roviewor Name | | | Z/-JUN-2012 | | | |
| Clear Roadway | /Skew 1 | 1.2 / -1 | 5 deg. (LHF) | | | | Dept. Reviewer Name | | | | | | |
| AADT/Year | 2 | 2,360 / 2 | 2011 (A) | | | | Eollow | | .e | 17-Jui-2012 | | | |
| Road Classifica | ation R | RAU-21 | 1.8-110 | | | | | ор Бу | | | | | |
| Detour Length | (km) 3 | } | | | | | | | | | | | |
| Bridge Culvert | t Informat | tion | | | | | | | | | | | |
| Number of Culv | /erts | 2 | 2 | | | | | | | | | | |
| Pipe # | Barrel | S | Span | Rise (or I | Dia.) Type | | | Length | | Corr. Profile | PI./Slab Thickness | Shape | |
| 1 | MAIN | 1 | 1740 | 1920 | | SPE | | 34.1 | | 152X51 | 2.8,2.8,2.8 | ELLIPSE | |
| 2 | MAIN | - | - | 915 | | MP | | 34.1 | | 68X13 | 2.8 | ROUND | |
| Special Feature | es | | | | | | | | | | | | |
| Special Feature | es Comme | ent | | | | | | | | | | | |
| | | | | | +; | litios (l | ocated | at) | | | | | |
| Litility Attachme | onts | | | | Οl | innes (L | | atj | | | | | |
| Telephone East r/w Gas | | | | | | | | | | | | | |
| Power | 2 wire 2 | vire 20m West & crossing road 10m § | | | | | Municip | al | | | | | |
| Others Fibre optics @ East r/w. | | | | | Problen | n (Y/N) | No | | | | | | |
| Remarks | | | | | | | | | | | | | |
| | | | | Ар | proad | ch Roac | d / Emba | nkment | | | | | |
| | | | | | Last | Now | Explana | ation of C | ondi | ion | | | |
| Horizontal Aligr | nment | | | | 8 | 8 | Small hill to North. Limited sight distance. | | | | | | |
| Vertical Alignme | ent | | | | 7 | 7 | | | | | | | |
| Roadway Width | ר (m) | | 11.200 | | | | | | | | | | |
| Embankment | | | | | 6 | 6 | | | | | | | |
| Sideslope (| _:1) | | 4.0 | | | | | | | | | | |
| (Height of Co | ver(m) : 1 | .3) | | | | | | | | | | | |
| Guardrail (Y/N) | | | No | | | | | | | | | | |
| Approach Roa | ld / Emba | ankmen | t General Rat | ing | 7 | 7 | | | | | | | |
| | | | | | | Unstre | am End | | | | | | |
| Culvert Compo | onent | | | | Last | Now | Explan | ation of C | ondit | ion | | | |
| (Pipe # : 1, Sp | an Type: | Primar | ry Span) | | | | · • | | | | | | |
| Direction | | | | | W | | West er | nd South c | ulver | t. | | | |
| End Treatment (Concrete, Steel, STEEL Others, None) | | | | | | | | | | | | | |
| Headwall | Headwall | | | Х | Х | | | | | | | | |
| Collar | | | | | | | | | | | | | |
| Collar | | | | | Х | Х | | | | | | | |
| Collar Wingwalls | | | | | X X | X X | | | | | | | |

| | | | Upstre | am End |
|--|--------------------|----------|----------|--|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Span Type: Primary | / Span) | | _ | |
| Cutoff Wall | | X | X | |
| Bevel End | | 5 | 5 | |
| Heaving (mm) | 100 | | | |
| Invert Above/Below Stream Bed | ABOVE | | | |
| Above/Below (mm) | 100 | | | |
| Scour Protection | | 4 | 4 | |
| (Type : RIP RAP) | | I | | |
| (Avg. Rock Size(mm) : 200) | | | | |
| Scour/Erosion | | 4 | 4 | Eroding under bevel. Bevel extends 500mm from slope. |
| Beavers (Y/N) | No | | | |
| | | | | |
| Opstream End General Rating | | 4 | 4 | |
| | | Brid | dge Cu | Ivert Barrel |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Loca | tion Code: MAIN, S | Span (mm |): 1740 | , Rise (mm): 1920, Type: SPE) |
| Barrel Last Accessible Date | 16-Jun-2012 | | | South pipe. |
| Special Features | · | | | |
| Special Feature | | | | |
| (Type:) | | | | |
| Special Feature | | | | |
| (Type:) | | | | |
| Roof | | 6 | 6 | |
| Measured Rise (mm) | 1825 | | | |
| Measured At Ring No. | 3 | | | |
| Sag (mm) | 95 | | | |
| Percent Sag | 5 | | | |
| Sidewall | | 6 | 6 | Ring #3, 100mm inward. |
| Measured Span (mm) | 1795 | | | Bulge locally @ South upper sidewall. |
| Measured At Ring No. | 3 | | | |
| Deflection (mm) | 55 | | | |
| Percent Deflection | 3 | | | |
| Floor | | 6 | 6 | |
| Bulge (mm) | 0 | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | No | | | |
| Circumferential Seams | | 7 | 7 | |
| Separation (mm) | 0 | | | |
| Longitudinal Seams | | 9 | 7 | |
| Total No. of Cracked Rings | 0 | | | |
| Total No. of Rings with Two Cracked Seams | 0 | | | |
| Min. Remaining Steel Between Cracks (mm) | 0 | | | 1N stagger |
| Proper Lap (Y/N) | No | | | 1 |
| Longitudinal Stagger (Y/N) | Yes | | | |
| Coating | | 5 | 5 | Superficial corrosion @ floor |
| Corrosion By Soil (Y/N) | No | Ŭ | J | |
| Corrosion By Water (Y/N) | Yes | | | 1 |

Bridge Inspection & Maintenance System (Web 2005)

| Bridge Culvert Barrel | | | | | | | | | |
|---|----------------------|--------|---------|-----------------------------------|--|--|--|--|--|
| Culvert Component | | Last | Now | Explanation of Condition | | | | | |
| (Pipe # : 1, Primary Span, Loca | tion Code: MAIN, Spa | an (mm |): 1740 | , Rise (mm): 1920, Type: SPE) | | | | | |
| Camber POS/ZERO/NEG | NEG | | | | | | | | |
| Ponding (Y/N) | No | | | | | | | | |
| Fish Passage Adequacy | | 5 | 5 | | | | | | |
| Baffle | | X | Х | | | | | | |
| (Туре :) | | 1 | | | | | | | |
| Waterway Adequacy | | 7 | 7 | | | | | | |
| Icing (Y/N) | No | | | Approx 150-200mm silt at D/S end. | | | | | |
| Silting (Y/N) | Yes | | | | | | | | |
| Drift (Y/N) | No | | | | | | | | |
| Barrel General Rating | | 6 | 6 | | | | | | |
| | | D | ownstr | ream End | | | | | |
| Culvert Component | | Last | Now | Explanation of Condition | | | | | |
| (Pipe # : 1, Span Type: Primary | v Span) | | | | | | | | |
| Direction | | S | | East end - South culvert. | | | | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | | | | | | |
| Headwall | | Х | X | | | | | | |
| Collar | | X | Х | | | | | | |
| Wingwalls | | Х | Х | | | | | | |
| (Shape :) | | | | | | | | | |
| Cutoff Wall | | X | X | | | | | | |
| Bevel End | | 7 | 7 | In grown with bush @ bevel. | | | | | |
| Heaving (mm) | 0 | | | | | | | | |
| Invert Above/Below Stream Bed | | | | | | | | | |
| Above/Below (mm) | 0 | | | | | | | | |
| Scour Protection | | 7 | 7 | | | | | | |
| (Type : RIP RAP) | | | | | | | | | |
| (Avg. Rock Size(mm) : 200) | | | | | | | | | |
| Scour/Erosion | | 7 | 7 | | | | | | |
| Beavers (Y/N) | No | | _ | | | | | | |
| Downstream End General Ration | ng | 7 | 7 | | | | | | |
| | | | Upstre | am End | | | | | |
| Culvert Component | | Last | Now | Explanation of Condition | | | | | |
| (Pipe # : 2, Span Type: Second | ary Span) | | | | | | | | |
| Direction | 1 | W | | West end - North culvert. | | | | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | | | | | | |
| Headwall | | X | X | | | | | | |
| Collar | | X | X | | | | | | |
| Wingwalls | | X | X | | | | | | |
| (Shape :) | | | | | | | | | |
| Cutoff Wall | | X | X | | | | | | |

| | Upstream End | | | | | | | | |
|---|--------------------|---------|--------|---|--|--|--|--|--|
| Culvert Component | | Last | Now | Explanation of Condition | | | | | |
| (Pipe # : 2, Span Type: Second | ary Span) | | | | | | | | |
| Bevel End | | 6 | 6 | _ | | | | | |
| Heaving (mm) | 0 | | | | | | | | |
| Invert Above/Below Stream Bed | ABOVE | | | | | | | | |
| Above/Below (mm) | 200 | | | | | | | | |
| Scour Protection | | 7 | 7 | | | | | | |
| (Type : RIP RAP) | | | | | | | | | |
| (Avg. Rock Size(mm) : 200) | | | | | | | | | |
| Scour/Erosion | | 7 | 7 | | | | | | |
| | | | | | | | | | |
| Beavers (Y/N) | No | | | | | | | | |
| Unstream End General Rating | | 6 | 6 | | | | | | |
| | | | | | | | | | |
| | | Bri | dge Cu | lvert Barrel | | | | | |
| Culvert Component | | Last | Now | Explanation of Condition | | | | | |
| (Pipe # : 2, Secondary Span, Lo | cation Code: MAIN, | Span (I | mm): | , Rise (mm): 915, Type: MP) | | | | | |
| Barrel Last Accessible Date | 21-Aug-2003 | | | North Pipe- Not bridge size- not accessible | | | | | |
| | | | | | | | | | |
| Special Features | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| Special Feature | | | | - | | | | | |
| (Туре:) | | | | | | | | | |
| Roof | | N | N | (From Past measurement) | | | | | |
| Measured Rise (mm) | 840 | | | appear to be any significant deflections | | | | | |
| Measured At Ring No. | 2 | | | | | | | | |
| Sag (mm) | 75 | | | - | | | | | |
| Percent Sag | 8 | | | | | | | | |
| Sidewall | | N | N | (From past measurement) | | | | | |
| Measured Span (mm) | 960 | | | | | | | | |
| Measured At Ring No. | 2 | | | - | | | | | |
| Deflection (mm) | 45 | | | _ | | | | | |
| Percent Deflection | 4 | | | | | | | | |
| Floor | | N | Ν | | | | | | |
| Bulge (mm) | 0 | | | | | | | | |
| Measured At Ring No. | | | | | | | | | |
| Abrasion (Y/N) | No | | | | | | | | |
| Circumferential Seams | | N | N | (D/S seam opend ans soil infiltration) | | | | | |
| Separation (mm) | 90 | | | | | | | | |
| Longitudinal Seams | | X | Х | | | | | | |
| Total No. of Cracked Rings | 0 | | | 1 | | | | | |
| Total No. of Rings with Two | 0 | | | 1 | | | | | |
| Cracked Seams | - | | | | | | | | |
| Min. Remaining Steel Between Cracks (mm) | 0 | | | | | | | | |
| Proper Lap (Y/N) | | | | | | | | | |
| Longitudinal Stagger (Y/N) | | | | | | | | | |
| Coating | | N | N | | | | | | |
| Corrosion By Soil (Y/N) | | | | | | | | | |
| Corrosion By Water (Y/N) | | | | | | | | | |
| Camber POS/ZERO/NEG | NEG | | | | | | | | |
| | | | | | | | | | |

Bridge Inspection & Maintenance System (Web 2005)

71283 -1 Bridge Culvert

| | Bridge Culvert Barrel | | | | | | | | | |
|---|-----------------------|---------|---------|--|--|--|--|--|--|--|
| Culvert Component | | Last | Now | Explanation of Condition | | | | | | |
| (Pipe # : 2, Secondary Span, Lo | ocation Code: MAIN, S | Span (r | nm): | , Rise (mm): 915, Type: MP) | | | | | | |
| Ponding (Y/N) | No | | | | | | | | | |
| Fish Passage Adequacy | | | X | | | | | | | |
| Baffle | | Х | Х | | | | | | | |
| (Туре :) | | | | | | | | | | |
| Waterway Adequacy | | 7 | 7 | | | | | | | |
| Icing (Y/N) | No | | | | | | | | | |
| Silting (Y/N) | No | | | | | | | | | |
| Drift (Y/N) | No | | | | | | | | | |
| Barrel General Rating | | 3 | 3 | G.R. carried forward. | | | | | | |
| | | D | ownstr | ream End | | | | | | |
| Culvert Component | | Last | Now | Explanation of Condition | | | | | | |
| (Pipe # : 2, Span Type: Second | lary Span) | | | | | | | | | |
| Direction | | S | | East end North culvert. | | | | | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | | | | | | | |
| Headwall | | Х | X | | | | | | | |
| Collar | | | X | | | | | | | |
| Wingwalls | | X | Х | | | | | | | |
| (Shape :) | | | | | | | | | | |
| Cutoff Wall | | Х | X | | | | | | | |
| Bevel End | | 6 | 6 | | | | | | | |
| Heaving (mm) | 0 | | | | | | | | | |
| Invert Above/Below Stream Bed | ABOVE | | | | | | | | | |
| Above/Below (mm) 400 | | | | | | | | | | |
| Scour Protection | | 6 | 6 | | | | | | | |
| (Type : RIP RAP) | | | | - | | | | | | |
| (Avg. Rock Size(mm) : 200) | | 1 | | | | | | | | |
| Scour/Erosion | | 6 | 6 | | | | | | | |
| Beavers (Y/N) | No | | | | | | | | | |
| Downstream End General Ration | ng | 6 | 6 | | | | | | | |
| | | S | Structu | re Usage | | | | | | |
| | | Last | Now | Explanation of Condition | | | | | | |
| Channel (U/S and D/S) | | | | | | | | | | |
| Alignment | | | 5 | Pipe for overflow aligned 3m North of primary. | | | | | | |
| Bank Stability | | | 6 | | | | | | | |
| HWM (m below Top of Culvert) | | | | No visible HWM | | | | | | |
| Drift (Y/N) | No | | | | | | | | | |
| Channel Bottom Degrading/Aggrading | | | | | | | | | | |
| Beavers (Y/N) | No | | | | | | | | | |
| (Fish Compensation Measure 1 : | NONE) | | | | | | | | | |
| (Fish Compensation Measure 2 : | NONE) | | _ | | | | | | | |
| Channel General Rating | | 5 | 5 | | | | | | | |

| | | | Maintenance Re | commend | lations | | | | | |
|--|--------|----------|-------------------------------------|----------|-------------------------------------|-------------|-----------|-----------------|-----------|----|
| Inspector Recommendations | | Year | Inspector Comments | | Department Com | Target Year | Est. Cost | Cat # | | |
| SHOTCRETE REPAIRS | | | | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | | | | |
| INSTALL STRUTS | | | | | | | | | | |
| INSTALL CONCRETE COLLAR/CUTO | FF | | | | | | | | | |
| REPAIR SEAMS | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| Structural Condition Rating (Last/Now) (%) | | 33.3/33. | 3 Sufficiency Rating (Last/N (%) | low) | 49.9/49.9 Est. Repl. Yr 2022 | | 2022 | Maint. Re | qd. (Y/N) | No |
| Special Comments for Next Inspection | | | | | Department Comments | | | | | |
| Maintenance Reviewed By | | | | | Date | | E | Estimated Total | 0 | |
| Proposed Long-Term Strategy | | | | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | | | | |
| Proposed Action | | | | | | | | | | |
| Previous Inspector's Name Garry | | Roberts | | Previous | s Assistant's Name | | | | | |
| Next Inspection Date | 16-Mar | -2014 | | Previous | Is Inspection Date 07-Oct-2010 | | | | | |
| Inspection Cycle (Default) (months) | 21 | | | | | | | | | |
| Comment | | | | | | | | | | |