| Bridge Culvert Inspection | | | | | | | | | | | | | |
|--|---------------|------------|----------------|----------|-------------------|------------|--|----------------|---------------------|--------------------|-----------------------|-------|--|
| Bridge File Number 71300 -1 Bridge Culvert | | | | | o ourre | Form T | | | CUL1 | | | | |
| Year Built | | | | | | | Lot No. | | 2 | | | | |
| Bridge or Town Name GOODFARE | | | | | | | Inspector Name | | Russel Vanderschaaf | | | | |
| Located Over | lamo | | OCK CREEK, | 8 10 58 | 18.8.1.15.2. | | Inspector Class | | BR CLS B | | | | |
| | | WATER | CRS-ST | 0.10.00. | | | | Assistant Name | | BICOLOB | | | |
| Located On 671:02 C1 3.400 | | | | | | | Assistant Class | | | | | | |
| Water Body CI./Year | | | | | | | Inspection Date | | | 14-May-2010 | | | |
| Navigabil. Cl./Ye | | | | | | | | ntry By | | Theresa Lacusta | | | |
| Legal Land Locat | | | 25 TWP 72 R | GE 13 W | 3E 13 W6M | | | ntry Date | | 14-Jun-2010 | | | |
| Longitude, Latitu | de | | :11, 55:15:29 | | | | Reviewer Name | | | Arnold Assenheimer | | | |
| Road Authority | ransportation | n (AIT) | | | Review Date | | | 07-Jun-2010 | | | | | |
| Contract Main. Area CMA05 | | | | | | | Dept. Reviewer Name | | Steve Pasqua | n | | | |
| Clear Roadway/S | deg. (RHF) | | | | Dept. Review Date | | 19-Aug-2010 | | | | | | |
| AADT/Year | | 310 / 200 | 09 (A) | | | | Follow | | | | | | |
| Road Classificati | on | | | | | | | | | | | | |
| Detour Length (k | | 3 | | | | | | | | | | | |
| Bridge Culvert Information | | | | | | | | | | | | | |
| Number of Culve | rts | 1 | | | | | | | | | | | |
| Pipe # B | Barrel | 5 | Span | Rise (or | Dia.) | Туре | | Length | | Corr. Profile | PI./Slab Thickness | Shape | |
| 1 N | /AIN | 8 | 3700 | 5600 | | RPA | | 25.6 | | 152X51 | 5.0,4.0,4.0 | ARCH | |
| Special Features | | | NSTRUMENT | | | 1 | | | | | | | |
| Special Features | | | | | | | | | | | | | |
| | | | | | | | | | | | | | |
| | | | | | Uti | ilities (L | ocated | at) | | | | | |
| Utility Attachmen | | | | | | | 1 | | | | | | |
| Telephone | South | n side Gas | | | | | | | | | | | |
| Power | North | side - 1 w | | Munici | | | | | | | | | |
| Others | | | | | Proble | n (Y/N) | No | | | | | | |
| Remarks | | | | | | | | | | | | | |
| | | | | | | | d / Embankment Explanation of Condition | | | | | | |
| Horizontal Alignment | | | | | Last 6 | 6 | Pipe in a curve. | | | | | | |
| | | | | 7 | 7 | | | | | | | | |
| Vertical Alignment | | | | , , , | | | 43m of guardrail | | | | | | |
| Roadway Width (m) | | | 11.000 | | | | | guararan | | | | | |
| | () | | 11.000 | | | | | | | | | | |
| Embankment | | | | | N | 7 | - | | | | | | |
| Sideslope (: | 1) | | 2.5 | | | | | | | | | | |
| (Height of Cove | er(m) : | 1) | | | | | | | | | | | |
| Guardrail (Y/N) | | | Yes | | | | 87m of guardrail on each side of road. | | | | | | |
| Approach Road | / Emb | bankmen | t General Rati | ing | 6 | 6 | | | | | | | |
| | | | | | | Upetre | om End | | | | | | |
| Culvert Compor | nent | | | | Last | Now | am End Explan | | Condi | ion | | | |
| Direction | | | | | S | | Explanation of Condition Spall on SW corner 0.3mWx0.25mLx0.04mD. | | | | | | |
| End Treatment (Others, None) | Concre | ete, Steel | , CONCRETE | | | | | | | | | | |
| Headwall | | | | | 7 | 7 | | | | | | | |
| Collar | | | | | Х | Х | | | | | | | |
| Wingwalls | | | | | 7 | 7 | | | | | | | |
| (Shape :) | | | | | | | | | | | | | |
| | | | | | | | | | | | | | |

Alberta Transportation

| | | | Upstre | am End | | | | | |
|---|----------------------|--------|--------|--|--|--|--|--|--|
| Culvert Component | | Last | Now | Explanation of Condition | | | | | |
| Cutoff Wall | | | Х | | | | | | |
| Bevel End | | X | X | | | | | | |
| Heaving (mm) | | | | | | | | | |
| Invert Above/Below Stream Bed BELOW | | | | | | | | | |
| Above/Below (mm) | 1000 | | | | | | | | |
| Scour Protection | | 7 | 4 | Erosion under SE corner 0.2mDx4mLx0.4mW and Sw corner | | | | | |
| (Type : NONE) | | | | 0.3mDx4mLx0.4mW-photo | | | | | |
| (Avg. Rock Size(mm) :) | | | | | | | | | |
| Scour/Erosion | | 7 | 4 | Erosion under SW corner 0.2mDx4mLx0.4mW and Sw corner 0.3mDx4mLx0.4mW-photo | | | | | |
| Beavers (Y/N) | No | | | | | | | | |
| Upstream End General Rating | - - | 7 | 4 | | | | | | |
| | | Bri | dge Cu | Ivert Barrel | | | | | |
| Culvert Component | | Last | | Explanation of Condition | | | | | |
| (Pipe # : 1, Primary Span, Loca | tion Code: MAIN, Spa | an (mm | | | | | | | |
| Barrel Last Accessible Date | 16-Jun-2003 | | | Water approx 3.5m below crown, to high to enter. | | | | | |
| Special Features | | | | | | | | | |
| Special Feature | | N | N | Good as viewed from ends. | | | | | |
| (Type : INSTRUMENT DEV) | | | | System mostly in fill and does not appear to be fully wired. (Joint full of silt. 03/06/16) | | | | | |
| Special Feature | | | | appear to be fully whea. (John full of sitt. 03/00/10) | | | | | |
| (Type:) | | 1 | | | | | | | |
| Roof | | 7 | N | Sag is at 1 & 2:00 at d/s end16-Jun-2003 | | | | | |
| Measured Rise (mm) | | | | | | | | | |
| Measured At Ring No. | | | | | | | | | |
| Sag (mm) | 100 | | | | | | | | |
| Percent Sag | | | | | | | | | |
| Sidewall | 1 | 7 | N | | | | | | |
| Measured Span (mm) | | | | | | | | | |
| Measured At Ring No. | | | | | | | | | |
| Deflection (mm) | 0 | | | | | | | | |
| Percent Deflection | - | | | 1 | | | | | |
| Floor | | N | N | | | | | | |
| Bulge (mm) | | | 1.4 | | | | | | |
| Measured At Ring No. | | | | | | | | | |
| Abrasion (Y/N) | | | | | | | | | |
| Circumferential Seams | | N | N | (At roof 0.6m from u/s end (S.end) | | | | | |
| Separation (mm) | 4 | | 1.4 | -19980130) | | | | | |
| Longitudinal Seams | | N | N | | | | | | |
| Total No. of Cracked Rings | 0 | | I N | | | | | | |
| Total No. of Rings with Two | · | | | - 2N Stagger | | | | | |
| Cracked Seams | | | | | | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | - | | | | | |
| Proper Lap (Y/N) | Yes | | | - | | | | | |
| Longitudinal Stagger (Y/N) | Yes | | | | | | | | |
| Coating | 1 | 7 | N | - | | | | | |
| Corrosion By Soil (Y/N) | No | | | - | | | | | |
| Corrosion By Water (Y/N) | Yes | | | | | | | | |

Alberta Transportation

Bridge Inspection & Maintenance System (Web 2005)

| | Bridge Culvert Barrel | | | | | | | | | |
|---|-----------------------|--------|---------|---|--|--|--|--|--|--|
| Culvert Component | | Last | | Explanation of Condition | | | | | | |
| (Pipe # : 1, Primary Span, Loca | tion Code: MAIN, Spa | an (mm |): 8700 | , Rise (mm): 5600, Type: RPA) | | | | | | |
| Camber POS/ZERO/NEG | ZERO | | | | | | | | | |
| Ponding (Y/N) | No | | | | | | | | | |
| Fish Passage Adequacy | | 7 | 7 | | | | | | | |
| Baffle | | X | Х | | | | | | | |
| (Type :) | | 1 | 1 | | | | | | | |
| Waterway Adequacy | 1 | 8 | 8 | (Icing 19980130) | | | | | | |
| Icing (Y/N) | Yes | | | | | | | | | |
| Silting (Y/N) | No | | | - | | | | | | |
| Drift (Y/N) | No | | | | | | | | | |
| Barrel General Rating | | 7 | N | GR 7 - 16-Jun-2003 | | | | | | |
| | | D | ownstr | ream End | | | | | | |
| Culvert Component | | Last | Now | Explanation of Condition | | | | | | |
| Direction | | N | | | | | | | | |
| End Treatment (Concrete, Steel, Others, None) | CONCRETE | | | | | | | | | |
| Headwall | | 7 | 7 | | | | | | | |
| Collar | | | X | | | | | | | |
| Wingwalls | | 7 | 7 | | | | | | | |
| (Shape :) | | | 1 | | | | | | | |
| Cutoff Wall | | X | N | | | | | | | |
| Bevel End | | Х | Х | | | | | | | |
| Heaving (mm) | | | | | | | | | | |
| Invert Above/Below Stream Bed | BELOW | | | | | | | | | |
| Above/Below (mm) | 1000 | | | | | | | | | |
| Scour Protection | | N 4 | | NE corner 0.2mDx4mLx0.4mW scour under wingwall. | | | | | | |
| (Type : NONE) | | | | NW corner 0.3mDx4mLx0.4mW-scour under wingwall. | | | | | | |
| (Avg. Rock Size(mm) :) | | | | | | | | | | |
| Scour/Erosion | | N | 4 | | | | | | | |
| Beavers (Y/N) | No | | | | | | | | | |
| Downstream End General Rati | na | 4 | 4 | | | | | | | |
| | .9 | | | | | | | | | |
| | | | 1 | re Usage | | | | | | |
| | | Last | Now | Explanation of Condition | | | | | | |
| Channel (U/S and D/S) | | 1 | 1 | | | | | | | |
| Alignment | | | 7 | | | | | | | |
| Bank Stability | | | 7 | | | | | | | |
| HWM (m below Top of Culvert) | | | | HWM not visible. | | | | | | |
| Drift (Y/N) | | | | | | | | | | |
| Channel Bottom DEGRADING Degrading/Aggrading | | | | | | | | | | |
| Beavers (Y/N) | No | | | | | | | | | |
| (Fish Compensation Measure 1 : | NONE) | | | | | | | | | |
| (Fish Compensation Measure 2 : | NONE) | | | | | | | | | |

| Structure Usage | | | | | | | | | |
|-----------------------------------|---|---|--|--|--|--|--|--|--|
| Last Now Explanation of Condition | | | | | | | | | |
| Channel General Rating | 7 | 7 | | | | | | | |

Alberta Transportation

| | | | | | Maintenance R | ecommend | ations | | | | | | |
|---|--------------|-------------|----------------|-------------------------------|---|--------------------------------------|------------------------|------|----------|------|-----------------|-----------|-------|
| Inspector Recommendations | | | Year | ar Inspector Comments | | | Department Comments | | | | | Est. Cost | Cat # |
| SHOTCRETE REPAIRS | | | | | | | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | | | | | | | |
| INSTALL STRUTS | | | | | | | | | | | | | |
| INSTALL CONCRETE COLLAR/CUTOFF | | | | | | | | | | | | | |
| REPAIR SEAMS | | | | | | | | | | | | | |
| OTHER ACTION | | | 2010 | Repair scour granular back | erosion under wingwa fill and 5m3 of class 1 | lls with 4m3 riprap. | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | | |
| Structural Condition Rating (Last/Now) (%) | | | 77.8/55. | 6 Suff (%) | ficiency Rating (Last | /Now) 7 | 7.2/64.8 | Est. | Repl. Yr | 2033 | Maint. Re | qd. (Y/N) | Yes |
| Special Comments for Next Inspection | Comments for | | | | | | Department Comments | | | | | | |
| Maintenance Reviewed By | | | | | | | Date | | | 1 | Estimated Total | 0 | |
| Proposed Long-Te | erm Strategy | | | | | | · · · · · · | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | | | | | | | |
| Proposed Action | | | | | | | | | | | | | |
| Previous Inspector's Name Bria | | | Brian Pientsch | | | Previous Assistant's Name | | | | | | | |
| Next Inspection Date 14 | | 14-Aug-2013 | | | Previous I | Previous Inspection Date 27-Feb-2007 | | | | | | | |
| Inspection Cycle (Default) (months) 39 | | | | | | | | | | | | | |
| Comment | | | | | | | | | | | | | |