					Brida	e Culv	ert Insn	ection						
Bridge File Num	ber 71641 -1 Bridge Culvert				Billeg	ge Culvert Inspection Form Type				CUL1				
Year Built 1998							Lot No.		4					
Bridge or Town Name VALLEYVIEW						Inspector Name		Russel Vanderschaaf						
Located Over	1141110						Inspector Class		BR CLS B					
2004104 0 701		8.10.58	3.7.26, WATERCRS-ST				Assistant Name		D. () LO D					
Located On 43:08 R1 6.776;43:08 L1 6.781						Assistant Class								
Water Body Cl./Year					Inspection Date				03-Dec-2012					
Navigabil. Cl./Year						Data Entry By		Theresa Lacusta						
Legal Land Location SE SEC 28			28 TWP 69 R	28 TM/D 60 DCE 22 M/5M				Data Entry Date		20-Jan-2013				
Longitude, Latitude -117:16:5		53, 55:00:03				Reviewer Name		Eric Carcoux						
		Transportation				09-Jan-2013								
Contract Main.	Area	CMA03					Dept. Reviewer Name							
Clear Roadway	/Skew	35.5 / 2	9 deg. (RHF)				Dept. Review Date		20-Mar-2013					
AADT/Year		6,490 /	2011 (A)					·		20-101a1-2013				
Road Classifica	tion	RAD-41	2.4-120				Follow-Up By							
Detour Length (km)	1												
Bridge Culvert	Inform	ation												
Number of Culv	erts		1											
Pipe #	Barrel		Span	Rise (or E	Dia.)	Туре	Length		Corr. Profile	PI./Slab Thickness	Shape			
1	MAIN		-	2430		SP	165.2			152X51	3.0	ROUND		
Special Feature	S													
Special Feature	s Comi	ment												
					Uti	ilities (l	Located	at)						
Utility Attachme	T .		,						1					
Telephone							Gas							
Power	E. r/w,3 wire,W. r/w 1 wire						Municipal							
Others							Proble	m (Y/N)	No					
Remarks				Α		-l- Daa	d / Emb							
				_			_	ankment		tion				
Horizontal Align	ment				<u>Lasi</u> 8	8	Explanation of Condition Crest curve to N. Serv. road along W.							
Vertical Alignme					8	8		new grad		Toad along vv.				
vertical Alignine	5111				0									
Roadway Width (m) 35.500						NBL 14m, SBL 13.5m, Service Rd 8m.								
Embankment					N	N	Gabior	Gabions in E Hwy ditch & W						
Sideslope (:1)		4.0				service rd. ditch. Gabio			ons in NW ditch	are undermin	ed & losing rock		
(Height of Cov		: 5)				3m x 2m x 1m06-May			/-2009					
Guardrail (Y/N)							Snow covered.							
Approach Roa	d / Emi	hankma		ting	8	8								
Арргоасті Коа	u / Ellii	Dankinei	iit General Ka	ung										
Outro 1 C							am End		o	(!				
•			Last	Now	Inlet on W side of Se									
End Treatment	(Concre	ete, Stee	I, STEEL		W		Inlet or	n VV side (ot Serv	ice road				
Others, None) Headwall					X	X								
Collar	Collar				X	X								
Wingwalls				X	X									
(Shape:)														
(σαρσ.)							-							

71641 -1 Bridge Culvert

			Unetre	eam End						
Culvert Component		Last	Now	Explanation of Condition						
Cutoff Wall		X	X	Explanation of Condition						
Caten train										
Bevel End		N N		Bevel unsupported for 1.0 m06-May-2009						
Heaving (mm)	0			Snow covered.						
Invert Above/Below Stream Bed										
Above/Below (mm)	0									
Scour Protection		N	N	Scour and Erosion causing sloughing S. bank. Scoured around bevelobth sides (1 x 0.5 x 0.5 M)-06-May-2009						
(Type : RIP RAP)				Snow covered.						
(Avg. Rock Size(mm) : 300)										
Scour/Erosion		N	N	Scour and Erosion causing sloughing 1m drop06-May-2009 Snow covered.						
Beavers (Y/N)	No			Onew conclusion.						
Upstream End General Rating		4	4	GR carried over -06-May-2009						
		Dei	dae Cu	Ilyant Dawal						
Culvert Component		Last	Now	Explanation of Condition						
(Pipe # : 1, Primary Span, Local	tion Code: MAIN S			, Rise (mm): 2430, Type: SP)						
Barrel Last Accessible Date	03-Oct-2012	Pari (IIIII	<i>y</i> ·	Ice 2.1m from crown d/s end.						
Dailer Last Accessible Date	00-001-2012			166 2. THI HOTH GIOWIT 0/3 GHU.						
Special Features										
Special Feature										
(Type:)										
Special Feature										
(Type:)										
Roof		7	7	Estimated due to ice.						
Measured Rise (mm)										
Measured At Ring No.										
Sag (mm)	56									
Percent Sag	2									
Sidewall		7	7	40mm hole at R16 at 3:00						
Measured Span (mm)	2486									
Measured At Ring No.	27									
Deflection (mm)	56									
Percent Deflection	2									
Floor		N	N	Ice covered.						
Bulge (mm)	0									
Measured At Ring No.										
Abrasion (Y/N)	No									
Circumferential Seams		8	8							
Separation (mm)	0									
Longitudinal Seams		8	8							
Total No. of Cracked Rings	0									
Total No. of Rings with Two Cracked Seams				1N Storger						
Min. Remaining Steel Between Cracks (mm)				1N Stagger						
Proper Lap (Y/N)	Yes									
Longitudinal Stagger (Y/N)	Yes									
Coating		6	6	Minor superficial rust 5:00-7:00						
Corrosion By Soil (Y/N)	No			1						
Corrosion By Water (Y/N)	Yes			1						
Camber POS/ZERO/NEG	NEG									
30,22,00,112										

71641 -1 Bridge Culvert

Bridge Culvert Barrel									
Culvert Component			Now	Explanation of Condition					
(Pipe # : 1, Primary Span, Local	tion Code: MAIN, Spa	n (mm):	, Rise (mm): 2430, Type: SP)					
Ponding (Y/N) No									
Fish Passage Adequacy		4	4	D/S invert 300mm above SB.					
Baffle		N	4	Two rows of fish baffles near outlet, 4 out of 5 baffles missing an					
(Type : SPOILER)				anchor bolt. Baffles misaligned.					
Waterway Adequacy			8						
Icing (Y/N)	No								
Silting (Y/N)	No								
Drift (Y/N)	No								
Barrel General Rating		7	7						
				ream End					
Culvert Component		1	Now	Explanation of Condition					
End Treatment (Concrete, Steel, Others, None)	STEEL	Е							
Headwall		Х	Х						
Collar		Х	Х						
Wingwalls		X	X						
(Shape:)			1						
Cutoff Wall		X	Х						
Bevel End		7	7						
Heaving (mm)	0								
Invert Above/Below Stream Bed	ABOVE								
Above/Below (mm)	300								
Scour Protection		N	N						
(Type : RIP RAP)									
(Avg. Rock Size(mm) : 300)									
Scour/Erosion		N	N						
Beavers (Y/N)	No								
Downstream End General Rating		6	6	GR carried fwd. from 08-Mar-2011					
		s	tructu	re Usage					
		Last	Now	Explanation of Condition					
Channel (U/S and D/S)									
Alignment		7	7						
Bank Stability			6						
HWM (m below Top of Culvert)				NO HWM Visible.					
Drift (Y/N) No									
Channel Bottom Degrading/Aggrading				Stable.					
Beavers (Y/N) No									
(Fish Compensation Measure 1 :	NONE)								
(Fish Compensation Measure 2 :	NONE)								
Channel General Rating		6	7						

			Maintena	ance Recommer	dations					
Inspector Recommendations	Year	Inspecto	or Comments		Department Com	ments		Target Year	Est. Cost	Cat #
SHOTCRETE REPAIRS										
PLACE ADDITIONAL RIP RAP										
REMOVE DRIFT ACCUMULATION										
INSTALL CONCRETE/STEEL LINING	3									
INSTALL STRUTS										
INSTALL CONCRETE COLLAR/CUT	OFF									
REPAIR SEAMS										
OTHER ACTION										
OTHER ACTION										
OTHER ACTION										
OTHER ACTION										
Structural Condition Rating (Last/N (%)	low) 77.8/7	7) 77.8/77.8 Suf (%)		Sufficiency Rating (Last/Now) %)		Est. Repl. Yr	2049 Maint. Re		eqd. (Y/N)	No
Special Comments for Next Inspection					Department Comments					
Maintenance Reviewed By					Date		E	Stimated Tota	ıI 0	
Proposed Long-Term Strategy									·	
On 3-Year Program (Y/N)										
Proposed Action										
Previous Inspector's Name	Russel Vande	rschaaf		Previous	s Assistant's Name					
Next Inspection Date	03-Sep-2014			Previous	s Inspection Date	08-Mar-2011				
Inspection Cycle (Default) (months)	21									
Comment										