					Brida	e Culve	ert Inspe	ection						
Bridge File Nur	mber	71661 -1 Bridge Culvert							CUL1					
Year Built 1961						Lot No.			4					
Bridge or Town	Name	TRIANG	LE				Inspector Name			Brian Pientsch				
Located Over			LS CREEK, 8	.10.58.7.1	3.		Inspector Class			BR CLS A				
2004.04 0 101		WATER	CRS-ST				Assistant Name		Lisbeth Medina					
Located On		747:02 C	C1 35.218				Assistant Class							
Water Body Cl.	./Year					Inspection Date			26-Jan-2011					
Navigabil. Cl./Y	ear_				Data Entry By				Theresa Lacusta					
Legal Land Loc	cation	SW SEC	9 TWP 74 R	GE 19 W5	M		Data Entry Date		01-Mar-2011					
Longitude, Lati	tude		18, 55:23:37				Reviewer Name			Arnold Assenheimer				
Road Authority Alberta Transporta			Transportation	ation (AIT)			Review Date		22-Feb-2011					
Contract Main.	Area	CMA06					Dept. R	Reviewer I	Name	Steve Pasqua	n			
Clear Roadway	//Skew	9.1 /					Dept. Review Date			15-Nov-2011				
AADT/Year		520 / 20	10 (A)				Follow-Up By							
Road Classifica	ation	RCU-20	9-110					, ,						
Detour Length	` '	16												
Bridge Culvert														
Number of Culv			1	T		I				I				
Pipe #	Barrel	{	Span	Rise (or I	Dia.)	Type		Length		Corr. Profile	Pl./Slab Thickness	Shape		
1	MAIN	-	1724	1901		SPE		46.3		152X51	3.5	ELLIPSE		
Special Feature			1124	1301		OI L		+0.0		102/101	0.0	LLLII OL		
Special Feature		ment												
oposiai i saturi	00 001111	none.												
					Uti	ilities (L	ocated	at)						
Utility Attachme	ents													
Telephone						Gas								
Power	2 wire	o/h alon				Municipal								
Others							Probler	n (Y/N)	No					
Remarks														
				_			/ Embankment Explanation of Condition							
Llavina ntal Alian					Last 7		Expian	ation of	Conai	tion				
Horizontal Align					8	8	-							
Vertical Alignment Roadway Width (m) 9.000			0	0										
Roadway Widti	11 (111)		9.000											
Embankment					7	7								
Sideslope (_	Sideslope (:1) 3.5													
(Height of Co	ver(m)	: 4)												
Guardrail (Y/N))		No											
A	/ = .		1.0		_	_								
Approach Roa	ad / Emi	oankmen	t General Rat	ing	7	7								
						Upstre	am End							
Culvert Compo	onent				Last	Now		ation of	Condi	tion				
Direction			Е											
End Treatment	(Concre	ete, Steel	, STEEL											
Others, None)						- V								
Headwall					Χ	X								
Collar					Х	X								
Coliai														
Wingwalls			Χ	X										
The same														
(Shape :)					X	Х								

71661 -1 Bridge Culvert

			Upstre	am End
Culvert Component		Last	Now	Explanation of Condition
Bevel End		5	5	Rate based on 30% visibility.
Heaving (mm)	550			Minor dent on South side of bevel.
Invert Above/Below Stream Bed	ABOVE			
Above/Below (mm)	400			
Scour Protection		5	5	Rock washed into culvert.
(Type : NATURAL)				
(Avg. Rock Size(mm):)				
Scour/Erosion		5	5	
Beavers (Y/N)	No			
Upstream End General Rating	'	5	5	
		Brio	dge Cu	lvert Barrel
Culvert Component				Explanation of Condition
(Pipe # : 1, Primary Span, Loca	tion Code: MAIN,			· •
Barrel Last Accessible Date	26-Jan-2011			
Special Features				
Special Feature				
(Type:)				
Special Feature				
(Type:)				
Roof		7	7	
Measured Rise (mm)	1860			
Measured At Ring No.	9			
Sag (mm)	41			
Percent Sag	3			
	3	7	7	
Sidewall Management Span (1999)	4700	7	7	
Measured Span (mm)	1768			
Measured At Ring No.	9			
Deflection (mm)	44			
Percent Deflection	3			
Floor	1.	6	6	
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)	No			
Circumferential Seams		6	6	
Separation (mm)	0			
Longitudinal Seams		7	6	
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				1N stagger
Proper Lap (Y/N)	No			
Longitudinal Stagger (Y/N)	Yes			
	103	1	1	Pitting of floor 400mm wide
Coating Correction By Soil (V/N)	Voc	4	4	Pitting of floor 400mm wide. Alkaline deposits through bolts.
Corrosion By Soil (Y/N)	Yes			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	NEG			
Ponding (Y/N)	No			

71661 -1 Bridge Culvert

Bridge Culvert Barrel										
Culvert Component		Last	Now	Explanation of Condition						
(Pipe #: 1, Primary Span, Loca	ion Code: MAIN, Spa	n (mm): 1724	, Rise (mm): 1901, Type: SPE)						
Fish Passage Adequacy		4	4	U/S bevel heaved.						
Baffle		Х	X							
(Type:)										
Waterway Adequacy		7	7							
Icing (Y/N)	No									
Silting (Y/N)	No									
Drift (Y/N)	No									
Barrel General Rating		7	6							
•		D	ownstr	eam End						
Culvert Component		Last	Now	Explanation of Condition						
Direction		W	11011							
End Treatment (Concrete, Steel, Others, None)	STEEL									
Headwall		Х	Х							
Collar		Х	Х							
Wingwalls		Х	Х							
(Shape:)										
Cutoff Wall		Х	Х							
Bevel End		5	5	Rate based on 30% visibility						
Heaving (mm)	25									
Invert Above/Below Stream Bed	ABOVE									
Above/Below (mm)	0									
Scour Protection		7	7							
(Type: NATURAL)										
(Avg. Rock Size(mm):)										
Scour/Erosion		7	7							
Beavers (Y/N)	No									
Downstream End General Ratio	ng	5	5							
		S	tructur	re Usage						
		Last		Explanation of Condition						
Channel (U/S and D/S)										
Alignment		6	6							
Bank Stability		6	6	Small size-23-Oct-2007 Cutting present-23-Oct-2007						
HWM (m below Top of Culvert)				HWM not visible						
Drift (Y/N)	No									
Channel Bottom Degrading/Aggrading	DEGRADING									
Beavers (Y/N)	No									
(Fish Compensation Measure 1 : NONE)										
(Fish Compensation Measure 2 :	NONE)									
Channel General Rating		6	6							

		Maintenance	Recommendation	ons					
Inspector Recommendations	Year	Inspector Comments		epartment Comn	nents		Target Year	Est. Cost	Cat #
SHOTCRETE REPAIRS							3		
PLACE ADDITIONAL RIP RAP									
REMOVE DRIFT ACCUMULATION									
INSTALL CONCRETE/STEEL LINING	i								
INSTALL STRUTS									
INSTALL CONCRETE COLLAR/CUTO	OFF								
REPAIR SEAMS									
OTHER ACTION									
OTHER ACTION									
OTHER ACTION									
OTHER ACTION									
Structural Condition Rating (Last/No (%)	ow) 77.8/66	.7 Sufficiency Rating (La:	st/Now) 65.0	0/60.3	Est. Repl. Yr	2020	Maint. Re	qd. (Y/N)	No
Special Comments for Next Inspection			Di	epartment omments					
Maintenance Reviewed By			D	ate		E	Estimated Tota	I 0	
Proposed Long-Term Strategy									
On 3-Year Program (Y/N)									
Proposed Action									
Previous Inspector's Name	Eric Carcoux		Previous Ass	sistant's Name					
Next Inspection Date	26-Apr-2014		Previous Insp	pection Date	23-Oct-2007				
Inspection Cycle (Default) (months)	39								
Comment									