

Bridge Culvert Inspection			
Bridge File Number	71675 -2 Bridge Culvert	Form Type	CUL1
Year Built	1997	Lot No.	4
Bridge or Town Name	PRIDDIS	Inspector Name	Garry Roberts
Located Over	TRIBUTARY TO POTHOLE CREEK, 2.13.27.2.9.4.2, WATERCRS-ST	Inspector Class	BR CLS A
Located On	22:12 C1 43.010	Assistant Name	
Water Body Cl./Year		Assistant Class	
Navigabil. Cl./Year		Inspection Date	15-Jun-2012
Legal Land Location	SW SEC 1 TWP 22 RGE 3 W5M	Data Entry By	Erin Roberts
Longitude, Latitude	-114:18:07, 50:50:09	Data Entry Date	17-Jul-2012
Road Authority	Alberta Transportation (AIT)	Reviewer Name	Joel Wozney
Contract Main. Area	CMA27	Review Date	27-Jun-2012
Clear Roadway/Skew	13.3 /	Dept. Reviewer Name	Tim Davies
AADT/Year	3,450 / 2011 (A)	Dept. Review Date	17-Jul-2012
Road Classification	RAU-213.4-110	Follow-Up By	
Detour Length (km)	15		

**Bridge Culvert Information**

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	-	2400	MP	46	125X26	2.8,2.8,2.8	ROUND
Special Features								
Special Features Comment								

**Utilities (Located at)**

Utility Attachments				
Telephone	West r/w.	Gas		
Power	3 wire 25m East of c/l.	Municipal		
Others		Problem (Y/N)	No	
Remarks				

**Approach Road / Embankment**

		Last	Now	Explanation of Condition
Horizontal Alignment		7	7	Intersection located 100m South.
Vertical Alignment		7	7	
Roadway Width (m)	13.300			
Embankment		8	8	
Sideslope ( __:1)	4.0			
(Height of Cover(m) : 2.3)				
Guardrail (Y/N)	Yes			
<b>Approach Road / Embankment General Rating</b>		<b>7</b>	<b>7</b>	

**Upstream End**

Culvert Component		Last	Now	Explanation of Condition
Direction		E		East
End Treatment (Concrete, Steel, Others, None)	CONCRETE			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		7	7	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		7	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	300			
Scour Protection		7	7	
(Type : <b>RIP RAP</b> )				
(Avg. Rock Size(mm) : <b>350</b> )				
Scour/Erosion		7	7	
Beavers (Y/N)	No			
<b>Upstream End General Rating</b>		<b>7</b>	<b>7</b>	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2400, Type: MP)				
Barrel Last Accessible Date	15-Jun-2012			
<b>Special Features</b>				
Special Feature				
(Type : )				
Special Feature				
(Type : )				
Roof		8	8	
Measured Rise (mm)	2345			
Measured At Ring No.	3			
Sag (mm)	55			
Percent Sag	2			
Sidewall		8	8	
Measured Span (mm)	2450			
Measured At Ring No.	3			
Deflection (mm)	50			
Percent Deflection	2			
Floor		8	8	
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)	No			
Circumferential Seams		7	7	Ring 6-7
Separation (mm)	110			
Longitudinal Seams		X	X	
Total No. of Cracked Rings				
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)				
Longitudinal Stagger (Y/N)				
Coating		6	6	
Corrosion By Soil (Y/N)	No			
Corrosion By Water (Y/N)	No			
Camber POS/ZERO/NEG	ZERO			
Ponding (Y/N)	No			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2400, Type: MP)				
Fish Passage Adequacy		7	7	
Baffle		X	X	
(Type : )				
Waterway Adequacy		7	7	
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
<b>Barrel General Rating</b>		<b>8</b>	<b>8</b>	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		W		West
End Treatment (Concrete, Steel, Others, None)		STEEL		
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		X	X	
Bevel End		8	8	
Heaving (mm)	150			
Invert Above/Below Stream Bed		ABOVE		
Above/Below (mm)	400			
Scour Protection		8	8	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 300)				
Scour/Erosion		8	8	
Beavers (Y/N)		No		
<b>Downstream End General Rating</b>		<b>8</b>	<b>8</b>	
Structure Usage				
		Last	Now	Explanation of Condition
Channel (U/S and D/S)				
Alignment		7	7	
Bank Stability		7	7	
HWM (m below Top of Culvert)				No visible HWM.
Drift (Y/N)		No		
Channel Bottom Degrading/Aggrading				Dugout 15m from D/S end.
Beavers (Y/N)		No		
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
<b>Channel General Rating</b>		<b>7</b>	<b>7</b>	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
<b>Structural Condition Rating (Last/Now) (%)</b>	<b>88.9/88.9</b>	<b>Sufficiency Rating (Last/Now) (%)</b>	<b>81.6/81.6</b>	Est. Repl. Yr	2048	Maint. Req. (Y/N)	No
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Garry Roberts		Previous Assistant's Name				
Next Inspection Date	15-Mar-2014		Previous Inspection Date	06-Oct-2010			
Inspection Cycle (Default) (months)	21						
Comment							