| | | | | | Bridg | e Culve | ert Inspe | ction | | | | | | |
|--|-----------|-------------|---------------|------------|-----------------|---------------|-------------------|--------------|-----------|-------------------|-----------------|-------|--|--|
| Bridge File Number 71939 -1 Bridge Culvert | | | | | | | Form Type | | | CUL1 | | | | |
| Year Built | | 1971 | | | | | Lot No. | | | 1 | | | | |
| Bridge or Town | n Name | THREE | HILLS | | | | Inspector Name | | | Owen Salava | | | | |
| Located Over | | TRIBUTA | ARY TO GHO | STPINE (| CREEK | ζ, | | pector Class | | BR CLS A | | | | |
| | | | VATERCRS-S | 3 Γ | | | Assistant Name | | | | | | | |
| Located On | 1.07 | 27:10 C1 | 9.934 | | Assistant Class | | | | | | | | | |
| Water Body Cl | | | | | | | Inspecti | ion Date | | 24-Oct-2012 | | | | |
| Navigabil. Cl./ | | 014,050 | 47 TMD 04 1 | 205 22 11 | / 4 / 4 | | Data Er | ntry By | | Marcia Chavez | | | | |
| Legal Land Lo | | | 17 TWP 31 I | KGE 22 W | /4IVI | | Data Er | ntry Date | | 08-Nov-2012 | | | | |
| Longitude, Lat | | | 51, 51:38:56 | (AIT) | | | Reviewe | er Name | | John O'Brien | | | | |
| Road Authority Contract Main. | | CMA20 | ransportation | (AII) | | | Review | | | 30-Oct-2012 | | | | |
| Clear Roadwa | | | deg. (RHF) | | | | | eviewer | | Andrew Smikles | | | | |
| AADT/Year | y/OREW | 1,910 / 2 | | | | | Dept. Review Date | | | 19-Nov-2012 | | | | |
| Road Classific | ration | RAU-210 | , , | | | | Follow-Up By | | | | | | | |
| Detour Length | | 6 | , 110 | | | | | | | | | | | |
| Bridge Culver | | | | | | | | | | | | | | |
| Number of Cul | | 1 | | | | | | | | | | | | |
| Pipe # | Barrel | | Span | Rise (or | Dia.) | Туре | | Length | | Corr. Profile | Pl./Slab | Shape | | |
| ' | | | | | , | | | - | | | Thickness | | | |
| 1 MAIN 2134 2134 | | | | SPE | | 92 | | 152X51 | 3.0 | ELLIPSE | | | | |
| Special Featur | | | /ERT STEEL | STRUTS | | | | | | | | | | |
| Special Featur | res Comi | ment | | | | | | | | | | | | |
| | | | | | Uti | ilities (L | _ocated | at) | | | | | | |
| Utility Attachm | ents | | | | | | | | | | | | | |
| Telephone | At So | uth r/w. | | | | | Gas | | | | | | | |
| Power | | s o/h N r/ | w. Power line | s also cro | ss W ir | n n/s | Municip | al | | | | | | |
| Others | r/w. | | | | | | Problem | n (Y/N) | No | | | | | |
| Others Remarks | | | | | | | | | | | | | | |
| Remarks | | | | Δ | nnroa | ch Road | d / Emba | nkment | | | | | | |
| | | | | ^ | Last | Now | | ation of | | tion | | | | |
| Horizontal Alig | nment | | | | 8 | 8 | Approx | 300m W | est is l | ocal intersection | n. | | | |
| Vertical Alignm | | | | | 6 | 6 | Crest cu | urve to V | Vest, lir | nited sight dist | ance. | | | |
| Roadway Widt | | | 9.500 | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| Embankment | 4) | | 0.5 | | 5 | 5 | Minor N | IE ditch e | erosion | | | | | |
| Sideslope (_ | | 7) | 2.5 | | | | - | | | | | | | |
| (Height of Co | | (1) | Vas | | | | C | all basts (| ***** - ' | as of mas-live | 0m C F N | | | |
| Guardrail (Y/N |) | | Yes | | | | Guardra | aii dack t | rom ed | ge of roadway | , oiii 5, 5m N. | | | |
| Approach Ro | ad / Eml | oankmen | t General Ra | ting | 6 | 6 | | | | | | | | |
| | | | | | | | | | | | | | | |
| Culvert Comp | onont | | | | Last | Upstre Now | am End | ation of | Condi | tion | | | | |
| Curvert Comp Direction | Joneth | | | | N | INOM | Explain | מנוטוו טו | Conal | LIUII | | | | |
| End Treatmen | t (Concre | ete Steel | STEFI | | IN | | | | | | | | | |
| Liid Healinell | t (Ourior | oto, otoei, | O'LLL | | | | | | | | | | | |
| Others, None) | | | | | Х | X | | | | | | | | |
| | | | | | | | | | | | | | | |
| Headwall | | | | | V | V | | | | | | | | |
| Others, None) Headwall Collar | | | | | X | X | | | | | | | | |
| Headwall Collar | | | | | X | X | | | | | | | | |
| Headwall |) | | | | | | | | | | | | | |

71939 -1 Bridge Culvert

| | | | Heatra | eam End | | | | | |
|--|----------------------|--------|----------|--|--|--|--|--|--|
| Culvert Component | | Last | Now | | | | | | |
| Bevel End | | Last 5 | NOW 5 | Damaged from equipment - minor dents. | | | | | |
| Heaving (mm) | 150 | 3 | J | Damaged from equipment - minor dents. | | | | | |
| | | | | | | | | | |
| Above/Below (mm) | 100 | | | | | | | | |
| Scour Protection | | N | N | (100mm rock at West side. Geogrid not installed. | | | | | |
| (Type : RIP RAP, GEOTEXTIL | F) | 11 | 111 | Geogrid mesh above & @ NW of bevel. 14-Feb-2006). | | | | | |
| (Avg. Rock Size(mm) : 100) | -) | | | Snow covered. | | | | | |
| Scour/Erosion | | N | N | (Minor 300mm scour @ NE bevel. | | | | | |
| 20041/21001011 | | '` | | Bevel projects average 400mm @ East. 14-Feb-2006). | | | | | |
| D ()/(A)) | NI- | | | Snow covered. | | | | | |
| Beavers (Y/N) | No | | | | | | | | |
| Upstream End General Rating | | 5 | 5 | | | | | | |
| | | | | | | | | | |
| | | | | Ivert Barrel | | | | | |
| Culvert Component | Line On the MAIN One | | | Explanation of Condition | | | | | |
| (Pipe # : 1, Primary Span, Locat | ı | ın (mm | i): 2134 | , Kise (inm): 2134, Type: SPE) | | | | | |
| Barrel Last Accessible Date | 24-Oct-2012 | | | | | | | | |
| Special Features | | | | | | | | | |
| Special Feature | | 7 | 7 | At North end of pipe for 6.5 rings. | | | | | |
| (Type : VERT STEEL STRUTS) | | | | 3, | | | | | |
| Special Feature | | | | | | | | | |
| (Type:) | | | | | | | | | |
| Roof | | 2 | 2 | 1 o'clock seam reverse curvature of 100mm (photo). | | | | | |
| Measured Rise (mm) | 2000 | | | (1) | | | | | |
| Measured At Ring No. | 5 | | | | | | | | |
| Sag (mm) | 134 | | | | | | | | |
| Percent Sag | 6 | | | | | | | | |
| Sidewall | | 3 | 3 | Buckling @ corrugations @ West sidewall rings #4 & #5 - photo. | | | | | |
| Measured Span (mm) | 2310 | | | | | | | | |
| Measured At Ring No. | 5 | | | | | | | | |
| Deflection (mm) | 146 | | | | | | | | |
| Percent Deflection | 7 | | | | | | | | |
| Floor | | 5 | 5 | | | | | | |
| Bulge (mm) | 0 | | | 1 | | | | | |
| Measured At Ring No. | | | | | | | | | |
| Abrasion (Y/N) | No | | | | | | | | |
| Circumferential Seams | | 7 | 7 | | | | | | |
| Separation (mm) | 0 | | | | | | | | |
| Longitudinal Seams | | 2 | 2 | Cusping inward at R4, 100mm reverse curvature at R5 (photo). | | | | | |
| Total No. of Cracked Rings | 0 | | | 15mm edge separation @ R4,5 longitudinal seams. | | | | | |
| Total No. of Rings with Two Cracked Seams | 0 | | | | | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | | | | | | |
| Proper Lap (Y/N) | No | | | | | | | | |
| Longitudinal Stagger (Y/N) | No | | | | | | | | |
| Coating | | 5 | 5 | Corrosion with some pitting at floor at U/S 1/4. Superficial corrosion | | | | | |
| Corrosion By Soil (Y/N) | No | | | at exterior of roof and D/S. | | | | | |
| Corrosion By Water (Y/N) | Yes | | | | | | | | |
| Camber POS/ZERO/NEG | NEG | | | | | | | | |

| | | Brid | dge Cu | Ivert Barrel |
|--|----------------------|--------|---------|---|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Loca | tion Code: MAIN, Spa | ın (mm |): 2134 | , Rise (mm): 2134, Type: SPE) |
| Ponding (Y/N) | No | | | |
| Fish Passage Adequacy | | 5 | 5 | |
| Baffle | | Х | Х | |
| (Type:) | | | | |
| Waterway Adequacy | | 8 | 8 | |
| Icing (Y/N) | No | | | |
| Silting (Y/N) | No | | | |
| Drift (Y/N) | No | | | Grass around struts. |
| Barrel General Rating | | 4 | 4 | G.R. raised 2 pts due to struts. |
| | | D | ownstr | ream End |
| Culvert Component | | Last | Now | Explanation of Condition |
| Direction | | s | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | |
| Headwall | | Х | Х | |
| Collar | | Х | Х | |
| Wingwalls | | Х | Х | |
| (Shape:) | | | | |
| Cutoff Wall | | Х | Х | |
| Bevel End | | 4 | 4 | (Unsupported for 1.5 m. 14-Feb-2006). Projects from fill 2m E side. |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | | | | |
| Above/Below (mm) | 0 | NI. | l NI | (Insufficient real) at aides of housel 44 Feb 2000) (Come real) seem of |
| Scour Protection | | N | N | (Insufficient rock at sides of bevel. 14-Feb-2006). (Some rock seen at SB. 97/06/03). Snow covered. |
| (Type : RIP RAP) (Avg. Rock Size(mm) : 300) | | | | |
| Scour/Erosion | | N | N | (1.0 m x 15.0 m x 8.0 m elliptical scour. 14-feb-2006). Snow covered. |
| Beavers (Y/N) | No | | | |
| Downstream End General Ratio | ng | 3 | 3 | G.R. carried forward from 14Feb2006. |
| | | S | Structu | re Usage |
| | | Last | Now | Explanation of Condition |
| Channel (U/S and D/S) | | | | |
| Alignment | | 5 | 5 | |
| Bank Stability | | 4 | 4 | SW bank at D/S is eroding - steep cut, monitor. |
| HWM (m below Top of Culvert) | 1.4 | | | Spring line in culvert. |
| Drift (Y/N) | No | | | |
| Channel Bottom Degrading/Aggrading | DEGRADING | | | |
| Beavers (Y/N) | No | | | |
| (Fish Compensation Measure 1 : | NONE) | | | |
| (Fish Compensation Measure 2 : | NONE) | | | |
| Channel General Rating | | 4 | 4 | |

| | | | Maintenance Recommendations | lations | | | | | |
|---|-------------------------------------|-----------------------------------|-----------------------------------|---------------------------|---------------|------|--------------------|-----------|-------|
| Inspector Recommendations | Year | Inspector Comments | ıts | Department Comments | nents | Ľ | Target Year | Est. Cost | Cat # |
| SHOTCRETE REPAIRS | | | | | | | | | |
| PLACE ADDITIONAL RIP RAP | 2013 | 20 cu.m / Class I @ D/S scour. | @ D/S scour. | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | | | |
| INSTALL STRUTS | | | | | | | | | |
| INSTALL CONCRETE COLLAR/CUTOFF | FF | | | | | | | | |
| REPAIR SEAMS | | | | | | | | | |
| OTHER ACTION | | | | | | | | | |
| OTHER ACTION | | | | | | | | | |
| OTHER ACTION | | | | | | | | | |
| OTHER ACTION | | | | | | | | | |
| Structural Condition Rating (Last/Now) (%) | w) 44.4/44.4 | | Sufficiency Rating (Last/Now) (%) | 55.0/54.9 | Est. Repl. Yr | 2020 | Maint. Reqd. (Y/N) | | Yes |
| Special Culvert strutted so no action for sag or deflection. Comments for LRA emailed to Donald Saunders 29Oct2012. Next Inspection | o action for sag ald Saunders 29 | or deflection. 9Oct2012. | | Department Comments | | | | | |
| Maintenance Reviewed By | | | | Date | | Esti | Estimated Total | 0 | |
| Proposed Long-Term Strategy | 2003.08.19 Cul | 2003.08.19 Culvert should be good | until 2015. | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | | | |
| Proposed Action | | | | | | | | | |
| Previous Inspector's Name | Owen Salava | | Previous | Previous Assistant's Name | | | | | |
| Next Inspection Date | 24-Jul-2014 | | Previous | Previous Inspection Date | 21-Dec-2010 | | | | |
| Inspection Cycle (Default) (months) | 21 | | | | | | | | |
| Comment | | | | | | | | | |
| | | | | | | | | | |

| | | | Maintenance Re | commend | lations | | | | | | |
|--|---|-----------|-------------------------------------|---------------------|------------------------------------|-----------|-----------|------------|----------------|-----------|-------|
| Inspector Recommendations | | Year | Inspector Comments | Department Comments | | | | | Target Year | Est. Cost | Cat # |
| SHOTCRETE REPAIRS | | | | | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | 2013 | 20 cu.m / Class I @ D/S scour. | | To operations | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | | | | | |
| INSTALL CONCRETE/STEEL LININ | IG | | | | | | | | | | |
| INSTALL STRUTS | | | | | | | | | | | |
| INSTALL CONCRETE COLLAR/CUTOFF | | | | | | | | | | | |
| REPAIR SEAMS | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | |
| Structural Condition Rating (Last (%) | Now) | 44.4/44 | 44.4/44.4 Sufficiency Rating (Last/ | | 55.0/54.9 Es | | epl. Yr | 2020 | Maint. Re | qd. (Y/N) | Yes |
| Special Comments for Next Inspection Culvert strutted so LRA emailed to D | omments for LRA emailed to Donald Saunders 29Oct2012. | | | | Department Comments | Currently | programme | ed to be r | eplaced in 201 | 7 | |
| Maintenance Reviewed By And | | w Smikle | S | | Date | 07-Jan-20 | 13 | E | Estimated Tota | ıl O | |
| Proposed Long-Term Strategy 20 | | 08.19 Cul | vert should be good until 2015. | | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | | | | | |
| Proposed Action | | | | | | | | | | | |
| Previous Inspector's Name | | Salava | | Previous | revious Assistant's Name | | | | | | |
| Next Inspection Date | 24-Jul | -2014 | | Previous | evious Inspection Date 21-Dec-2010 | | | | | | |
| Inspection Cycle (Default) (months) | 21 | | | | | | | | | | |
| Comment | | | | | | | | | | | |