

Bridge Culvert Inspection			
Bridge File Number	72187 -1 Bridge Culvert	Form Type	CUL1
Year Built	1994	Lot No.	4
Bridge or Town Name	RYCROFT	Inspector Name	Brian Pientsch
Located Over	BRAEBURN CREEK, 8.10.72.14, WATERCRS-ST	Inspector Class	BR CLS A
Located On	677:04 C1 0.879	Assistant Name	Clem Guenette
Water Body Cl./Year		Assistant Class	
Navigabil. Cl./Year		Inspection Date	05-Mar-2012
Legal Land Location	SE SEC 27 TWP 76 RGE 5 W6M	Data Entry By	Theresa Lacusta
Longitude, Latitude	-118:41:05, 55:36:25	Data Entry Date	02-Apr-2012
Road Authority	Alberta Transportation (AIT)	Reviewer Name	Eric Carcoux
Contract Main. Area	CMA05	Review Date	27-Mar-2012
Clear Roadway/Skew	9.6 / -42 deg. (LHF)	Dept. Reviewer Name	David Morrison
AADT/Year	110 / 2011 (A)	Dept. Review Date	30-Oct-2012
Road Classification	RCU-209-110	Follow-Up By	
Detour Length (km)	3		

Bridge Culvert Information

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	-	6470	SP	77.4	152X51	5.0	ROUND
Special Features								
Special Features Comment								

Utilities (Located at)

Utility Attachments				
Telephone	SOUTH R/W	Gas		
Power	NORTH R/W 1 WIRE & 2 wire crossing West.	Municipal		
Others		Problem (Y/N)	No	
Remarks				

Approach Road / Embankment

		Last	Now	Explanation of Condition
Horizontal Alignment		7	7	FARM ENTRANCE ALL FOUR CORNERS
Vertical Alignment		8	8	
Roadway Width (m)	9.600			
Embankment		8	8	
Sideslope (__:1)	4.0			
(Height of Cover(m) : 2)				
Guardrail (Y/N)	No			
Approach Road / Embankment General Rating		7	7	

Upstream End

Culvert Component		Last	Now	Explanation of Condition
Direction		S		
End Treatment (Concrete, Steel, Others, None)	CONCRETE			
Headwall		N	6	Wide cracks @ 200mm O.L.
Collar		N	6	LOTS OF HONEYCOMB.
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		N	N	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		8	8	
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	1000			
Scour Protection		N	7	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 800)				
Scour/Erosion		N	7	
Beavers (Y/N)	No			
Upstream End General Rating		6	6	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1 , Primary Span, Location Code: MAIN , Span (mm): , Rise (mm): 6470 , Type: SP)				
Barrel Last Accessible Date	05-Mar-2012			
Special Features				
Special Feature				
(Type :)				
Special Feature				
(Type :)				
Roof		7	7	Floor ice covered. 5307mm ice to roof.
Measured Rise (mm)	6214			
Measured At Ring No.				
Sag (mm)	256			
Percent Sag	4			
Sidewall		7	7	
Measured Span (mm)	6553			
Measured At Ring No.	9			
Deflection (mm)	83			
Percent Deflection	1			
Floor		N	N	Ice covered.
Bulge (mm)				
Measured At Ring No.				
Abrasion (Y/N)				
Circumferential Seams		8	8	
Separation (mm)	0			
Longitudinal Seams		8	8	
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)	Yes			
Longitudinal Stagger (Y/N)	Yes			
Coating		6	6	Minor superficial rust above waterline
Corrosion By Soil (Y/N)	No			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	ZERO			
Ponding (Y/N)	No			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 6470, Type: SP)				
Fish Passage Adequacy		8	8	
Baffle		X	X	
(Type :)				
Waterway Adequacy		8	8	
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
Barrel General Rating		7	7	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		N		
End Treatment (Concrete, Steel, Others, None)		CONCRETE		
Headwall		N	7	Honey combing.
Collar		N	7	Honey combing.
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		N	N	
Bevel End		8	8	
Heaving (mm)	0			
Invert Above/Below Stream Bed		BELOW		
Above/Below (mm)	1000			
Scour Protection		N	7	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 800)				
Scour/Erosion		N	7	
Beavers (Y/N)		No		
Downstream End General Rating		7	7	
Structure Usage				
		Last	Now	Explanation of Condition
Channel (U/S and D/S)				
Alignment		7	7	
Bank Stability		5	5	Slough channel banks.-20mx5mx1.5m Deep u/s.
HWM (m below Top of Culvert)				HWM NOT VISIBLE.
Drift (Y/N)		No		
Channel Bottom Degrading/Aggrading		DEGRADING		
Beavers (Y/N)		No		
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
Channel General Rating		5	5	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
Structural Condition Rating (Last/Now) (%)	77.8/77.8	Sufficiency Rating (Last/Now) (%)	78.8/78.9	Est. Repl. Yr	2039	Maint. Req. (Y/N)	No
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Brian Pientsch		Previous Assistant's Name	Tim Miskiman			
Next Inspection Date	05-Jun-2015		Previous Inspection Date	08-Jan-2009			
Inspection Cycle (Default) (months)	39						
Comment							