

Bridge Culvert Inspection			
Bridge File Number	72605 -1 Bridge Culvert	Form Type	CUL1
Year Built	1954	Lot No.	4
Bridge or Town Name	STONY PLAIN	Inspector Name	Wade Nanninga
Located Over	TRIBUTARY TO KILINI CREEK, 6.65.19.3, WATERCRS-ST	Inspector Class	BR CLS A
Located On	16:12 L1 49.493;16:12 R1 49.474	Assistant Name	
Water Body Cl./Year		Assistant Class	
Navigabil. Cl./Year		Inspection Date	07-Aug-2012
Legal Land Location	SE SEC 17 TWP 53 RGE 2 W5M	Data Entry By	Theresa Lacusta
Longitude, Latitude	-114:15:09, 53:34:13	Data Entry Date	26-Aug-2012
Road Authority	Alberta Transportation (AIT)	Reviewer Name	Eric Carcoux
Contract Main. Area	CMA11	Review Date	21-Aug-2012
Clear Roadway/Skew	22.8 /	Dept. Reviewer Name	Brent Herrick
AADT/Year	13,120 / 2011 (A)	Dept. Review Date	30-Aug-2012
Road Classification	RAD-412.4-120	Follow-Up By	
Detour Length (km)	1		

**Bridge Culvert Information**

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	-	1520	MP	59.7	68X13	2.8	ROUND
Special Features	VERT TIMBER STRUTS							
Special Features Comment								

**Utilities (Located at)**

Utility Attachments			
Telephone	South r/w.	Gas	
Power	7 wires North r/w.	Municipal	
Others		Problem (Y/N)	No
Remarks			

**Approach Road / Embankment**

		Last	Now	Explanation of Condition
Horizontal Alignment		7	7	Approach NE of culvert.
Vertical Alignment		7	7	
Roadway Width (m)	22.800			EBL 10.9m, WBL 11.9m.
Embankment		7	7	
Sideslope ( :1)	4.0			
(Height of Cover(m) : 3.9)				
Guardrail (Y/N)	No			
<b>Approach Road / Embankment General Rating</b>		<b>7</b>	<b>7</b>	

**Upstream End**

Culvert Component		Last	Now	Explanation of Condition
Direction		N		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		X	X	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		7	7	
Heaving (mm)	100			
Invert Above/Below Stream Bed	ABOVE			
Above/Below (mm)	100			
Scour Protection		7	7	
(Type : <b>RIP RAP</b> )				
(Avg. Rock Size(mm) : <b>200</b> )				
Scour/Erosion		7	7	
Beavers (Y/N)	No			
<b>Upstream End General Rating</b>		<b>7</b>	<b>7</b>	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : <b>1</b> , Primary Span, Location Code: <b>MAIN</b> , Span (mm): , Rise (mm): <b>1520</b> , Type: <b>MP</b> )				
Barrel Last Accessible Date	07-Aug-2012			
<b>Special Features</b>				
Special Feature		7	7	6" x 6" & 4" x 6" average 1.5m spacing.
(Type : <b>VERT TIMBER STRUTS</b> )				
Special Feature				
(Type : )				
Roof		5	5	
Measured Rise (mm)	1410			@ CL
Measured At Ring No.				
Sag (mm)	110			
Percent Sag	7			
Sidewall		5	5	
Measured Span (mm)	1580			@ CL
Measured At Ring No.				
Deflection (mm)	60			
Percent Deflection	4			
Floor		5	5	Minor superficial rust. Some scaling & pitting.
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)	No			
Circumferential Seams		3	5	80mm separation on roof between coupler and 2nd last barrel section. Steel plate installed.
Separation (mm)	130			
Longitudinal Seams		7	7	Riveted connections. Heavy corrosion on some riveted connections.
Total No. of Cracked Rings				
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)				
Longitudinal Stagger (Y/N)				
Coating		4	4	500mm strip along floor has scaling rust with pitting.
Corrosion By Soil (Y/N)	No			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	ZERO			
Ponding (Y/N)	No			

Bridge Culvert Barrel					
Culvert Component		Last	Now	Explanation of Condition	
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1520, Type: MP)					
Fish Passage Adequacy		5	5		
Baffle		X	X		
(Type : )					
Waterway Adequacy		7	7	Few sticks @ U/S end of struts.	
Icing (Y/N)	No				
Silting (Y/N)	No				
Drift (Y/N)	Yes				
<b>Barrel General Rating</b>		<b>5</b>	<b>5</b>		
Downstream End					
Culvert Component		Last	Now	Explanation of Condition	
Direction		S			
End Treatment (Concrete, Steel, Others, None)	STEEL				
Headwall		X	X		
Collar		X	X		
Wingwalls		X	X		
(Shape : )					
Cutoff Wall		X	X		
Bevel End		5	5	Protruding from fill 300mm. Settlement SE.	
Heaving (mm)	0				
Invert Above/Below Stream Bed					
Above/Below (mm)	0				
Scour Protection		4	4	D/S scour hole. Bevel unsupported for 200mm.	
(Type : <b>NONE</b> )					
(Avg. Rock Size(mm) : )					
Scour/Erosion		4	4	Scour hole at downstream end .6 m x 4 m x 6 m.	
Beavers (Y/N)	No				
<b>Downstream End General Rating</b>		<b>4</b>	<b>4</b>		
Structure Usage					
		Last	Now	Explanation of Condition	
<b>Channel (U/S and D/S)</b>					
Alignment		5	5	Stream makes sharp bend West D/S from D/S bevel.	
Bank Stability		5	5	Vertical banks.	
HWM (m below Top of Culvert)				HWM not visible.	
Drift (Y/N)	No				
Channel Bottom Degrading/Aggrading	NONE				
Beavers (Y/N)	No				
(Fish Compensation Measure 1 : <b>NONE</b> )					
(Fish Compensation Measure 2 : <b>NONE</b> )					
<b>Channel General Rating</b>		<b>5</b>	<b>5</b>		

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
<b>Structural Condition Rating (Last/Now) (%)</b>	<b>55.6/55.6</b>	<b>Sufficiency Rating (Last/Now) (%)</b>	<b>60.6/60.6</b>	Est. Repl. Yr	2020	Maint. Req. (Y/N)	No
Special Comments for Next Inspection	Monitor scour and circum. seams.		Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Kris Bosters		Previous Assistant's Name				
Next Inspection Date	07-May-2014		Previous Inspection Date	07-Oct-2010			
Inspection Cycle (Default) (months)	21						
Comment							