

| Bridge Culvert Inspection | | | | |
|---------------------------|---------------------------------------|--|---------------------|----------------|
| Bridge File Number | 72653 -1 Bridge Culvert | | Form Type | CUL1 |
| Year Built | 1996 | | Lot No. | 4 |
| Bridge or Town Name | CARSTAIRS | | Inspector Name | Owen Salava |
| Located Over | CARSTAIRS CREEK, 3.33.21, WATERCRS-ST | | Inspector Class | BR CLS A |
| Located On | 2A:12 C1 7.234 | | Assistant Name | |
| Water Body Cl./Year | | | Assistant Class | |
| Navigabil. Cl./Year | | | Inspection Date | 26-Oct-2011 |
| Legal Land Location | NW SEC 34 TWP 29 RGE 1 W5M | | Data Entry By | Marcia Chavez |
| Longitude, Latitude | -114:04:19, 51:31:47 | | Data Entry Date | 29-Nov-2011 |
| Road Authority | Alberta Transportation (AIT) | | Reviewer Name | John O'Brien |
| Contract Main. Area | CMA29 | | Review Date | 14-Nov-2011 |
| Clear Roadway/Skew | 12 / -6 deg. (LHF) | | Dept. Reviewer Name | Andrew Smikles |
| AADT/Year | 4,290 / 2010 (A) | | Dept. Review Date | 02-Dec-2011 |
| Road Classification | RAU-211.8-110 | | Follow-Up By | |
| Detour Length (km) | 11 | | | |

Bridge Culvert Information

| | | | | | | | | |
|--------------------------|--------|------|----------------|------|--------|---------------|--------------------|-------|
| Number of Culverts | 1 | | | | | | | |
| Pipe # | Barrel | Span | Rise (or Dia.) | Type | Length | Corr. Profile | Pl./Slab Thickness | Shape |
| 1 | MAIN | - | 3990 | SP | 43.9 | 152X51 | | ROUND |
| Special Features | | | | | | | | |
| Special Features Comment | | | | | | | | |

Utilities (Located at)

| | | | | | | | |
|---------------------|-------------------------|--|--|---------------|----|--|--|
| Utility Attachments | | | | | | | |
| Telephone | West r/w. | | | Gas | | | |
| Power | | | | Municipal | | | |
| Others | 3 wire 30m East of c/l. | | | Problem (Y/N) | No | | |
| Remarks | | | | | | | |

Approach Road / Embankment

| | | Last | Now | Explanation of Condition |
|--|--------|----------|----------|---|
| Horizontal Alignment | | 7 | 7 | Intersection 200m North. Curve 150m South. |
| Vertical Alignment | | 8 | 8 | |
| Roadway Width (m) | 12.000 | | | |
| Embankment | | 5 | 5 | 0.8m x 0.8m x 15m ditch erosion @ SW, minor. |
| Sideslope (__:1) | 4.0 | | | |
| (Height of Cover(m) : 2.1) | | | | |
| Guardrail (Y/N) | Yes | | | |
| Approach Road / Embankment General Rating | | 7 | 7 | |

Upstream End

| Culvert Component | | Last | Now | Explanation of Condition |
|---|----------|------|-----|--------------------------|
| Direction | | W | | |
| End Treatment (Concrete, Steel, Others, None) | CONCRETE | | | |
| Headwall | | 8 | 8 | |
| Collar | | 7 | 7 | |
| Wingwalls | | X | X | |
| (Shape :) | | | | |
| Cutoff Wall | | N | N | Buried. |

| Upstream End | | | | |
|---|-------------|----------|----------|--|
| Culvert Component | | Last | Now | Explanation of Condition |
| Bevel End | | 8 | 8 | |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 900 | | | |
| Scour Protection | | 8 | 8 | |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 500) | | | | |
| Scour/Erosion | | 8 | 8 | |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | | 7 | 7 | |
| Bridge Culvert Barrel | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1 , Primary Span, Location Code: MAIN , Span (mm): , Rise (mm): 3990 , Type: SP) | | | | |
| Barrel Last Accessible Date | 08-Feb-2010 | | | (3990 span @ 1/3L. 03/11/13). 1.2m water; viewed from ends, shape looks good. |
| Special Features | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Roof | | 8 | N | |
| Measured Rise (mm) | | | | |
| Measured At Ring No. | | | | |
| Sag (mm) | 0 | | | |
| Percent Sag | | | | |
| Sidewall | | 8 | N | |
| Measured Span (mm) | 3904 | | | |
| Measured At Ring No. | 6 | | | |
| Deflection (mm) | 86 | | | |
| Percent Deflection | 2 | | | |
| Floor | | N | N | |
| Bulge (mm) | | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | | | | |
| Circumferential Seams | | 8 | N | |
| Separation (mm) | 0 | | | |
| Longitudinal Seams | | 8 | N | |
| Total No. of Cracked Rings | 0 | | | |
| Total No. of Rings with Two Cracked Seams | 0 | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | 1N Stagger |
| Proper Lap (Y/N) | Yes | | | |
| Longitudinal Stagger (Y/N) | Yes | | | |
| Coating | | 7 | 7 | |
| Corrosion By Soil (Y/N) | No | | | |
| Corrosion By Water (Y/N) | No | | | |
| Camber POS/ZERO/NEG | NEG | | | |
| Ponding (Y/N) | No | | | |

| Bridge Culvert Barrel | | | | |
|---|-----------|----------|----------|---|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 3990, Type: SP) | | | | |
| Fish Passage Adequacy | | 9 | 9 | |
| Baffle | | X | X | |
| (Type :) | | | | |
| Waterway Adequacy | | 8 | 8 | |
| Icing (Y/N) | No | | | |
| Silting (Y/N) | No | | | |
| Drift (Y/N) | No | | | |
| Barrel General Rating | | 8 | N | GR was 8 from 08Feb2010. |
| Downstream End | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| Direction | | E | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | |
| Headwall | | X | X | |
| Collar | | X | X | |
| Wingwalls | | X | X | |
| (Shape :) | | | | |
| Cutoff Wall | | X | X | |
| Bevel End | | 8 | 8 | |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 900 | | | |
| Scour Protection | | N | 8 | |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 500) | | | | |
| Scour/Erosion | | N | 8 | |
| Beavers (Y/N) | No | | | |
| Downstream End General Rating | | 8 | 8 | |
| Structure Usage | | | | |
| | | Last | Now | Explanation of Condition |
| Channel (U/S and D/S) | | | | |
| Alignment | | 5 | 5 | Bends 90 degree @ D/S. Well armoured. Railway bridge 50m U/S with larger opening. |
| Bank Stability | | 6 | 6 | |
| HWM (m below Top of Culvert) | | | | No visible HWM. |
| Drift (Y/N) | No | | | |
| Channel Bottom Degrading/Aggrading | AGGRADING | | | |
| Beavers (Y/N) | No | | | |
| (Fish Compensation Measure 1 : NONE) | | | | |
| (Fish Compensation Measure 2 : NONE) | | | | |
| Channel General Rating | | 5 | 5 | |

| Maintenance Recommendations | | | | | | | |
|---|------------------|--|---------------------------|---------------|-----------|-------------------|----|
| Inspector Recommendations | Year | Inspector Comments | Department Comments | Target Year | Est. Cost | Cat # | |
| SHOTCRETE REPAIRS | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | |
| INSTALL STRUTS | | | | | | | |
| INSTALL CONCRETE COLLAR/CUTOFF | | | | | | | |
| REPAIR SEAMS | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| Structural Condition Rating (Last/Now) (%) | 88.9/55.6 | Sufficiency Rating (Last/Now) (%) | 83.9/65.9 | Est. Repl. Yr | 2053 | Maint. Req. (Y/N) | No |
| Special Comments for Next Inspection | | | Department Comments | | | | |
| Maintenance Reviewed By | | | Date | | | Estimated Total | 0 |
| Proposed Long-Term Strategy | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | |
| Proposed Action | | | | | | | |
| Previous Inspector's Name | Owen Salava | | Previous Assistant's Name | | | | |
| Next Inspection Date | 26-Jul-2013 | | Previous Inspection Date | 08-Feb-2010 | | | |
| Inspection Cycle (Default) (months) | 21 | | | | | | |
| Comment | | | | | | | |