

| Bridge Culvert Inspection | | | |
|---------------------------|---|---------------------|---------------|
| Bridge File Number | 72836 -2 Bridge Culvert | Form Type | CULE |
| Year Built | 2006 | Lot No. | 4 |
| Bridge or Town Name | GLEICHEN | Inspector Name | Jon Davies |
| Located Over | 2ND ORDER TRIBUTARY TO CROWFOOT CREEK, 2.13.14.8.1, WATERCRS-ST | Inspector Class | BR CLS B |
| Located On | 1:14 R1 18.885;1:14 L1 18.922 | Assistant Name | |
| Water Body Cl./Year | | Assistant Class | |
| Navigabil. Cl./Year | | Inspection Date | 16-Feb-2012 |
| Legal Land Location | SW SEC 30 TWP 23 RGE 22 W4M | Data Entry By | Lauren Korte |
| Longitude, Latitude | -113:04:28, 50:58:55 | Data Entry Date | 18-Mar-2012 |
| Road Authority | Alberta Transportation (AIT) | Reviewer Name | Garry Roberts |
| Contract Main. Area | CMA30 | Review Date | 27-Feb-2012 |
| Clear Roadway/Skew | 26.8 / 15 deg. (RHF) | Dept. Reviewer Name | Tim Davies |
| AADT/Year | 5,940 / 2010 (A) | Dept. Review Date | 22-Mar-2012 |
| Road Classification | RAD-412.4-120 | Follow-Up By | |
| Detour Length (km) | 1 | | |

Bridge Culvert Information

| | | | | | | | | |
|--------------------------|--------|------|----------------|------|--------|---------------|--------------------|-------|
| Number of Culverts | 1 | | | | | | | |
| Pipe # | Barrel | Span | Rise (or Dia.) | Type | Length | Corr. Profile | Pl./Slab Thickness | Shape |
| 1 | U/S | - | 1800 | MP | 8 | 125X26 | 2.8 | ROUND |
| 1 | MAIN | - | 1524 | SSP | 54.6 | | 12.7 | ROUND |
| 1 | D/S | - | 1800 | MP | 8 | 125X26 | 2.8 | ROUND |
| Special Features | | | | | | | | |
| Special Features Comment | | | | | | | | |

Utilities (Located at)

| | | | |
|---------------------|-----------------------------|---------------|----|
| Utility Attachments | | | |
| Telephone | In West ditch and East ROW. | Gas | |
| Power | 2 wire in West ditch. | Municipal | |
| Others | Fibre optic cable East ROW. | Problem (Y/N) | No |
| Remarks | | | |

Approach Road / Embankment

| | | Last | Now | Explanation of Condition |
|--|--------|----------|----------|--------------------------|
| Horizontal Alignment | | 8 | 7 | Intersection 200m South. |
| Vertical Alignment | | 9 | 9 | |
| Roadway Width (m) | 26.800 | | | |
| Embankment | | 7 | 7 | |
| Sideslope (__:1) | 4.0 | | | |
| (Height of Cover(m) : 2.4) | | | | |
| Guardrail (Y/N) | No | | | |
| Approach Road / Embankment General Rating | | 8 | 7 | |

Upstream End

| Culvert Component | | Last | Now | Explanation of Condition |
|---|-------|------|-----|--------------------------|
| Direction | | W | | West. |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | |
| Headwall | | X | X | |
| Collar | | X | X | |
| Wingwalls | | X | X | |
| (Shape :) | | | | |

| Upstream End | | | | |
|--|-------------|----------|----------|--|
| Culvert Component | | Last | Now | Explanation of Condition |
| Cutoff Wall | | X | X | |
| Bevel End | | 8 | 8 | |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 300 | | | |
| Scour Protection | | 8 | 8 | |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 300) | | | | |
| Scour/Erosion | | 8 | 8 | |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | | 8 | 8 | |
| Bridge Culvert Barrel | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: U/S, Span (mm): , Rise (mm): 1800, Type: MP) | | | | |
| Barrel Last Accessible Date | 16-Feb-2012 | | | 1800 mm CSP extension. |
| Special Features | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Roof | | 8 | N | P.R 8. D/S extension not accessible/visible due to ice. U/S shape is good. |
| Measured Rise (mm) | 1833 | | | |
| Measured At Ring No. | 1 | | | |
| Sag (mm) | 33 | | | |
| Percent Sag | | | | |
| Sidewall | | 8 | N | P.R 8 |
| Measured Span (mm) | 1803 | | | |
| Measured At Ring No. | 1 | | | |
| Deflection (mm) | 3 | | | |
| Percent Deflection | | | | |
| Floor | | 8 | N | P.R 8 |
| Bulge (mm) | 0 | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | No | | | |
| Circumferential Seams | | 8 | N | P.R 8 |
| Separation (mm) | 0 | | | |
| Longitudinal Seams | | X | X | |
| Total No. of Cracked Rings | 0 | | | |
| Total No. of Rings with Two Cracked Seams | 0 | | | |
| Min. Remaining Steel Between Cracks (mm) | 0 | | | |
| Proper Lap (Y/N) | | | | |
| Longitudinal Stagger (Y/N) | | | | |
| Coating | | 6 | N | Alkali stains along sidewalls. Superficial corrosion along floor. P.R 6 |
| Corrosion By Soil (Y/N) | Yes | | | |
| Corrosion By Water (Y/N) | Yes | | | |
| Camber POS/ZERO/NEG | ZERO | | | |

| Bridge Culvert Barrel | | | | |
|--|-------------|----------|----------|---------------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: U/S, Span (mm): , Rise (mm): 1800, Type: MP) | | | | |
| Ponding (Y/N) | No | | | |
| Fish Passage Adequacy | | 6 | 6 | |
| Baffle | | X | X | |
| (Type :) | | | | |
| Waterway Adequacy | | 7 | 6 | |
| Icing (Y/N) | No | | | |
| Silting (Y/N) | No | | | |
| Drift (Y/N) | No | | | |
| Barrel Extension General Rating | | 8 | N | |
| Bridge Culvert Barrel | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1524, Type: SSP) | | | | |
| Barrel Last Accessible Date | 16-Feb-2012 | | | |
| Special Features | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Roof | | 8 | 8 | 1500mm smooth wall steel liner. |
| Measured Rise (mm) | 1500 | | | |
| Measured At Ring No. | | | | |
| Sag (mm) | 0 | | | |
| Percent Sag | | | | |
| Sidewall | | 8 | 8 | |
| Measured Span (mm) | 1500 | | | |
| Measured At Ring No. | | | | |
| Deflection (mm) | 0 | | | |
| Percent Deflection | | | | |
| Floor | | 8 | 8 | |
| Bulge (mm) | 0 | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | No | | | |
| Circumferential Seams | | 8 | 8 | |
| Separation (mm) | 0 | | | |
| Longitudinal Seams | | X | X | |
| Total No. of Cracked Rings | 0 | | | |
| Total No. of Rings with Two Cracked Seams | 0 | | | |
| Min. Remaining Steel Between Cracks (mm) | 0 | | | |
| Proper Lap (Y/N) | | | | |
| Longitudinal Stagger (Y/N) | | | | |
| Coating | | X | X | |
| Corrosion By Soil (Y/N) | No | | | |
| Corrosion By Water (Y/N) | No | | | |
| Camber POS/ZERO/NEG | ZERO | | | |

| Bridge Culvert Barrel | | | | |
|--|-----------|----------|----------|---|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1524, Type: SSP) | | | | |
| Ponding (Y/N) | No | | | |
| Fish Passage Adequacy | | 6 | 6 | |
| Baffle | | X | X | |
| (Type :) | | | | |
| Waterway Adequacy | | 7 | 6 | |
| Icing (Y/N) | No | | | |
| Silting (Y/N) | No | | | |
| Drift (Y/N) | No | | | |
| Barrel General Rating | | 8 | 8 | |
| Downstream End | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| Direction | | E | | East. |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | |
| Headwall | | X | X | |
| Collar | | X | X | |
| Wingwalls | | X | X | |
| (Shape :) | | | | |
| Cutoff Wall | | X | X | |
| Bevel End | | 8 | N | P.R 8. Ice covered. |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 350 | | | |
| Scour Protection | | 8 | N | P.R 8 |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 300) | | | | |
| Scour/Erosion | | 8 | N | P.R 8 |
| Beavers (Y/N) | No | | | |
| Downstream End General Rating | | 8 | 8 | G.R Carried forward. |
| Structure Usage | | | | |
| | | Last | Now | Explanation of Condition |
| Channel (U/S and D/S) | | | | |
| Alignment | | 8 | 8 | |
| Bank Stability | | 7 | 7 | |
| HWM (m below Top of Culvert) | | | | Not visible. |
| Drift (Y/N) | No | | | |
| Channel Bottom Degrading/Aggrading | AGGRADING | | | (DS end silting due to rocks in channel) 20-Jul-2010. |
| Beavers (Y/N) | No | | | |
| (Fish Compensation Measure 1 : NONE) | | | | |
| (Fish Compensation Measure 2 : NONE) | | | | |
| Channel General Rating | | 8 | 8 | |

| Maintenance Recommendations | | | | | | | |
|---|------------------|--|---------------------------|---------------|-----------|-------------------|----|
| Inspector Recommendations | Year | Inspector Comments | Department Comments | Target Year | Est. Cost | Cat # | |
| SHOTCRETE REPAIRS | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | |
| INSTALL STRUTS | | | | | | | |
| INSTALL CONCRETE COLLAR/CUTOFF | | | | | | | |
| REPAIR SEAMS | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| Structural Condition Rating (Last/Now) (%) | 88.9/88.9 | Sufficiency Rating (Last/Now) (%) | 84.6/81.1 | Est. Repl. Yr | 2045 | Maint. Req. (Y/N) | No |
| Special Comments for Next Inspection | | | Department Comments | | | | |
| Maintenance Reviewed By | | | Date | | | Estimated Total | 0 |
| Proposed Long-Term Strategy | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | |
| Proposed Action | | | | | | | |
| Previous Inspector's Name | Garry Roberts | | Previous Assistant's Name | | | | |
| Next Inspection Date | 16-Nov-2013 | | Previous Inspection Date | 20-Jul-2010 | | | |
| Inspection Cycle (Default) (months) | 21 | | | | | | |
| Comment | | | | | | | |