

| Bridge Culvert Inspection | | | |
|---------------------------|--|---------------------|-----------------|
| Bridge File Number | 72872 -2 Bridge Culvert | Form Type | CUL1 |
| Year Built | 2009 | Lot No. | 2 |
| Bridge or Town Name | WOKING | Inspector Name | Brian Pientsch |
| Located Over | 2ND ORDER TRIBUTARY TO SADDLE RIVER, 8.10.72.17.2, WATERCRS-ST | Inspector Class | BR CLS A |
| Located On | 677:02 C1 11.471 | Assistant Name | Clem Guenette |
| Water Body Cl./Year | | Assistant Class | |
| Navigabil. Cl./Year | | Inspection Date | 05-Mar-2012 |
| Legal Land Location | SE SEC 16 TWP 76 RGE 6 W6M | Data Entry By | Theresa Lacusta |
| Longitude, Latitude | -118:51:16, 55:35:01 | Data Entry Date | 02-Apr-2012 |
| Road Authority | Alberta Transportation (AIT) | Reviewer Name | Eric Carcoux |
| Contract Main. Area | CMA05 | Review Date | 27-Mar-2012 |
| Clear Roadway/Skew | 12 / 42 deg. (RHF) | Dept. Reviewer Name | David Morrison |
| AADT/Year | 190 / 2011 (A) | Dept. Review Date | 29-Aug-2012 |
| Road Classification | RAU-210-110 | Follow-Up By | |
| Detour Length (km) | 49 | | |

Bridge Culvert Information

| | | | | | | | | |
|--------------------------|--------|------|----------------|------|--------|---------------|--------------------|-------|
| Number of Culverts | 1 | | | | | | | |
| Pipe # | Barrel | Span | Rise (or Dia.) | Type | Length | Corr. Profile | Pl./Slab Thickness | Shape |
| 1 | MAIN | - | 3360 | SP | 91.44 | 152X51 | 3.0 | ROUND |
| Special Features | | | | | | | | |
| Special Features Comment | | | | | | | | |

Utilities (Located at)

| | | | |
|---------------------|----------------------------------|---------------|-----|
| Utility Attachments | | | |
| Telephone | Line above ground in East ditch. | Gas | |
| Power | O/H 2 wire East r/w ditch. | Municipal | |
| Others | | Problem (Y/N) | Yes |
| Remarks | Bury Telus line. | | |

Approach Road / Embankment

| | | Last | Now | Explanation of Condition |
|--|--------|----------|----------|--------------------------------|
| Horizontal Alignment | | 7 | 7 | Curve over centerline of pipe. |
| Vertical Alignment | | 8 | 8 | |
| Roadway Width (m) | 12.000 | | | |
| Embankment | | 9 | 8 | |
| Sideslope (__:1) | 3.0 | | | |
| (Height of Cover(m) : 6.3) | | | | |
| Guardrail (Y/N) | No | | | |
| Approach Road / Embankment General Rating | | 7 | 7 | |

Upstream End

| Culvert Component | | Last | Now | Explanation of Condition |
|---|----------|------|-----|--------------------------|
| Direction | | W | | |
| End Treatment (Concrete, Steel, Others, None) | CONCRETE | | | |
| Headwall | | 9 | 9 | |
| Collar | | 9 | 9 | |
| Wingwalls | | 9 | X | |
| (Shape :) | | | | |
| Cutoff Wall | | 9 | N | |

| Upstream End | | | | |
|---|-------------|----------|----------|--|
| Culvert Component | | Last | Now | Explanation of Condition |
| Bevel End | | 9 | 9 | |
| Heaving (mm) | | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 2040 | | | |
| Scour Protection | | 9 | 9 | |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 300) | | | | |
| Scour/Erosion | | 9 | 9 | |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | | 9 | 9 | |
| Bridge Culvert Barrel | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1 , Primary Span, Location Code: MAIN , Span (mm): , Rise (mm): 3360 , Type: SP) | | | | |
| Barrel Last Accessible Date | 05-Mar-2012 | | | |
| Special Features | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Roof | | 9 | 9 | Measurements taken during construction on 24-Sep-2009 with 0.3m backfill over culvert. |
| Measured Rise (mm) | 3374 | | | |
| Measured At Ring No. | 7 | | | Ice on floor to roof 3084mm. |
| Sag (mm) | 14 | | | |
| Percent Sag | 1 | | | |
| Sidewall | | 9 | 9 | |
| Measured Span (mm) | 3370 | | | |
| Measured At Ring No. | 12 | | | |
| Deflection (mm) | 10 | | | |
| Percent Deflection | | | | |
| Floor | | 9 | N | 300mm ice |
| Bulge (mm) | | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | No | | | |
| Circumferential Seams | | 9 | 9 | |
| Separation (mm) | | | | |
| Longitudinal Seams | | 9 | 9 | 2N |
| Total No. of Cracked Rings | | | | |
| Total No. of Rings with Two Cracked Seams | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | |
| Proper Lap (Y/N) | Yes | | | |
| Longitudinal Stagger (Y/N) | Yes | | | |
| Coating | | 9 | 9 | |
| Corrosion By Soil (Y/N) | No | | | |
| Corrosion By Water (Y/N) | No | | | |
| Camber POS/ZERO/NEG | POS | | | |
| Ponding (Y/N) | No | | | |

| Bridge Culvert Barrel | | | | |
|---|-------|----------|----------|--|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 3360, Type: SP) | | | | |
| Fish Passage Adequacy | | 9 | 9 | |
| Baffle | | X | X | |
| (Type :) | | | | |
| Waterway Adequacy | | 9 | 9 | |
| Icing (Y/N) | No | | | |
| Silting (Y/N) | No | | | |
| Drift (Y/N) | No | | | |
| Barrel General Rating | | 9 | 9 | |
| Downstream End | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| Direction | | E | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | |
| Headwall | | 9 | X | |
| Collar | | 9 | X | |
| Wingwalls | | 9 | X | |
| (Shape :) | | | | |
| Cutoff Wall | | 9 | X | |
| Bevel End | | 9 | 9 | |
| Heaving (mm) | | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 1230 | | | |
| Scour Protection | | 9 | 4 | |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 300) | | | | |
| Scour/Erosion | | 9 | 4 | Erosion above pipe 7m x 3m x 1m deep. Material falling in pipe.-photo |
| Beavers (Y/N) | No | | | |
| Downstream End General Rating | | 9 | 4 | |
| Structure Usage | | | | |
| | | Last | Now | Explanation of Condition |
| Channel (U/S and D/S) | | | | |
| Alignment | | 7 | 7 | |
| Bank Stability | | 9 | 8 | |
| HWM (m below Top of Culvert) | | | | HWM not visible |
| Drift (Y/N) | No | | | |
| Channel Bottom Degrading/Aggrading | | | | Stable |
| Beavers (Y/N) | No | | | |
| (Fish Compensation Measure 1 : NONE) | | | | |
| (Fish Compensation Measure 2 : NONE) | | | | |
| Channel General Rating | | 7 | 7 | |

| Maintenance Recommendations | | | | | | | |
|---|---------------------|--|---------------------------|---------------|-----------|-------------------|-----|
| Inspector Recommendations | Year | Inspector Comments | Department Comments | Target Year | Est. Cost | Cat # | |
| SHOTCRETE REPAIRS | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | |
| INSTALL STRUTS | | | | | | | |
| INSTALL CONCRETE COLLAR/CUTOFF | | | | | | | |
| REPAIR SEAMS | | | | | | | |
| OTHER ACTION | 2012 | Repair slump @ d/s end. | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| Structural Condition Rating (Last/Now) (%) | 100.0/100.0 | Sufficiency Rating (Last/Now) (%) | 98.5/92.9 | Est. Repl. Yr | 2070 | Maint. Req. (Y/N) | Yes |
| Special Comments for Next Inspection | | | Department Comments | | | | |
| Maintenance Reviewed By | | | Date | | | Estimated Total | 0 |
| Proposed Long-Term Strategy | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | |
| Proposed Action | | | | | | | |
| Previous Inspector's Name | Russel Vanderschaaf | | Previous Assistant's Name | | | | |
| Next Inspection Date | 05-Jun-2015 | | Previous Inspection Date | 28-Jun-2010 | | | |
| Inspection Cycle (Default) (months) | 39 | | | | | | |
| Comment | | | | | | | |