					Brido	ie Culve	ert Inspection					
Bridge File Nur	nber	73026 -1 Bridge Culvert				Form Type		CU	LM			
Year Built		1997					Lot No.		4			
	Town Name GRANDE PRAIR						Inspector Name		Russel Vanderschaaf			
Located Over	rtaino		ARY TO BEAF	R RIVER.			Inspector Class		BR CLS B			
		8.10.58	.18.2.4, WATE	RCRS-ST			Assistant Name		DIX GLO B			
Located On		40:42 C	1 36.554				Assistant Class					
Water Body Cl.	/Year						Inspection Date		21-Aug-2012			
Navigabil. Cl./Year							Data Entry By		resa Lacu	sta		
Legal Land Loc	ation	SW SE	C 11 TWP 71 F	RGE 6 W6	М		Data Entry Date		Sep-2012			
Longitude, Latit	tude	-118:49	:14, 55:07:47				Reviewer Name		Carcoux			
Road Authority Alberta Transportation (AIT)						Review Date		23-Sep-2012				
Contract Main. Area CMA05						Dept. Reviewer Name Steve Pasquan						
Clear Roadway	/Skew	11.8 /					Dept. Review Da	·				
AADT/Year		9,620 /	2011 (A)	)11 (A)					U4-Jai1-2013			
Road Classifica	ation	RAU-21	1.8-110				Follow-Up By					
Detour Length	(km)	3										
Bridge Culvert	Inform	ation										
Number of Culv	/erts		2									
Pipe #	Barrel		Span	Rise (or I	Dia.) Type		Length	Cor	r. Profile	PI./Slab Thickness	Shape	
1	MAIN		-	2700		MP	34	125	X26	2.8	ROUND	
2	MAIN	- 2700		2700		MP	34	125	X26	2.8	ROUND	
Special Feature	es											
Special Feature	es Comr	ment										
					Ut	ilities (L	ocated at)					
Utility Attachme	ents							1				
Telephone							Gas					
Power	3 wire	ire OH					Municipal					
Others							Problem (Y/N)	No				
Remarks												
				Aŗ	Last	Now	/ Embankment					
Horizontal Align	mont				Last 8	NOW 8	Explanation of Crest curve to the					
					7	7	Crest curve to tr	ne norm.				
Vertical Alignm			11.800		- /							
Roadway Width	1 (111)		11.600									
Embankment					7	7						
Sideslope (	_:1)		4.0									
(Height of Co	ver(m):	1.5)										
Guardrail (Y/N)			No									
Approach Roa	d / Emb	oankme	nt General Rat	ing	7	7						
						Unstre	l am End					
Culvert Compo	onent				Last	Now	Explanation of	Condition				
(Pipe # : <b>1</b> , <b>Sp</b>		e: Prima	ry Span)					,				
Direction	712.				W		South pipe.					
End Treatment (Concrete, Steel, STEEL		VV		Water 1m from crown								
End Treatment	(Concre	ete, Stee	I, STEEL									
	(Concre	ete, Stee	I, STEEL		X	Х						
End Treatment Others, None)	(Concre	ete, Stee	II, STEEL		X	X						
End Treatment Others, None) Headwall	(Concre	ete, Stee	I, STEEL									

73026 -1 Bridge Culvert

			Upstre	am End
Culvert Component		Last	Now	Explanation of Condition
(Pipe #: 1, Span Type: Primary	/ Span)			
Cutoff Wall		Х	X	
Bevel End		N	8	
Heaving (mm)				
Invert Above/Below Stream Bed BELOW				
Above/Below (mm)	600			
Scour Protection		N	8	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : <b>200</b> )				
Scour/Erosion		N	8	
Beavers (Y/N)	No			
Upstream End General Rating		8	8	
		Brid	dge Cu	lvert Barrel
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Loca	tion Code: MAIN, Spa	n (mm	ı):	, Rise (mm): 2700, Type: MP)
Barrel Last Accessible Date	24-Nov-2010			South pipe Water to high , viewed from ends -looks ok
Special Features				
Special Feature				
(Type:)				
Special Feature				
(Type:)				
Roof	T	7	7	
Measured Rise (mm)				Est. upward defl.
Measured At Ring No.				
Sag (mm)	25			
Percent Sag	1			
Sidewall		7	7	13.2m from inlet.
Measured Span (mm)	2674			Inward defl.
Measured At Ring No.				Estimated
Deflection (mm)	26			
Percent Deflection	1		_	
Floor		N	N	Water covered.
Bulge (mm)				- Water covered.
Measured At Ring No.				
Abrasion (Y/N)				1
Circumferential Seams		7	N	
Separation (mm)	20			
Longitudinal Seams		X	X	
Total No. of Cracked Rings				
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)				
Longitudinal Stagger (Y/N)				
Coating		7	N	
Corrosion By Soil (Y/N)	No			
Corrosion By Water (V/N)	No			d .

		Brid	dge Cu	lvert Barrel
Culvert Component			Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span			):	, Rise (mm): 2700, Type: MP)
Camber POS/ZERO/NEG	ZERO			
Ponding (Y/N) No				
Fish Passage Adequacy		7	7	
Baffle		N	N	
(Type:)				
Waterway Adequacy		7	7	
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
Barrel General Rating		7	7	
	ì	D		eam End
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Span Type: Primary	/ Span)			
nd Treatment (Concrete, Steel, STEEL thers, None)		E		South pipe Water 0.75m from crown
End Treatment (Concrete, Steel, STEEL Others, None)				water 0.75m from crown
Others, None) Headwall		Х	X	
Collar		Х	X	
Collar Wingwalls (Shape: )		X	X	
(Shape: )				
Cutoff Wall		X	X	
Bevel End		N	7	
Heaving (mm)				
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	600			
Scour Protection		N	7	
(Type: RIP RAP)				
(Avg. Rock Size(mm) : 200)				
Scour/Erosion		N	7	
Beavers (Y/N)	No			
Downstream End General Ratio	ng	7	7	
			Upstre	am End
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 2, Span Type: Second	lary Span)			
Direction		W		North pipe.
End Treatment (Concrete, Steel, Others, None)	STEEL			Water 990mm from crown
Headwall		Х	Х	
Collar		Х	Х	
Wingwalls		Х	Х	
(Shape: )				
Cutoff Wall		X	X	

73026 -1 Bridge Culvert

			Upstre	am End
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 2, Span Type: Second	lary Span)			
Bevel End		N	7	
Heaving (mm)				
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	600			
Scour Protection		N	7	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 200)				
Scour/Erosion		N	7	
Beavers (Y/N)	No			
Upstream End General Rating		7	7	
		Dei	dae Cu	Ivert Perrel
Culvert Component		Last		Explanation of Condition
(Pipe # : 2, Secondary Span, Lo	cation Code: MAIN S			, Rise (mm): 2700, Type: MP)
Barrel Last Accessible Date	24-Nov-2010	pan (i		Water too high, as viewed from ends-looks ok.
Dairei Last Accessible Date	24-1107-2010			water too nigh, as viewed from ends-looks ok.
Special Features				
Special Feature				
(Type:)				
Special Feature				
(Type:)				
Roof		7	7	
Measured Rise (mm)				
Measured At Ring No.				Est. upward defl.
Sag (mm)	36			
Percent Sag	2			
Sidewall		7	7	12.6m from inlet
Measured Span (mm)	2664			Inward defl.
Measured At Ring No.				
Deflection (mm)	36			
Percent Deflection	2			
Floor		N	N	Water covered.
Bulge (mm)				
Measured At Ring No.				
Abrasion (Y/N)				
Circumferential Seams		7	N	
Separation (mm)	20			
Longitudinal Seams		Х	X	
Total No. of Cracked Rings				
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)				
Longitudinal Stagger (Y/N)				1
Coating		7	7	
Corrosion By Soil (Y/N)	No			
Corrosion By Water (Y/N)	No			
Camber POS/ZERO/NEG	ZERO			

		Brio	lge Cu	Ivert Barrel			
Culvert Component							
(Pipe # : 2, Secondary Span, Lo	cation Code: MAIN, S	Span (r	nm):	, Rise (mm): 2700, Type: MP)			
Ponding (Y/N)	No						
Fish Passage Adequacy		7	7				
Baffle			N				
(Type:)							
Waterway Adequacy		7	7				
Icing (Y/N)	No						
Silting (Y/N)	No						
Drift (Y/N)	No						
Barrel General Rating			7				
		D	ownstr	ream End			
<b>Culvert Component</b>		Last	Now	Explanation of Condition			
(Pipe # : 2, Span Type: Second	lary Span)						
Direction		Е		North pipe			
End Treatment (Concrete, Steel, Others, None)	STEEL			Water 0.8m from crown.			
Headwall		X	X				
Collar		Х	Х				
Wingwalls		Х	Х				
(Shape: )							
Cutoff Wall		X	X				
Bevel End		N	7				
Heaving (mm)							
Invert Above/Below Stream Bed	BELOW						
Above/Below (mm) 600							
Scour Protection		N	7				
(Type : RIP RAP)							
(Avg. Rock Size(mm) : 200)							
Scour/Erosion		N	7				
Beavers (Y/N)	No						
Downstream End General Ratio	ng	7	7				
				re Usage			
		Last	Now	Explanation of Condition			
Channel (U/S and D/S)			1				
Alignment		8	8				
Bank Stability		8	8				
HWM (m below Top of Culvert)				HWM not visible.			
Drift (Y/N)	No						
Channel Bottom Degrading/Aggrading				Stable			
Beavers (Y/N)	No						
(Fish Compensation Measure 1 :							
(Fish Compensation Measure 2 :							

Structure Usage								
	Last	Now	Explanation of Condition					
Channel General Rating		8						

73026 -1 Bridge Culvert

Inspector Recommendations SHOTCRETE REPAIRS PLACE ADDITIONAL RIP RAP REMOVE DRIFT ACCUMULATION INSTALL CONCRETE/STEEL LINING INSTALL STRUTS INSTALL CONCRETE COLLAR/CUTOFF REPAIR SEAMS	Year	Inspector Comments	Recommendations  Department Con	nments	-	Target Year	Est. Cost	Cat #
SHOTCRETE REPAIRS PLACE ADDITIONAL RIP RAP REMOVE DRIFT ACCUMULATION INSTALL CONCRETE/STEEL LINING INSTALL STRUTS INSTALL CONCRETE COLLAR/CUTOFF		·	·					
REMOVE DRIFT ACCUMULATION INSTALL CONCRETE/STEEL LINING INSTALL STRUTS INSTALL CONCRETE COLLAR/CUTOFF								
INSTALL CONCRETE/STEEL LINING INSTALL STRUTS INSTALL CONCRETE COLLAR/CUTOFF								
INSTALL STRUTS INSTALL CONCRETE COLLAR/CUTOFF								
INSTALL CONCRETE COLLAR/CUTOFF								
REPAIR SEAMS								
ILLI AIIX OLAIVIO								
OTHER ACTION								
OTHER ACTION								
OTHER ACTION								
OTHER ACTION								
Structural Condition Rating (Last/Now) (%)	77.8/77.8 Sufficiency Rating (L. (%)		st/Now) 75.3/75.3	Est. Repl. Yr	2043	Maint. Re	qd. (Y/N)	No
Special Comments for Next Inspection			Department Comments					
Maintenance Reviewed By			Date		Es	stimated Tota	I 0	
Proposed Long-Term Strategy								
On 3-Year Program (Y/N)								
Proposed Action								
Previous Inspector's Name Rus	sel Vander	schaaf	Previous Assistant's Name					
Next Inspection Date 21-N	May-2014		Previous Inspection Date	24-Nov-2010				
Inspection Cycle (Default) (months) 21								
, , , , , , , , , , , , , , , , , , , ,								