

Bridge Culvert Inspection				
Bridge File Number	73135 -1 Bridge Culvert		Form Type	CUL1
Year Built	1959		Lot No.	2
Bridge or Town Name	SWAN HILLS		Inspector Name	Russel Vanderschaaf
Located Over	TRIBUTARY TO MORSE RIVER, 8.11.95.2.1, WATERCRS-ST		Inspector Class	BR CLS B
Located On	33:10 C1 38.268		Assistant Name	
Water Body Cl./Year			Assistant Class	
Navigabil. Cl./Year			Inspection Date	11-Feb-2013
Legal Land Location	SE SEC 32 TWP 64 RGE 8 W5M		Data Entry By	Theresa Lacusta
Longitude, Latitude	-115:10:19, 54:34:28		Data Entry Date	13-Apr-2013
Road Authority	Alberta Transportation (AIT)		Reviewer Name	Eric Carcoux
Contract Main. Area	CMA06		Review Date	07-Apr-2013
Clear Roadway/Skew	10 / 0 deg.		Dept. Reviewer Name	
AADT/Year	850 / 2012 (A)		Dept. Review Date	
Road Classification	RAU-210-110		Follow-Up By	
Detour Length (km)	99			

Bridge Culvert Information

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	2905	3203	SPE	39.6	152X51	4.2	ELLIPSE
Special Features								
Special Features Comment								

Utilities (Located at)

Utility Attachments				
Telephone	West r/w.		Gas	
Power	4 wires East r/w.		Municipal	
Others	Depth gauges both ends.		Problem (Y/N)	No
Remarks				

Approach Road / Embankment

		Last	Now	Explanation of Condition
Horizontal Alignment		7	7	Field access @ NW.
Vertical Alignment		8	8	
Roadway Width (m)	10.000			
Embankment		8	8	
Sideslope (__:1)	5.0			
(Height of Cover(m) : 0.9)				
Guardrail (Y/N)	Yes			
Approach Road / Embankment General Rating		7	7	

Upstream End

Culvert Component		Last	Now	Explanation of Condition
Direction		W		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		4	4	End of bevel damaged when removing beaverdam.
Heaving (mm)	500			
Invert Above/Below Stream Bed	ABOVE			
Above/Below (mm)	300			
Scour Protection		7	N	
(Type : NATURAL)				
(Avg. Rock Size(mm) :)				
Scour/Erosion		7	N	snow covered.
Beavers (Y/N)	No			
Upstream End General Rating		4	4	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 2905, Rise (mm): 3203, Type: SPE)				
Barrel Last Accessible Date	11-Feb-2013			
Special Features				
Special Feature				
(Type :)				
Special Feature				
(Type :)				
Roof		6	N	Measurements not taken due to ice on floor.
Measured Rise (mm)				Ice 2.4m from crown.
Measured At Ring No.				
Sag (mm)	58			
Percent Sag	2			
Sidewall		6	6	
Measured Span (mm)	3003			
Measured At Ring No.	7			
Deflection (mm)	98			
Percent Deflection	3			
Floor		N	N	Under ice.
Bulge (mm)	0			
Measured At Ring No.	6			
Abrasion (Y/N)	No			
Circumferential Seams		6	6	
Separation (mm)	0			
Longitudinal Seams		6	6	
Total No. of Cracked Rings	0			1N stagger.
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)	No			
Longitudinal Stagger (Y/N)	Yes			
Coating		N	N	Pitting 5-7 o'clock.-24-Jul-2009 Under ice.
Corrosion By Soil (Y/N)	No			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	ZERO			
Ponding (Y/N)	No			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 2905, Rise (mm): 3203, Type: SPE)				
Fish Passage Adequacy		4	4	Outlet above streambed. Evident through snow.
Baffle		X	X	
(Type :)				
Waterway Adequacy		4	4	D/S scour hole.
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
Barrel General Rating		6	6	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		E		
End Treatment (Concrete, Steel, Others, None)		STEEL		
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	
Bevel End		5	5	Rate based on 45% visibility.
Heaving (mm)	50			
Invert Above/Below Stream Bed		ABOVE		Couldn't tell exactly how many mm above SB due to snow.
Above/Below (mm)	1000			
Scour Protection		3	3	Scour hole 1.2m x 15m x 20m. Bevel projecting 1.5m from fill. Evident through snow.- photo
(Type : NONE)				
(Avg. Rock Size(mm) :)				
Scour/Erosion		3	3	Scour hole 20mx15m-evident through snow.-photo
Beavers (Y/N)		No		
Downstream End General Rating		3	3	
Structure Usage				
		Last	Now	Explanation of Condition
Channel (U/S and D/S)				
Alignment		4	4	Channel makes bend 20m D/S and has eroded bank.
Bank Stability		5	5	
HWM (m below Top of Culvert)				HWM not visible.
Drift (Y/N)		No		
Channel Bottom Degrading/Aggrading		DEGRADING		Beaver lodge 100m U/S.
Beavers (Y/N)		Yes		
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
Channel General Rating		4	4	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP	2013	Place 30m3 D/S.					
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
Structural Condition Rating (Last/Now) (%)	66.7/66.7	Sufficiency Rating (Last/Now) (%)	43.5/43.4	Est. Repl. Yr	2017	Maint. Req. (Y/N)	Yes
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Brian Pientsch		Previous Assistant's Name	Lisbeth Medina			
Next Inspection Date	11-Nov-2014		Previous Inspection Date	06-Apr-2011			
Inspection Cycle (Default) (months)	21						
Comment							