| | | | | | Brida | e Culve | ert Insn | ection | | | | | | |
|--|-----------|-------------------------|---------------------|-------------------|---|--|---------------------------------------|----------------------|-----------------|-----------------------|---------|----------|--|--|
| Bridge File Nu | mber | 73186 -2 Bridge Culvert | | | Dirag | C Guive | · · | | CUL1 | | | | | |
| Year Built 2007 | | | | | | | Lot No. | | 4 | | | | | |
| Bridge or Town | n Name | | SPUR | | | | | tor Name | | Todd Warshawski | | | | |
| Located Over | | | OAL CREEK, 8 | 3.11.107.48 | 3. | | <u> </u> | tor Class | | BR CLS B | | | | |
| | | WATER | RCRS-ST | | | | | ant Name | | | | | | |
| Located On | | 40:26 0 | C1 7.055 | | | | Assistant Class | | | | | | | |
| Water Body Cl | l./Year | | | | | | Inspection Date | | 31-Oct-2012 | | | | | |
| Navigabil. Cl./ | Year | | | | | | Data Entry By | | Theresa Lacusta | | | | | |
| Legal Land Lo | cation | NE SE | C 24 TWP 48 F | RGE 22 W | 5M | | | ntry Date | | 25-Nov-2012 | | | | |
| Longitude, Lat | itude | -117:05 | 5:02, 53:09:36 | | | | Reviewer Name | | | Eric Carcoux | | | | |
| Road Authority | | Alberta | Transportation | n (AIT) | | | Reviev | Review Date 13-Nov-2 | | | ov-2012 | | | |
| Contract Main. Area CMA13 Clear Roadway/Skew 9 / | | 3 | Dept. Reviewer Name | | | | | | | | | | | |
| | | | | Dept. Review Date | | 06-Dec-2012 | | | | | | | | |
| AADT/Year | | | 2011 (A) | | | | Follow | -Up By | | | | | | |
| Road Classific | | RCU-2 | 09G-90 | | | | | | | | | | | |
| Detour Length | | 82 | | | | | | | | | | | | |
| Bridge Culver | | nation | | | | | | | | | | | | |
| Number of Cul | | | 1 | D: (| D: \ | _ | | | | 0 5 | DI (C) | 01 | | |
| Pipe # | Barrel | | Span | Rise (or | Dia.) | Туре | Length | | Corr. Profile | PI./Slab Thickness | Shape | | | |
| 1 | MAIN | | _ | 2700 | | MP | 29 | | | 125X26 | 2.8 | ROUND | | |
| Special Featur | | | | 1=: 00 | | | 20 | | | 1.20.20 | 1=10 | 11100111 | | |
| Special Featur | | ment | | | | | | | | | | | | |
| • | | | | | | | | | | | | | | |
| | | | | | Uti | ilities (L | ocated | at) | | | | | | |
| Utility Attachm | | | | | | | | | | | | | | |
| Telephone West and East r/w. | | | | | | | Gas | | | | | | | |
| Power | | | | | | | Munici | | | | | | | |
| Others | | | | | | | Proble | m (Y/N) | No | | | | | |
| Remarks | Plaqu | e on top | of headwall. | | | | | | | | | | | |
| Ap | | | | | | | / Embankment Explanation of Condition | | | | | | | |
| Horizontal Alignment | | | | 5 | 5 | On sharp curve with limited sight distance. Road is superelevated, | | | | | | | | |
| Vertical Alignment | | | 5 | 5 | culvert located on sag curve. Access road located 70m North of culvert. Speed posted at 35 km/hr. | | | | | Om North of | | | | |
| | | | | | culvert | . Speed po | osted | at 35 km/hr. | | | | | | |
| Roadway Widt | th (m) | | 9.000 | | | | | | | | | | | |
| Embankment | | | | | 8 | 8 | | | | | | | | |
| Sideslope (_ | _:1) | | 5.5 | | | | | | | | | | | |
| (Height of Co | | : 0.7) | | | | | | | | | | | | |
| Guardrail (Y/N | | | No | | | | | | | | | | | |
| | · · · | | | _ | | Ι _ | | | | | | | | |
| Approach Ro | ad / Eml | bankme | nt General Ra | ting | 4 | 5 | | | | | | | | |
| | | | | | | Upstre | am End | | | | | | | |
| Culvert Comp | onent | | | | Last | Now | | nation of C | Condi | tion | | | | |
| Direction | | | Е | | | | | | | | | | | |
| End Treatmen Others, None) | t (Concre | ete, Stee | el, CONCRET | E | | | | | | | | | | |
| Headwall | | | | | 8 | 8 | | | | | | | | |
| Collar | | | 8 | N | Snow | covered. | | | | | | | | |
| Wingwalls | | | Х | Х | | | | | | | | | | |
| (Shape :) | | | | | | | | | | | | | | |
| Cutoff Wall | | | | | N | N | | | | | | | | |

| | | | Linetre | am End | | | | |
|---|-----------------|------------|----------|--|--|--|--|--|
| Culvert Component | | | | eam End Explanation of Condition | | | | |
| Culvert Component | | Last | Now 8 | | | | | |
| Bevel End | | 8 | 8 | Water 1m deep. No evident problems. | | | | |
| Heaving (mm) | 0 | | | | | | | |
| Invert Above/Below Stream Bed | | | | | | | | |
| Above/Below (mm) | 800 | 0 | | 0 | | | | |
| Scour Protection | | 8 | N | Snow covered. No evident problems. | | | | |
| (Type: RIP RAP) | | | | | | | | |
| (Avg. Rock Size(mm) : 400) | | | Ι | | | | | |
| Scour/Erosion | | 8 | N | | | | | |
| Beavers (Y/N) | No | | | | | | | |
| Upstream End General Rating | | 8 | 8 | | | | | |
| | | Brid | dao Cu | lvert Barrel | | | | |
| Culvert Component | | | Now | Explanation of Condition | | | | |
| (Pipe # : 1, Primary Span, Local | tion Code: MAIN | | | , Rise (mm): 2700, Type: MP) | | | | |
| Barrel Last Accessible Date | 31-Oct-2012 | - (11111 | ,- | , , , | | | | |
| Date Lace / 1000001010 Date | | | | | | | | |
| Special Features | | | | | | | | |
| Special Feature | | | | | | | | |
| (Type:) | | | | | | | | |
| Special Feature | | | | | | | | |
| (Type:) | | | | | | | | |
| Roof | | N | 7 | (Measurment taken at mid location. 13/Aug/2007) | | | | |
| Measured Rise (mm) | 2716 | | | (0.6%. 13/Aug/2007) | | | | |
| Measured At Ring No. | 1 | | | Sag estimated as measured from ice. | | | | |
| Sag (mm) | 16 | | | | | | | |
| Percent Sag | 1 | | | | | | | |
| Sidewall | | N | 7 | (Measurment taken at approximately 8m from D/S. 13/Aug/2007) Ice | | | | |
| Measured Span (mm) | 2760 | | | above springline - not measured04-Feb-2009 | | | | |
| Measured At Ring No. | 3 | | | | | | | |
| Deflection (mm) | 40 | | | | | | | |
| Percent Deflection | 1 | | | (0.5%. 13/Aug/2007) | | | | |
| Floor | | N | N | | | | | |
| Bulge (mm) | 0 | | | Under water/ice. | | | | |
| Measured At Ring No. | 1 | | | | | | | |
| Abrasion (Y/N) | No | | | | | | | |
| Circumferential Seams | | N | N | | | | | |
| Separation (mm) | 40 | 14 | 1 1 | | | | | |
| Longitudinal Seams | | X | Х | | | | | |
| Total No. of Cracked Rings | | ^ | | | | | | |
| Total No. of Rings with Two Cracked Seams | | | | | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | | | | | |
| Proper Lap (Y/N) | | | | | | | | |
| Longitudinal Stagger (Y/N) | | | | | | | | |
| Coating | | N | N | | | | | |
| Corrosion By Soil (Y/N) | No | | | | | | | |
| Corrosion By Water (Y/N) | No | | | | | | | |
| Camber POS/ZERO/NEG | ZERO | | | | | | | |
| Carriber 1 CO/ZEINO/INEG | ZLINO | | | | | | | |
| Ponding (Y/N) | No | | | | | | | |

| Bridge Culvert Barrel | | | | | | | | | | | | |
|---|----------------------|---------------------------------------|--------|---------------------------------------|--|--|--|--|--|--|--|--|
| Culvert Component | | Last | Now | Explanation of Condition | | | | | | | | |
| (Pipe # : 1, Primary Span, Locat | tion Code: MAIN, Spa | n (mm |): | , Rise (mm): 2700, Type: MP) | | | | | | | | |
| Fish Passage Adequacy | | 9 | 9 | | | | | | | | | |
| Baffle | | Х | Х | | | | | | | | | |
| (Type : LARGE BOULDER) | | | | | | | | | | | | |
| Waterway Adequacy | | 9 | 9 | | | | | | | | | |
| Icing (Y/N) | No | | | | | | | | | | | |
| Silting (Y/N) | No | | | | | | | | | | | |
| Drift (Y/N) No | | | | | | | | | | | | |
| Barrel General Rating | | N | 7 | | | | | | | | | |
| Barrer General Rating | | | | | | | | | | | | |
| Downstream End | | | | | | | | | | | | |
| Culvert Component | | Last | Now | Explanation of Condition | | | | | | | | |
| End Treatment (Concrete, Steel, | STEEL | W | | | | | | | | | | |
| Others, None) | | \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ | | | | | | | | | | |
| Headwall | | X | X | | | | | | | | | |
| Collar | | X | X | | | | | | | | | |
| Wingwalls | | X | Х | | | | | | | | | |
| (Shape :) | | | | | | | | | | | | |
| Cutoff Wall | | Х | Х | | | | | | | | | |
| Bevel End | | | 8 | Water 1m deep, no evident problems. | | | | | | | | |
| Heaving (mm) 0 | | | | | | | | | | | | |
| Invert Above/Below Stream Bed BELOW | | | | | | | | | | | | |
| Above/Below (mm) 800 | | | | | | | | | | | | |
| Scour Protection | | | N | Under snow/water. | | | | | | | | |
| (Type : RIP RAP) | | | | | | | | | | | | |
| (Avg. Rock Size(mm) : 400) | | | | | | | | | | | | |
| Scour/Erosion | | 8 | N | | | | | | | | | |
| Beavers (Y/N) | No | | | | | | | | | | | |
| Downstream End General Ratio | ng | 8 | 8 | | | | | | | | | |
| | | | truetu | re Usage | | | | | | | | |
| | | Last | Now | Explanation of Condition | | | | | | | | |
| Channel (U/S and D/S) | | | 111011 | | | | | | | | | |
| Alignment | | | 7 | | | | | | | | | |
| Bank Stability | | | 8 | | | | | | | | | |
| HWM (m below Top of Culvert) 1.0 | | | | (13/Aug/2007) | | | | | | | | |
| Drift (Y/N) No | | | | · · · · · · · · · · · · · · · · · · · | | | | | | | | |
| Channel Bottom NONE Degrading/Aggrading | | | | | | | | | | | | |
| Beavers (Y/N) No | | | | | | | | | | | | |
| (Fish Compensation Measure 1 : | 1 | | | (1-Boulder cluster class 3 | | | | | | | | |
| (Fish Compensation Measure 2 : | | | | 2-Root wad) Aug 2007 | | | | | | | | |
| Channel General Rating | , | 7 | 7 | | | | | | | | | |
| | | | _ | 1 | | | | | | | | |

| | | | Maintena | nce Recommen | dations | | | | | | |
|--|--------------|----------|-----------------------------------|--------------|------------------------|----------------|----------------|-------------|-----------|-------|--|
| Inspector Recommendations | Year | Inspecto | or Comments | | Department Com | ments | | Target Year | Est. Cost | Cat # | |
| SHOTCRETE REPAIRS | | | | | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | | | | | |
| INSTALL STRUTS | | | | | | | | | | | |
| INSTALL CONCRETE COLLAR/CUT | OFF | | | | | | | | | | |
| REPAIR SEAMS | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | |
| Structural Condition Rating (Last/N (%) | ow) 55.6/7 | 7.8 | Sufficiency Rating (Last/Now) (%) | | 64.2/84.6 | Est. Repl. Yr | 2060 Maint. Re | | qd. (Y/N) | No | |
| Special Comments for Next Inspection | | | | | Department Comments | | | | | | |
| Maintenance Reviewed By | | | Date | | E | Estimated Tota | 1 0 | | | | |
| Proposed Long-Term Strategy | | | | | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | | | | | |
| Proposed Action | | | | | | | | | | | |
| Previous Inspector's Name | Eric Carcoux | | | Previous | Assistant's Name | | | | | | |
| Next Inspection Date | 31-Jul-2014 | | | Previous | Inspection Date | 08-Nov-2010 | | | | | |
| Inspection Cycle (Default) (months) | 21 | | | | | | | | | | |
| Comment | | | | | | | | | | | |