| | | | | | | | Bridge Ir | ıspe | ction | | | | | | |
|---|------------------------------|-------------------|-----------|-----------|-------------------------------|---|----------------------------|---|-------------------------|---------|---|---------------------------|--------------------|---|------------|
| Bridge File Number 73202 -1 Bridge | | | | | | | Form Type PCS | | | PCS | | | | | |
| Year Built/Year | | 1969/196 | 69 | | | | | Lot | Lot No. | | | 2 | | | |
| Supstr | | | | | | | | Inspector Name | | | Todd Warshawski | | | | |
| Bridge or Town Name CADOMIN | | | | | | | | Inspector Class | | | BR CLS B | | | | |
| Luscared Over Luscar Creek, 8.11.107.53, | | | | 7.53, V | /VA I I | ERCRS- | Assistant Name | | | | | | | | |
| Located On 40:28 C1 0.631 | | | | | | | Assistant Class | | | | | | | | |
| Water Body Cl./Year | | | | | | | Insp | Inspection Date 30-Oct-2012 | | | | | | | |
| Navigabil. Cl./Year | | | | | Data Entry By Theresa Lacusta | | | | | | | | | | |
| Legal Land Location NE SEC 17 TWP 47 RGE 23 W | | | 23 W5 | M | | Data Entry Date 30-Nov-2012 | | | | | | | | | |
| Longitude, Latitude -117:19:31, 53:03:22 | | | | | | | Reviewer Name Eric Carcoux | | | | | | | | |
| Road Authority | | Alberta T | ransporta | ation (Al | T) | | | Rev | iew Da | te | | 28-Nov-2012 | 2 | | |
| Contract Main. A | Area | CMA13 | • | , | • | | | Dep | ot. Revie | ewer Na | me | Brent Herric | k | | |
| Clear Roadway/ | Skew | 8.2 / | | | | | | Dep | ot. Revie | ew Date | : | 06-Dec-2012 | 2 | | |
| AADT/Year | | 210 / 201 | I1 (A) | | | | | Foll | low-Up | Ву | | | | | |
| Road Classificat | ion | RCU-209 | | | | | | | | | | | | | |
| Detour Length (I | km) | 83 | | | | | | | | | | | | | |
| Allowable Load | | | 30 DER | | Semi | | S2 52 IRDER | • | | Train | | :3 75 RDER | | > On Critical Spans >Critical Member | |
| Design Loading: | | HS2 | | | | | | | | | | | > Primary S | > Primary Span | |
| | | | | | | P | osting Ir | nforn | nation | | | | | | I |
| Required Load F | Posting | (t) | | Single | | | | | Semi | | | | Truck Train | | |
| Posted Loading | (t) | | | Single | | | | Semi | | | | Truck Train | | | |
| Posted: | Lane | NB | | At Junc | tion (Y | /N) | No | In Adva | | ance (Y | /N) | No | At Bridge (Y/N) No | | No |
| Posted: | Lane | SB At Junction (Y | | | tion (Y | /N) | N) No | | In Advance (Y/N) | | No | At Bridge (Y/N) | | No | |
| Remarks | Not re | quired. | | | | | | | | | | | | | |
| Hazard Marker A | At Brid | ge (Y/N) | No | | | | | | | | | | | | |
| Remarks | | | Not requ | uired. | | | | | | | | | | | |
| Other Sign Type | s | | Informa | tion, Mis | sing "L | usca | ar Creek" | 'ID @ | @ NW c | orner. | | | | | |
| | | | | | | U | tilities (L | oca | ted at) | | | | | | |
| Utility Attachmer | nts | | | | | | | | | | | | | | |
| Telephone | East 8 | & West r/v | v, West o | verhead | | | | Gas | 3 | | | | | | |
| Power | 3 wire | s West ap | prox 50 i | m. | | | | | Municipal | | | | | | |
| Others | | | | | | | | Problem (Y/N) No | | | | | | | |
| Remarks | | | | | | | | | | | | | | | |
| | | | | | | | Approa | | | | | | | | |
| | | | | | | Last | | _ | olanatio | | | | | | |
| Horizontal Aligni | | | | | | 5 | 5 | | | | | 00m South. orth at bottom | of ste | ep grade (est | 6%). |
| Vertical Alignme | nt | | | 4 | | 4 | 4 | | Training road to the NO | | orth at bottom of steep grade (est 6%). | | | | |
| Roadway Width | (m) | | 8.200 | | | | | Potholes @ centreline at both ends of bridge03-Oct-2012 | | | | | | | |
| Approach Bump | | | | | | 4 | 5 | | | | | | | | |
| Guardrail (Y/N) Yes | | | | | | Insufficient length & posts, minor dents. TD end not flared, in straight line, typical all corners. | | | | | ed, in straight | | | | |
| Guardrail | | | | | 4 | N | SE | - damag | ged turr | idow | n end; 3 split | TT p | osts. NW & SV | V - 1 split TT | |
| Length (m) 30. | | 30.400 | | | | | | t03-00 thrie be | | | | | | | |
| Current Standard (Y/N) No | | | | | | | der snov | | | | | | | | |
| | Termination Type Turned Down | | | | | | | | | | | | | | |
| Drainage | | | | | | 4 | N | Win 201 | | nder ap | proa | ch rails impe | des a _l | oproach draina | age03-Oct- |
| Approach Road | d Gene | eral Ratin | 9 | | | 4 | 4 | | | | | | | | |

| | | | | | 5 | Supers | structure | | | |
|---|---|--------|----------|----------------|--------|----------|--|--|--|--|
| Bridge Com | ponent | | | | Last | Now | | | | |
| | an : HC, 1 Spa | ns, Le | ngths(r | n): 8.5, A-Ide | | | | | | |
| Special Feat | | | | | | | | | | |
| Special Feat | | | | | | Х | | | | |
| (Type :) | | | | | | | | | | |
| Special Feat | ure | | | | | Х | | | | |
| (Type:) | | | | | | | | | | |
| | face/Deck Top | Detail | l Rating | <u> </u> | | | | | | |
| Trouming Cum | N (%) | 1 (%) | | 2 (%) | 3 (%) | | Heavy buildup of garvel in gutters03-Oct-2012 | | | |
| Last | 30 | 1 (70) | 0 | 0 | | 0 | | | | |
| Now | 100.0 | | | | | <u> </u> | 7 | | | |
| Wearing Sur | | | | | Х | Х | | | | |
| (Material T | | | | | | | | | | |
| (Thickness | • | | | | | | (Cracks visible in connection pocket grout05-Feb-2009) | | | |
| | nection Probler | | Yes | | | | | | | |
| (Y/N) | lection Problet | П | 165 | | | | | | | |
| Deck Top | | | | | 5 | N | Heavily abraided/severe scaling by gravel Feb, 2009 | | | |
| | | | | | | | | | | |
| Deck Rideab | oility | | | | 7 | 7 | | | | |
| Dook Jointo | | | | | 1 | NI. | Demograd buffer angles @ A2C7_A4C2 & C5_02 Oct 2012 | | | |
| Deck Joints | 1\ | | NIa | | 4 | N | Damaged buffer angles @ A2G7, A1G3 & G503-Oct-2012 Snow covered. | | | |
| Bump (Y/N | | | No | | _ | T | | | | |
| Deck Draina | | | | | 5 | N | Heavy buildup 25 to 50mm depth of gravel in gutters03-Oct-2012 | | | |
| Drains Clo | | | Yes | | | 1 | | | | |
| Curbs/Media | | | | | 6 | N | Snow covered. | | | |
| | e : Standard) | | | | | | | | | |
| Scaling (Pe | ercent Area) | | 0 | | | | | | | |
| Bridge Rail | | | | | 4 | 4 | Single layer. | | | |
| (Type : FLI | EX BEAM;GA | LVAN | IZED ST | TEEL FLEX | BEAM) | | Splice not at postphoto | | | |
| Bridge Rail F | Posts | | | | 4 | 4 | | | | |
| (Type : GA STEEL) | LVANIZED P | OST S | TEEL;G | SALVANIZED | POST | | | | | |
| Bridge Rail/F | Posts Coating | | | | 7 | 7 | | | | |
| (Type : GA | LVANIZED) | | | | | | | | | |
| Sidewalk | | | | | X | Х | | | | |
| | | | | | | | | | | |
| Girder Detail | | | | 0.4 | - · | | | | | |
| | N (count) | 1 (co | | 2 (count) | 3 (cou | | | | | |
| Last | 0 | | 0 | 0 | | 0 | | | | |
| Now | | | | | | 1 | | | | |
| Girders | | | | | 4 | 4 | G2 - wide cracks both legs in centre;one leg in AZ G2/G3 - spalling center section above main longitudinal rebar - | | | |
| | te Inspection I | Date | 30-Oct | -2012 | | | photo. G8/G9/G10 - wide cracks & spalling centre section. | | | |
| Cracking (Y/N) Yes | | | | | | | G2 + G3 main bar has 10% section loss. (Cracks visible in connection pocket grout05-Feb-2009) | | | |
| Spalling (Percent Area) 5 | | | | | | | - (S. C. | | | |
| Lift or Connector Pocket Grouted (Y/N) Yes | | | | | | | | | | |
| (Number Of | Girders : 10) | | | | | | | | | |
| Span Alignn | nent Problem | S | | | | | | | | |
| Vertical (Y/ | /N) | | No | | | | | | | |
| Horizontal | (Y/N) | | No | | | | | | | |
| Superstruct | ure General F | Rating | | | 4 | 4 | | | | |
| | | | | | | | | | | |

| | | | | | | ructure |
|----------------------------|---|----------------------|--------------------|--------|------|---|
| Bridge Comp | onent | | | Last | Now | Explanation of Condition |
| Abutments | | | | | | |
| • | Backwall Piles | | | | | |
| _ | Backwall Piles | | n) : 1600) | | | |
| (Total Number | • | • | | | | 2 - 350 x 300 TT caps on 300 x 300 subcap, 6 total. Vertical crack through A2 subcap @ W. end. |
| Bearing Seats | | | | | | Vertical crack tillough Az Subcap & W. end. |
| | N (count) | 1 (count) | 2 (count) | 3 (cou | ınt) | |
| Last | 0 | 0 | 0 | | 0 | |
| Now | | | | | | |
| Bearing Seats/Caps/Corbels | | | | | 4 | |
| (Type : TRE | EATED TIMB | ER) | | | | |
| (Depth(mm |) : 350) | | | | | |
| (Width(mm) |): 300) | | | | | |
| Backwalls/Bre | eastwalls | | | 6 6 | | Slight heaving @ A2P3 - no loss of material. |
| Greatest He | eight (m) | 2.70 | | | | |
| Wingwalls | | | | 5 | 4 | NW corner leaning slightly. Damaged tin top NW. |
| _ | | | | | | |
| (Total Numbe | | Piles : 9:9) | | | | - |
| Piles Detail R | | | | | ., | |
| | N (count) | 1 (count) | 2 (count) | 3 (cou | | Minor checks on several piles. |
| Last | 0 | 0 | 0 | | 0 | |
| Now | | | | | | - |
| Piles | | | | 5 | 5 | |
| Paint/Coating | 1 | | | X | X | |
| Abutment Stability | | | 6 | 6 | | |
| Scour/Erosion | | | | 7 | 7 | |
| Piers/Bents | | | | | | |
| (Type:) | | | | | | |
| | er of Caps/Co | rhola : \ | | | | |
| • | | | nge. | | | |
| Bearing Seats | N (count) | 1 (count) | 2 (count) | 3 (cou | ınt) | |
| Last | | <u> </u> | | | | |
| Now | 0 | 0 | 0 | | 0 | |
| | o/Cono/Cork | lo | | X | V | - |
| Bearing Seats | s/Caps/Corbe | 15 | | Х | X | |
| (Type:) | \.\ | | | | | |
| (Depth(mm) | | | | | | |
| (Width(mm) | | Dilaa () | | | | |
| (Total Number | | riies :) | | | | |
| Piles Detail R | | 1 (00)(51) | 2 (221171) | 2 /==: | ınt\ | |
| Loct | N (count) | 1 (count) | 2 (count) | 3 (cou | | |
| Last | 0 | 0 | 0 | | 0 | |
| Now Chaft/Dil | | | | | V | - |
| Pier Shaft/Pile | | | | X | X | |
| | Greatest Height (m) Bracing/Struts/Sheathing | | | 5 | 5 | 2 - double 300 x 75 TT struts. 5 - 150 x 250 TT struts 1 with minor split. P4 & P6 - struts bowing 25mm. |
| Nose Plate | | | | Х | Х | |
| Paint/Coating | | | | X | Х | |
| (Colour Des | scription :) | | | | | |
| (Colour Cod | de :) | | | | | |

| | Substructure | | | | | | | | | | |
|-------------------------------|--------------|------|---------|----------------------------|--|--|--|--|--|--|--|
| Bridge Component | | Last | Now | Explanation of Condition | | | | | | | |
| Pier Stability | | X | X | | | | | | | | |
| Scour | | | Х | | | | | | | | |
| Debris (Y/N) | Debris (Y/N) | | | | | | | | | | |
| Substructure General Rating | | | 4 | | | | | | | | |
| | | 5 | Structu | re Usage | | | | | | | |
| | | Last | Now | Explanation of Condition | | | | | | | |
| Channel | | | | | | | | | | | |
| (U/S Direction : W) | | | | Sharp turn 20m d/s. | | | | | | | |
| (D/S Direction : E) | | | | | | | | | | | |
| Alignment | | | 5 | | | | | | | | |
| Bank Stability | | 7 | 5 | CUt/vertical bank 20m d/s. | | | | | | | |
| HWM (m below Top of Curb) | | | | HWM not visible. | | | | | | | |
| Drift (Y/N) | No | | | | | | | | | | |
| Slope Protection | | 6 | 6 | | | | | | | | |
| (Type: NATURAL; NATURA | L) | | | | | | | | | | |
| Guidebank/Spurs | | | X | | | | | | | | |
| Adequacy of Opening | | 7 | 7 | | | | | | | | |
| (Fish Compensation Measure 1 | : NONE) | | | | | | | | | | |
| (Fish Compensation Measure 2 | : NONE) | | | | | | | | | | |
| Channel General Rating | | 7 | 5 | | | | | | | | |

73202 -1 Bridge

| | | | Maintenance Recommend | lations | | | | | |
|--|---------|---|--|------------------------|---------------|------|-----------------|-----------|-------|
| Inspector Recommendations | Year | Inspecto | r Comments | Department Con | nments | | Target Year | Est. Cost | Cat # |
| REPAIR/REPLACE BRIDGE RAIL | 2013 | Replace split TT p SW. | damaged end in SE approach rail; 3 posts @ SE & 1 split TT post @ NW & | | | | | | |
| SEAL CURBS | | | | | | | | | |
| PATCH DECK | | | | | | | | | |
| OVERLAY DECK | | | | | | | | | |
| STRAIGHTEN/REPLACE MEMBERS | | | | | | | | | |
| WASHING | 2013 | Annually deck drai | wash deck surface, gutters & flush ins. | | | | | | |
| SHOTCRETE REPAIRS | | | | | | | | | |
| CORE TIMBER CAPS/CORBELS | 2013 | Consider & piles | Level II timber coring on all TT caps low priority. | | | | | | |
| REPAIR/REPLACE TIMBER CAPS | | | | | | | | | |
| REPAIR ABUTMENT SCOUR/EROSION | | | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | | | |
| INSTALL STRUTS | | | | | | | | | |
| OTHER ACTION | 2013 | determin deck o/l t | nend assessment of girders to e repair vs replacement. Consider to extend service life after girders are dreplacedlow priority. | | | | | | |
| OTHER ACTION | 2013 | Removal improve | of windrows under approach rail to approach road drainage. | | | | | | |
| OTHER ACTION | 2013 | Consider installation of double layered flexbeam & properly lapped/spliced. | | | | | | | |
| OTHER ACTION | 2013 | Replace priority. | missing river ID sign @ NWlow | | | | | | |
| OTHER ACTION | | | | | | | | | |
| OTHER ACTION | | | | | | | | | |
| OTHER ACTION | | | | | | | | | |
| OTHER ACTION | | | | | | | | | |
| OTHER ACTION | | | | | | | | | |
| OTHER ACTION | | | | | | | | | |
| Structural Condition Rating (Last/Now) (%) | 44.4/44 | .4 | Sufficiency Rating (Last/Now) (%) | 51.8/49.3 | Est. Repl. Yr | 2020 | Maint. Red | qd. (Y/N) | Yes |
| Special Comments for Next Inspection | · | | | Department Comments | | | | | |
| Maintenance Reviewed By | | | | Date | | E | Estimated Total | 0 | |
| Proposed Long-Term Strategy | | | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | | | |

| Proposed Action | | | |
|-------------------------------------|-------------|---------------------------|--------------|
| Previous Inspector's Name | Bryan Wai | Previous Assistant's Name | Junaid Iqbal |
| Next Inspection Date | 30-Jul-2014 | Previous Inspection Date | 03-Oct-2012 |
| Inspection Cycle (Default) (months) | 21 | | |
| Comment | | | |