

Bridge Culvert Inspection			
Bridge File Number	73207 -1 Bridge Culvert	Form Type	CUL1
Year Built	1953	Lot No.	4
Bridge or Town Name	ROSEDALE	Inspector Name	Owen Salava
Located Over	Tributary to RED DEER RIVER, 3.31, WATERCRS-ST	Inspector Class	BR CLS A
Located On	10:08 C1 9.108	Assistant Name	
Water Body Cl./Year		Assistant Class	
Navigabil. Cl./Year		Inspection Date	01-Nov-2011
Legal Land Location	SW SEC 22 TWP 28 RGE 19 W4M	Data Entry By	Marcia Chavez
Longitude, Latitude	-112:36:18, 51:24:15	Data Entry Date	29-Nov-2011
Road Authority	Alberta Transportation (AIT)	Reviewer Name	John O'Brien
Contract Main. Area	CMA21	Review Date	14-Nov-2011
Clear Roadway/Skew	9.3 / 20 deg. (RHF)	Dept. Reviewer Name	Andrew Smikles
AADT/Year	1,020 / 2010 (A)	Dept. Review Date	02-Dec-2011
Road Classification	RAU-209-110	Follow-Up By	
Detour Length (km)	10		

**Bridge Culvert Information**

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	1448	1600	SPE	63.7	152X51	2.8	ELLIPSE
Special Features								
Special Features Comment								

**Utilities (Located at)**

Utility Attachments			
Telephone	South ditch.	Gas	Crosses road over culvert.
Power	North side.	Municipal	
Others		Problem (Y/N)	Yes
Remarks			

**Approach Road / Embankment**

	Last	Now	Explanation of Condition
Horizontal Alignment	7	7	Curve @ both ends.
Vertical Alignment	8	8	Residence to NE.
Roadway Width (m)	9.300		
Embankment	7	7	
Sideslope ( __:1)	3.0		
(Height of Cover(m) : 8)			
Guardrail (Y/N)	No		
<b>Approach Road / Embankment General Rating</b>	<b>7</b>	<b>7</b>	

**Upstream End**

Culvert Component	Last	Now	Explanation of Condition
Direction	S		
End Treatment (Concrete, Steel, Others, None)	STEEL		
Headwall	X	X	
Collar	X	X	
Wingwalls	X	X	
(Shape : )			
Cutoff Wall	X	X	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		4	4	Rust pitting & 12mm dia perforations in floor.
Heaving (mm)	100			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	300			
Scour Protection		6	6	Some sparce rock.
(Type : <b>NATURAL</b> )				
(Avg. Rock Size(mm) : <b>200</b> )				
Scour/Erosion		6	6	
Beavers (Y/N)	No			
<b>Upstream End General Rating</b>		<b>4</b>	<b>4</b>	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 1448, Rise (mm): 1600, Type: SPE)				
Barrel Last Accessible Date	01-Nov-2011			Span 1525 x rise 1465 @ midspan.
<b>Special Features</b>				
Special Feature				
(Type : )				
Special Feature				
(Type : )				
Roof		4	4	Stable at this time.
Measured Rise (mm)	1465			
Measured At Ring No.	12			
Sag (mm)	135			8.4%
Percent Sag	8			
Sidewall		7	7	
Measured Span (mm)	1525			
Measured At Ring No.	12			
Deflection (mm)	77			5.3%
Percent Deflection	5			
Floor		N	6	12mm perforation at floor of inlet bevel.
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)	No			
Circumferential Seams		6	6	
Separation (mm)	0			
Longitudinal Seams		5	5	Extension at D/S has missing bolts & nuts with poor nesting.
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams	0			
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)	No			
Longitudinal Stagger (Y/N)	Yes			
Coating		4	4	Stains at seams. Superficial rust on barrel floor. Corrosion pitting & small perforations @ bevels only. Alkali corrosion at roof and sidewall seams at extensions.
Corrosion By Soil (Y/N)	Yes			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	NEG			
Ponding (Y/N)	No			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 1448, Rise (mm): 1600, Type: SPE)				
Fish Passage Adequacy		5	5	
Baffle		X	X	
(Type : )				
Waterway Adequacy		6	6	At D/S end.
Icing (Y/N)	No			
Silting (Y/N)	Yes			
Drift (Y/N)	No			
<b>Barrel General Rating</b>		<b>4</b>	<b>4</b>	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		N		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		X	X	
Bevel End		5	5	
Heaving (mm)	0			
Invert Above/Below Stream Bed	ABOVE			
Above/Below (mm)	800			
Scour Protection		6	6	Class 2 rock lined ditch @ NW.
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 300)				
Scour/Erosion		6	6	
Beavers (Y/N)	No			
<b>Downstream End General Rating</b>		<b>5</b>	<b>5</b>	
Structure Usage				
		Last	Now	Explanation of Condition
<b>Channel (U/S and D/S)</b>				
Alignment		7	7	
Bank Stability		5	5	Banks cut @ 90 degree.
HWM (m below Top of Culvert)				No visible HWM.
Drift (Y/N)	No			
Channel Bottom Degrading/Aggrading	DEGRADING			
Beavers (Y/N)	No			
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
<b>Channel General Rating</b>		<b>7</b>	<b>7</b>	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
<b>Structural Condition Rating (Last/Now) (%)</b>	<b>44.4/44.4</b>	<b>Sufficiency Rating (Last/Now) (%)</b>	<b>52.1/52.2</b>	Est. Repl. Yr	2020	Maint. Req. (Y/N)	No
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Owen Salava		Previous Assistant's Name				
Next Inspection Date	01-Aug-2013		Previous Inspection Date	11-Mar-2010			
Inspection Cycle (Default) (months)	21						
Comment							