						B	ridge Ir	nspection	n						
Bridge File Numb	er	73410	-1 Bridge					Form Ty				SG			
Year Built/Year 1961/1961					Lot No.			No.		2					
Supstr									Inspector Name			Brian Pientsch			
Bridge or Town Name STEEN RIVE				IVER				Inspector Class			BR CLS A				
Located Over			N RIVER, 9.	.6, WATE	ERCRS-S	ST		Assistant Name							
Located On		35:20	C1 0.001					Assistant Class							
Water Body CI./Y								Inspection Date			13-Jan-201	2			
Navigabil. Cl./Yea								Data Entry By			Theresa Lacusta				
Legal Land Locat			EC 3 TWP 1		19 W5N	1		Data Entry Date			06-Feb-2012				
Longitude, Latitud	le		1:34, 59:34					Reviewer Name			Arnold Assenheimer				
Road Authority			a Transporta	ation (AI	Г)			Review Date			06-Feb-201	2			
Contract Main. Ar		CMA0	1					Dept. Reviewer Name			David Morri	son			
Clear Roadway/S	kew	11 /						Dept. Re	evie	w Date	;	04-Apr-201	2		
AADT/Year			2011 (A)					Follow-L	Jp E	Зy					
Road Classification			210-110												
Detour Length (kr	1	999													
Allowable Load (t)): Sir		S1 70 IRDER		Semi		2 95 RDER			Train		3 123 RDER		> On Crit >Critical I	ical Spans Member
Design Loading:			S20			Un				GIF				> Primary Span	
gg.		••	010			Po	stina Ir	nformatio	on						opan
Required Load Po	osting	g (t)		Single				Sen					Truc	k Train	
Posted Loading (t)			Single				Sen	Semi				Truc	k Train	
Posted: I	ane	NB			tion (Y/N)	No	In A	In Advance (Y/N)		No	At B	t Bridge (Y/N) No		
Posted: I	ane	SB		At Junc	tion (Y/N)	No	In Advance (Y/N)			No		ridge (Y/N)	No	
Remarks															
Hazard Marker At	Brid	ge (Y/N) Yes												
Remarks Mounted on approach			roach ra	il po	osts - no	ot at corre	ect h	eight,	Not r	required					
Other Sign Types			Steen F	River, cur		d aft	ter bridg	ge to N &							
			Snow c			sing	03-Ju	11-2010							
						Uti	lities (L	ocated a	at)						
Utility Attachment	s														
Telephone								Gas							
Power								Municip	al						
Others								Problem	ו (Y/	/N) N	0				
Remarks	No uti	ilities vi	sible												
						4		ch Road							
						ist	Now	Explana							
Horizontal Alignm						6	6	Curves	at b	oth app	oroad	ches - no pa	ssing		
Vertical Alignmen	t					7	7								
Roadway Width (m)		10.500												
Approach Bump						6	6								
Guardrail (Y/N) Yes						Insufficient posts at bridge, and length. Minor dents		linor dents a	nd scrapes						
Guardrail			3	N	03-Jun-2 Snow co										
Length (m) 30.400															
Current Standard (Y/N) No															
Termination Typ	be		TURNE ENDS	D DOW	N										
Drainage			LINDO			5	N	Snow co	over	ed.					
Approach Road	Gene	eral Rat	ing			6	6								

Bridge Comp			() 40.0.04.0			
		ns, Lengths	(m): 18.6-21.9-	18.6, A·	-Ident I	Number: A0358-01)
Special Feat					V	
Special Featu	ire				X	
(Type:)					X	
Special Featu	ire				X	
(Type:)						
Wearing Surface/Deck Top Detail Ratings						
	N (%)	1 (%)	2 (%)	3 (%)		
Last	10					
Now	100.0	0.0	0.0		0.0	
Wearing Surfa				4	N	2 small potholes 250x250 and 250x500 centre of span 103-Jun- 2010
		ONVENTION	AL CHIP SEA	L COAT)	-
(Thickness(mm) : 50)					Snow covered.
Deck Top				N	N	Paved over
Deck Rideabi	lity			5	5	
Deck Joints				6	N	Snow and ice covered.
Temperatur	e (deg. C)	-13				
(Expansion	Type : TYPE	1 STRIP SE	AL)			
(Fixed Type	e:)					
Gap Size (n	nm)	Gap	Location			
80 Abut. #1						
80		Abu	. #2			
Deck Drainag	le			5	N	
Drains Clog	iged (Y/N)	No				
Curbs/Mediar	า			4	N	Rust staining from rebar (photo)
(Curb Type	: Standard)					Severe concrete scaling03-Jun-2010
Scaling (Pe	rcent Area)	60				Snow covered.
Bridge Rail				4	N	Panels are not connected to each other or to the parapets.
(Type : GAI	LVANIZED ST	TEEL BRIDG	E TUBE)			Missing 7 anchor nuts, 17 anchor nuts without threads fully engaged. Unsound concrete under some anchor posts (photo)-03-Jun-2010
Bridge Rail P	osts			3	N	
(Type : GAI STEEL)	LVANIZED PC	DST STEEL;	GALVANIZED	POST		Snow covered.
Bridge Rail/P	osts Coating			7	N	
(Type : GAI	LVANIZED)					
Sidewalk				X	X	
Girder/Beam						
Cover Plate				3	7	
Flange					7	
Web				7	7	One helt mission on 2nd sinder from
Stiffeners				X	Х	One bolt missing on 2nd girder from west on south span, abutment girder to pier girder splice. PHOTO
Splice			3	4		
Weld				3	5	
Diaphragms/Cross Frame					7	

Alberta Transportation

			Supers	tructure				
Bridge Component				Explanation of Condition				
(Primary Span : RB, 3 Spans, Le	ngths(m): 18.6-21.9-1							
Paint Condition		4	3	Paint flaking off bottom flanges of				
(Colour Description : GREEN)				girders.				
(Colour Code : 14090)				Rusting, heavy rust at drain location.				
	Yes							
Bearings		4	4	Hingebolt S. abut. backed out 12 mm - photo.G2,3,4&5				
Temperature (deg. C)	-13	_ · · ·		N. abut slightly contracted-				
(Expansion Type : ROCKER BE	-			S.abut. fully contracted.				
(Fixed Type : PINNED BEARIN	· · · · · · · · · · · · · · · · · · ·							
Coating Adequate (Y/N) Yes Functioning (Y/N) No								
U ()		4	N	Loophing from transverse gradie				
Deck Underside	45	4	N	Leaching from transverse cracks throughout deck, 3 - 5 per span Concrete adjacent to deck joints on				
Stains (Percent Area) 15				both abutments deteriorating due to salt03-Jun-2010 Frost covered.				
Span Alignment Problems								
	No							
	No							
Superstructure General Rating		3	4	GR carried fwd.				
ouporoniuotaro contorar itaning								
Bridge Component Abutments		Last	Now	Explanation of Condition				
		4	5					
Bearing Seats/Caps		4	5					
(Type : CONCRETE)		2						
Backwalls/Breastwalls		3	5					
Wingwalls		4	4	Severe concrete scaling				
Piles		N	N					
Paint/Coating		Х	Х					
Abutment Stability		7	7					
Scour/Erosion		5	5					
Piers/Bents								
(Type : PIER-SOLID)								
Bearing Seats/Caps		7	7					
(Type : CONCRETE)								
(Total Number of Bearing Piles : C	D:O)							
Pier Shaft/Piles		6	7					
Bracing/Struts/Sheathing		Х	Х					
Nose Plate		5	7					
Paint/Coating			N	Nose plate rusting03-Jun-2010				
(Colour Description :)				Frost covered.				
(Colour Code :)								
Pier Stability		5	5	South pier leans slightly towards river, approx 200mm.				
Scour		7	7					

Substructure								
Bridge Component L			Now	Explanation of Condition				
Substructure General Rating			5					
		s	re Usage					
			Now	Explanation of Condition				
Channel								
(U/S Direction : W)				Bends u/s and d/s.				
(D/S Direction : E)								
Alignment			5					
Bank Stability			5	Banks sloughing at outside banks at bends				
HWM (m below Top of Curb)				Hwm not visible.				
Drift (Y/N)	Yes			Large size				
Slope Protection		5	5	North headslope only.				
(Type : NONE; BAGGED CON	IC)			South headslope has no protection.				
Guidebank/Spurs		Х	X					
Adequacy of Opening			7					
(Fish Compensation Measure 1 :	NONE)							
(Fish Compensation Measure 2 :	NONE)							
Channel General Rating		5						

Alberta Transportation

Bridge Inspection & Maintenance System (Web 2005)

73410 -1 Bridge

		Maintenance Recomme	ndations					L
Inspector Recommendations	Year	Inspector Comments	Department Com	nments		Target Year	Est. Cost	Cat #
REPAIR/REPLACE BRIDGE RAIL	2012	Repair post anchors-03-June-2010 Snow covered.						
GALVANIZE/PAINT BRIDGE RAIL								
RETROFIT BRIDGE RAIL								
SEAL CURBS								
PATCH DECK								
SEAL DECK								
OVERLAY DECK	2012	Snow covered.						
REPAIR/REPLACE DECK JOINTS								
RESET/ PAINT BEARINGS								
REPAINT SUPERSTRUCTURE	2012							
STRAIGHTEN/REPLACE MEMBERS	2012	Missing girder splice bolt.						
WASHING								
SHOTCRETE REPAIRS								
REPAIR ABUTMENT SCOUR/EROSION								
PLACE ADDITIONAL RIP RAP								
REMOVE DRIFT ACCUMULATION								
OTHER ACTION								
OTHER ACTION	2012	replace both bridge plaques03-Jun-2010 Snow covered.						
OTHER ACTION								
OTHER ACTION								
OTHER ACTION								
OTHER ACTION								
OTHER ACTION								
OTHER ACTION								
OTHER ACTION								
OTHER ACTION								
OTHER ACTION								
OTHER ACTION								
Structural Condition Rating (Last/Now) (%)	38.9/50.	0 Sufficiency Rating (Last/Now) (%)	59.8/65.0	Est. Repl. Yr	2031	Maint. Red	qd. (Y/N)	Yes
Special Comments for Next Inspection			Department Comments					
Maintenance Reviewed By			Date		E	Estimated Total	0	
Proposed Long-Term Strategy								
On 3-Year Program (Y/N)								

Proposed Action			
Previous Inspector's Name	Randy Bredo	Previous Assistant's Name	Bryce Clayton
Next Inspection Date	13-Oct-2013	Previous Inspection Date	04-Jun-2010
Inspection Cycle (Default) (months)	21		
Comment			