

Bridge Culvert Inspection				
Bridge File Number	73450 -2 Bridge Culvert		Form Type	CUL1
Year Built	2006		Lot No.	4
Bridge or Town Name	HIGH LEVEL		Inspector Name	Brian Pientsch
Located Over	TRIBUTARY TO MEANDER RIVER, 9.16.5, WATERCRS-ST		Inspector Class	BR CLS A
Located On	35:16 C1 47.460		Assistant Name	Clem Guenette
Water Body Cl./Year			Assistant Class	
Navigabil. Cl./Year			Inspection Date	13-Jan-2012
Legal Land Location	SE SEC 9 TWP 114 RGE 21 W5M		Data Entry By	Theresa Lacusta
Longitude, Latitude	-117:28:07, 58:52:47		Data Entry Date	27-Feb-2012
Road Authority	Alberta Transportation (AIT)		Reviewer Name	Eric Carcoux
Contract Main. Area	CMA01		Review Date	26-Feb-2012
Clear Roadway/Skew	9.5 / 0 deg.		Dept. Reviewer Name	David Morrison
AADT/Year	1,150 / 2011 (A)		Dept. Review Date	30-Mar-2012
Road Classification	RAU-210-110		Follow-Up By	
Detour Length (km)	999			

**Bridge Culvert Information**

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	-	1829	SSP	76.2		12.7	ROUND
Special Features								
Special Features Comment								

**Utilities (Located at)**

Utility Attachments				
Telephone	Fibre both R/W.		Gas	
Power	27.3m W. of CL single line.		Municipal	
Others			Problem (Y/N)	No
Remarks				

**Approach Road / Embankment**

		Last	Now	Explanation of Condition
Horizontal Alignment		8	8	
Vertical Alignment		7	7	
Roadway Width (m)	9.500			
Embankment		7	7	
Sideslope ( __:1)	3.0			
(Height of Cover(m) : 9.5)				
Guardrail (Y/N)	Yes			Both sides.
<b>Approach Road / Embankment General Rating</b>		<b>7</b>	<b>7</b>	

**Upstream End**

Culvert Component		Last	Now	Explanation of Condition
Direction		E		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		X	X	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		8	8	
Heaving (mm)				
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	300			
Scour Protection		8	8	
(Type : <b>RIP RAP</b> )				
(Avg. Rock Size(mm) : <b>300</b> )				
Scour/Erosion		8	N	Snow covered.
Beavers (Y/N)	No			
<b>Upstream End General Rating</b>		<b>8</b>	<b>8</b>	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1829, Type: SSP)				
Barrel Last Accessible Date	13-Jan-2012			
<b>Special Features</b>				
Special Feature				
(Type : )				
Special Feature				
(Type : )				
Roof		7	7	@CL
Measured Rise (mm)	1791			Ice to crown is 1.583m-unsafe to measure.
Measured At Ring No.				
Sag (mm)	38			
Percent Sag	2			
Sidewall		8	8	@CL
Measured Span (mm)	1832			
Measured At Ring No.				
Deflection (mm)	3			
Percent Deflection	0			
Floor		8	N	@CL
Bulge (mm)	0			Ice on floor
Measured At Ring No.				
Abrasion (Y/N)	No			
Circumferential Seams		X	X	
Separation (mm)				
Longitudinal Seams		X	X	
Total No. of Cracked Rings				
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)				
Longitudinal Stagger (Y/N)				
Coating		6	6	Black steel.
Corrosion By Soil (Y/N)	No			A minor superficial rust full circumference
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	NEG			
Ponding (Y/N)	No			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1829, Type: SSP)				
Fish Passage Adequacy		6	6	
Baffle		X	X	
(Type : )				
Waterway Adequacy		7	7	300mm silt at d/s bevel.-27-May-2010
Icing (Y/N)	No			
Silting (Y/N)	Yes			
Drift (Y/N)	No			
<b>Barrel General Rating</b>		<b>7</b>	<b>7</b>	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		W		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		X	X	
Bevel End		8	8	
Heaving (mm)				
Invert Above/Below Stream Bed				Couldn't tell due to silt accumulation./snow.
Above/Below (mm)	400			
Scour Protection		8	8	Snow covered.
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 300)				
Scour/Erosion		8	N	Snow covered.
Beavers (Y/N)	No			
<b>Downstream End General Rating</b>		<b>8</b>	<b>8</b>	
Structure Usage				
		Last	Now	Explanation of Condition
Channel (U/S and D/S)				
Alignment		7	7	
Bank Stability		7	7	
HWM (m below Top of Culvert)				Minor drift accumulation 10m d/s.
Drift (Y/N)	Yes			
Channel Bottom Degrading/Aggrading	AGGRADING			
Beavers (Y/N)	No			
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
<b>Channel General Rating</b>		<b>7</b>	<b>7</b>	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
<b>Structural Condition Rating (Last/Now) (%)</b>	<b>77.8/77.8</b>	<b>Sufficiency Rating (Last/Now) (%)</b>	<b>76.8/76.8</b>	Est. Repl. Yr	2056	Maint. Req. (Y/N)	No
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Brian Pientsch		Previous Assistant's Name	Lisbeth Medina			
Next Inspection Date	13-Oct-2013		Previous Inspection Date	27-May-2010			
Inspection Cycle (Default) (months)	21						
Comment							