

Bridge Culvert Inspection				
Bridge File Number	73471 -1 Bridge Culvert		Form Type	CUL1
Year Built	1959		Lot No.	2
Bridge or Town Name	HAWK HILLS		Inspector Name	Russel Vanderschaaf
Located Over	SLIMS CREEK, 8.10.41.3.1, WATERCRS-ST		Inspector Class	BR CLS B
Located On	35:08 C1 36.290		Assistant Name	
Water Body Cl./Year			Assistant Class	
Navigabil. Cl./Year			Inspection Date	15-Nov-2011
Legal Land Location	NW SEC 8 TWP 95 RGE 22 W5M		Data Entry By	Theresa Lacusta
Longitude, Latitude	-117:32:38, 57:13:44		Data Entry Date	13-Dec-2011
Road Authority	Alberta Transportation (AIT)		Reviewer Name	Eric Carcoux
Contract Main. Area	CMA04		Review Date	12-Dec-2011
Clear Roadway/Skew	10.5 / 22 deg. (RHF)		Dept. Reviewer Name	Steve Pasquan
AADT/Year	1,700 / 2010 (A)		Dept. Review Date	11-Jan-2012
Road Classification	RAU-210-110		Follow-Up By	
Detour Length (km)	999			

Bridge Culvert Information								
Number of Culverts		1						
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	-	2430	SP	38.4	152X51	3.0	ROUND
Special Features								
Special Features Comment								

Utilities (Located at)			
Utility Attachments			
Telephone	Buried cable on East ditch.		Gas
Power	7 wire o/h on West ROW		Municipal
Others			Problem (Y/N) No
Remarks			

Approach Road / Embankment				
		Last	Now	Explanation of Condition
Horizontal Alignment		7	7	Intersection 400m N. Field entrance 200m S.
Vertical Alignment		8	7	
Roadway Width (m)	10.500			
Embankment		N	6	NW ditch erosion into channel(4mX3mX0.5m)-May 16, 2008
Sideslope (___:1)	4.0			
(Height of Cover(m) : 0.5)				
Guardrail (Y/N)	No			
<b>Approach Road / Embankment General Rating</b>		<b>7</b>	<b>7</b>	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		W		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape : )				

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Cutoff Wall		X	X	
Bevel End		N	4	
Heaving (mm)	200			
Invert Above/Below Stream Bed	BELOW			EST.-May 16, 2008
Above/Below (mm)	100			
Scour Protection		N	4	
(Type : <b>NONE</b> )				
(Avg. Rock Size(mm) : )				
Scour/Erosion		N	4	Erosion at sides of bevel (2mX0.4mX0.7m)-May 16, 2008
Beavers (Y/N)	Yes			
<b>Upstream End General Rating</b>		<b>4</b>	<b>4</b>	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2430, Type: SP)				
Barrel Last Accessible Date	16-Feb-2010			~1m of water
<b>Special Features</b>				
Special Feature				
(Type : )				
Special Feature				
(Type : )				
Roof		7	N	
Measured Rise (mm)				
Measured At Ring No.				est
Sag (mm)	80			
Percent Sag				
Sidewall		7	N	
Measured Span (mm)	2304			
Measured At Ring No.	6			
Deflection (mm)	126			Deflection inward.-10-Feb-2010
Percent Deflection	5			
Floor		N	N	Covered with ice.
Bulge (mm)				
Measured At Ring No.				
Abrasion (Y/N)				
Circumferential Seams		6	N	
Separation (mm)	0			
Longitudinal Seams		6	N	
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				1N stagger
Proper Lap (Y/N)	No			
Longitudinal Stagger (Y/N)	Yes			
Coating		6	N	Minor superficial rust on sidewall. Alkaline deposit through roof bolts.
Corrosion By Soil (Y/N)	Yes			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	NEG			Approx 300mm neg chamber

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2430, Type: SP)				
Ponding (Y/N)	Yes			(1.3 m ponding.-20010510)
Fish Passage Adequacy		7	5	Beaverdam in u/s bevel.
Baffle		X	X	
(Type : )				
Waterway Adequacy		6	5	Drift accumulation at u/s end.
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	Yes			
<b>Barrel General Rating</b>		<b>7</b>	<b>N</b>	GR was 7 on 16-Feb-2010
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		E		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		X	X	
Bevel End		7	5	Estimated-May 16, 2008
Heaving (mm)	0			Rated based on 50% visibility.
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	100			
Scour Protection		N	4	
(Type : <b>NONE</b> )				
(Avg. Rock Size(mm) : )				
Scour/Erosion		N	4	Length of bevel 400mm wide X 1m deep
Beavers (Y/N)	No			
<b>Downstream End General Rating</b>		<b>4</b>	<b>4</b>	
Structure Usage				
		Last	Now	Explanation of Condition
<b>Channel (U/S and D/S)</b>				
Alignment		7	7	
Bank Stability		7	8	
HWM (m below Top of Culvert)				HWM NOT VISIBLE
Drift (Y/N)	Yes			
Channel Bottom Degrading/Aggrading	DEGRADING			
Beavers (Y/N)	Yes			
(Fish Compensation Measure 1 : <b>NONE</b> )				
(Fish Compensation Measure 2 : <b>NONE</b> )				
<b>Channel General Rating</b>		<b>7</b>	<b>7</b>	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION	2012	Remove drift accumulation at u/s.					
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
<b>Structural Condition Rating (Last/Now) (%)</b>	<b>77.8/55.6</b>	<b>Sufficiency Rating (Last/Now) (%)</b>	<b>64.9/50.1</b>	Est. Repl. Yr	2015	Maint. Req. (Y/N)	Yes
Special Comments for Next Inspection	Monitor erosion @ bevel.-16-May-2008		Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Brian Pientsch		Previous Assistant's Name	Lisbeth Medina			
Next Inspection Date	15-Aug-2013		Previous Inspection Date	16-Feb-2010			
Inspection Cycle (Default) (months)	21						
Comment							