					Brido	e Culve	ert Insp	ection						
Bridge File Number 73568 -1 Bridge Culvert					~		Form Type			CUL1				
Year Built 1959						Lot No.		4						
Bridge or Town Name FAWCE			CETT				Inspector Name		Todd Warshawski					
Located Over		FRENCH CREEK, 8.11.84.4, WATERCRS-				Inspector Class			BR CLS B					
		ST				Assistant Name		323 2						
Located On		44:02 C	2 (1 /0 /22				Assista	int Class						
Water Body Cl./	Year						Inspection Date		16-Apr-2013					
Navigabil. Cl./Ye	ar						Data Entry By		Theresa Lacus	sta				
Legal Land Loca	ition	NE SEC	C 16 TWP 64 R	GE 1 W5I	М		Data Entry Date		24-Apr-2013					
Longitude, Latitu	ıde	-114:04	1:60, 54:32:30				Reviewer Name		Eric Carcoux					
Road Authority		Alberta	Transportation	(AIT)			Review Date		21-Apr-2013					
Contract Main. A	rea	CMA10)				Dept. Reviewer Name							
Clear Roadway/S	Skew	11.2 / -2	-20 deg. (LHF)				Dept. Review Date		01-May-2013					
AADT/Year		2,250 /	2012 (A)				Follow-Up By		01 May 2010					
Road Classificat		RAU-21	10-110					. Silow op by						
Detour Length (k	(m)	5												
Bridge Culvert I		ation												
Number of Culve	erts		1	ı		I		I		I				
Pipe #	Barrel		Span	Rise (or	Dia.)	Туре		Length		Corr. Profile	Pl./Slab Thickness	Shape		
1 N	MAIN		6100	6100		AP	61					ARCH		
Special Features	3													
Special Features	s Comr	ment												
					114	:!::: /I		-1)						
Utility Attachmer	oto				Οt	ilities (L	_ocated	at)						
Telephone	ilo						Gas							
Power	3 wire	OH Eas	et r/w					Municipal						
Others	3 WIIC	OITEA	3C 1/ VV				Problem (Y/N) No							
Remarks							1 TODIC	11 (1/14)	110					
Romano				Ar	oproa	ch Road	d / Emb	ankment						
					Last			ation of		tion				
Horizontal Alignment			7	7	Entrance to Fawcett 100 m north. Sag curve no passing to NB.									
Vertical Alignment				7	7	Sag cu	rve no pa	assing 1	to NB.					
Doods and Mark	(m)		11 000											
Roadway Width (m) 11.200		11.200												
Embankment			5	5	4:1 top	4:1 top 1m so then 2 1/2:1.								
Sideslope (:1)		2.5			1 x 0.5 x 10m(lwd) erosion scour in SE ditchgrassed and stable.									
(Height of Cover(m) : 8)					. X 5.5 X Tomitima) 5.00001 50001 111 0E alton. grassed and stable.									
Guardrail (Y/N) Yes				NW tei	NW terminal end is not buried.									
Approach Road	l / Eml	oankme	nt General Rat	ing	7	7								
						Upstre	⊥ am End							
Culvert Compo	nent				Last	Now		ation of	Condi	tion				
Direction			N											
End Treatment (Others, None)	Concre	ete, Stee	el, CONCRETE											
Headwall			6	5	Few wide cracks.									
Collar			Х	X										
Wingwalls					4	4	40mm wide cracks NE wingphoto							
(Shape : FLARE)			•		NE wir	NE wing has detached 18mm & moved in 380mm at top. Corepair has failed. photo				top. Concrete				
(Capo II EAI	,						repair	nas tailed	ı. photo)				

73568 -1 Bridge Culvert

Upstream End											
Culvert Component		Last	Now	Explanation of Condition							
Cutoff Wall		N	N								
Bevel End		X	Х	Snow/ice covered							
Heaving (mm)	0										
Invert Above/Below Stream Bed	BELOW			Water 2m deep							
Above/Below (mm)	300										
Scour Protection		6	N	Snow/ice covered							
(Type: NONE)											
(Avg. Rock Size(mm):)											
Scour/Erosion		6	N	Snow/ice covered							
Beavers (Y/N)	No										
Upstream End General Rating		4	4								
		Brid	dae Cu	lvert Barrel							
Culvert Component		Last	Now	Explanation of Condition							
(Pipe # : 1, Primary Span, Locat	tion Code: MAIN. S			·							
Barrel Last Accessible Date	16-Apr-2013	(,	,,,,							
Barrer East / tooccolole Bate	10 / (p) 2010										
Special Features											
Special Feature											
(Type:)											
Special Feature											
(Type:)											
Roof		N	6								
Measured Rise (mm)											
Measured At Ring No.											
Sag (mm)	0										
Percent Sag											
Sidewall		N	5	Efflorescence stains showing through vertical cracks. Wide							
Measured Span (mm)				longitudinal crack on South side of wall, 10m from U/S. Several wide vertical cracks with stains.							
Measured At Ring No.											
Deflection (mm)	0										
Percent Deflection											
Floor		N	N								
Bulge (mm)	0										
Measured At Ring No.											
Abrasion (Y/N)	No										
Circumferential Seams		N	4	Concrete spalls at construction joints along SE wall.							
Separation (mm)	30										
Longitudinal Seams		X	Х								
Total No. of Cracked Rings											
Total No. of Rings with Two Cracked Seams											
Min. Remaining Steel Between Cracks (mm)											
Proper Lap (Y/N)											
Longitudinal Stagger (Y/N)											
Coating		Х	Х								
Corrosion By Soil (Y/N)	No										
Corrosion By Water (Y/N)	No										
Camber POS/ZERO/NEG	ZERO										

		Bric	lge Cul	lvert Barrel					
•			Now	Explanation of Condition					
(Pipe #: 1, Primary Span, Loca	tion Code: MAIN, Spa	n (mm): 6100	, Rise (mm): 6100, Type: AP)					
Ponding (Y/N)	No								
Fish Passage Adequacy			5						
Baffle		N	N	150 x 650 concrete median. Chipped and broken at inlet end10- Sep-2009					
(Type:)			1	T T T T T T T T T T T T T T T T T T T					
Waterway Adequacy	I	7	7						
Icing (Y/N)	No								
Silting (Y/N)	No								
Drift (Y/N)	No								
Barrel General Rating		N	5						
		D	ownstr	eam End					
Culvert Component		Last	Now	Explanation of Condition					
Direction		S							
End Treatment (Concrete, Steel, Others, None)	CONCRETE								
Headwall		6	6	Medium cracks					
Collar		Х	Х						
Wingwalls		4	4	Typical wide diagonal cracks in each wingwall void behind wingwall. SE wing detached 70mm from barrel and moved in 150mm at top.					
(Shape:)				SE wing detached 70mm from barrer and moved in 150mm at top.					
Cutoff Wall		N	N						
Bevel End		X	X						
Heaving (mm)	0								
Invert Above/Below Stream Bed	ABOVE			Water 2m deep					
Above/Below (mm)	300								
Scour Protection		6	N						
(Type : NONE)									
(Avg. Rock Size(mm):)									
Scour/Erosion		6	N						
Beavers (Y/N)	No								
Downstream End General Ratio	ng	4	4						
		s	tructur	re Usage					
		Last	Now	Explanation of Condition					
Channel (U/S and D/S)									
Alignment		7	7						
Bank Stability		5	5						
HWM (m below Top of Culvert)				HWM not visible.					
Drift (Y/N)	No								
Channel Bottom Degrading/Aggrading				Trails and cuttings evident.					
Beavers (Y/N)	Yes								
(Fish Compensation Measure 1 :	NONE)								
(Fish Compensation Measure 2 :	NONE)								
Channel General Rating		5	7						

				Mainter	nance Recomme	ndations					
Inspector Recommendations		Year	Inspecto	r Comments		Department Con	nments		Target Year	Est. Cost	Cat #
SHOTCRETE REPAIRS											
PLACE ADDITION	IAL RIP RAP										
REMOVE DRIFT A	ACCUMULATION										
INSTALL CONCRE	ETE/STEEL LINING	i									
INSTALL STRUTS											
INSTALL CONCR	ETE COLLAR/CUTO	OFF									
REPAIR SEAMS											
OTHER ACTION											
OTHER ACTION											
OTHER ACTION											
OTHER ACTION											
Structural Condit (%)	ow) 55.6/5	5.6	Sufficiency Ratin	g (Last/Now)	57.4/58.6	Est. Repl. Yr	2036	Maint. Re	qd. (Y/N)	No	
Special Comments for Next Inspection	Monitor wingwalls f	or instability.				Department Comments					
Maintenance Reviewed By						Date		1	Estimated Tota	1 0	
Proposed Long-Te	rm Strategy										
On 3-Year Prograr	m (Y/N)										
Proposed Action											
Previous Inspector's Name		Eric Carcoux			Previou	revious Assistant's Name					
Next Inspection Da	ate	16-Jan-2015			Previou	evious Inspection Date 13-Jul-2011					
·		21			,		-				
Inspection Cycle (I	Jelauli) (IIIOHilis)										