

Bridge Culvert Inspection				
Bridge File Number	73603 -1 Bridge Culvert		Form Type	CUL1
Year Built	1972		Lot No.	1
Bridge or Town Name	PINCHER CREE		Inspector Name	Calvin Roberts
Located Over	TRIBUTARY TO GLADSTONE CREEK, 2.12.35.4.3.1, WATERCRS-ST		Inspector Class	BR CLS B
Located On	775:02 C1 1.344		Assistant Name	
Water Body Cl./Year			Assistant Class	
Navigabil. Cl./Year			Inspection Date	09-Nov-2012
Legal Land Location	SE SEC 31 TWP 5 RGE 1 W5M		Data Entry By	Lauren Korte
Longitude, Latitude	-114:06:52, 49:25:41		Data Entry Date	19-Dec-2012
Road Authority	Alberta Transportation (AIT)		Reviewer Name	Garry Roberts
Contract Main. Area	CMA26		Review Date	14-Nov-2012
Clear Roadway/Skew	9 / -40 deg. (LHF)		Dept. Reviewer Name	Tim Davies
AADT/Year	310 / 2011 (A)		Dept. Review Date	27-Dec-2012
Road Classification	RCU-209-110		Follow-Up By	
Detour Length (km)	999			

Bridge Culvert Information

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	1740	1920	SPE	101.2	152X51	3.5,3.5,3.5	ELLIPSE
Special Features								
Special Features Comment								

Utilities (Located at)

Utility Attachments				
Telephone	50m North.		Gas	
Power			Municipal	
Others			Problem (Y/N)	No
Remarks				

Approach Road / Embankment

		Last	Now	Explanation of Condition
Horizontal Alignment		5	5	Located on long curve. Road rises to the South.
Vertical Alignment		6	6	
Roadway Width (m)	9.000			
Embankment		5	5	Recent erosion control work at SW but still erosion at SW of pipe.
Sideslope (__:1)	3.0			
(Height of Cover(m) : 7.6)				
Guardrail (Y/N)	No			
Approach Road / Embankment General Rating		5	5	

Upstream End

Culvert Component		Last	Now	Explanation of Condition
Direction				East.
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		6	6	Rotated slightly. Logs over crown.
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	300			
Scour Protection		5	5	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 300)				
Scour/Erosion		5	5	
Beavers (Y/N)	No			
Upstream End General Rating		6	6	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 1740, Rise (mm): 1920, Type: SPE)				
Barrel Last Accessible Date	09-Nov-2012			
Special Features				
Special Feature				
(Type :)				
Special Feature				
(Type :)				
Roof		6	6	
Measured Rise (mm)	1835			
Measured At Ring No.	14			
Sag (mm)	85			
Percent Sag	4			
Sidewall		3	3	Cracked sidewall otherwise shape is good.
Measured Span (mm)	1780			
Measured At Ring No.	47			
Deflection (mm)	70			
Percent Deflection	2			
Floor		6	4	Isolated perforations in North haunch of R27.
Bulge (mm)	0			
Measured At Ring No.	14			
Abrasion (Y/N)	Yes			
Circumferential Seams		7	7	
Separation (mm)	0			
Longitudinal Seams		3	3	R11-19 Cracked- 53mm remain. R12-all cracked- 50mm remain. R13-22 cracked- 65mm remain. R22-21 cracked-50mm remain. R21-2 cracked-125mm remain. No change since 2003. All cracks at North sidewall.
Total No. of Cracked Rings	5			
Total No. of Rings with Two Cracked Seams	0			
Min. Remaining Steel Between Cracks (mm)	50			
Proper Lap (Y/N)	No			
Longitudinal Stagger (Y/N)	No			
Coating		5	4	Stains through upper seams U/S 8 Rings. Minor superficial rust on the floor. Isolated perforations R27.
Corrosion By Soil (Y/N)	Yes			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	POS			
Ponding (Y/N)	No			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 1740, Rise (mm): 1920, Type: SPE)				
Fish Passage Adequacy		7	7	
Baffle		X	X	
(Type :)				
Waterway Adequacy		7	7	
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
Barrel General Rating		3	3	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction				West.
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	
Bevel End		5	5	Unsupported for 2m.
Heaving (mm)	0			
Invert Above/Below Stream Bed	ABOVE			Bed rock base 900mm below beveled end.
Above/Below (mm)	900			
Scour Protection		3	3	Water drops onto bed rock.
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 300)				
Scour/Erosion		3	3	Scoured under pipe and SW of pipe. Scour hole 11mx6mx9m.
Beavers (Y/N)	No			
Downstream End General Rating		3	3	
Structure Usage				
		Last	Now	Explanation of Condition
Channel (U/S and D/S)				
Alignment		5	5	Curve u/s & d/s.
Bank Stability		6	6	
HWM (m below Top of Culvert)	0.3			Logs over crown.
Drift (Y/N)	Yes			
Channel Bottom Degrading/Aggrading	DEGRADING			At D/S.
Beavers (Y/N)	No			
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
Channel General Rating		5	5	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP	2013	50m³ CI 2 at D/S.					
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING	2013	Liner.					
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION	2013	Remove drift at U/S.					
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
Structural Condition Rating (Last/Now) (%)	33.3/33.3	Sufficiency Rating (Last/Now) (%)	47.0/46.8	Est. Repl. Yr	2015	Maint. Req. (Y/N)	Yes
Special Comments for Next Inspection	(Talked with Lorenz Bohnert and the pipe is listed for a liner in 2007).		Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Garry Roberts		Previous Assistant's Name				
Next Inspection Date	09-Feb-2016		Previous Inspection Date	12-Sep-2009			
Inspection Cycle (Default) (months)	39						
Comment							