

Bridge Culvert Inspection			
Bridge File Number	73651 -2 Bridge Culvert	Form Type	CUL1
Year Built	2006	Lot No.	4
Bridge or Town Name	NEAR MCRAE	Inspector Name	Wade Nanninga
Located Over	2ND ORDER TRIBUTARY TO WHITEFISH CREEK, 7.25.2.7.2, WATERCRS-ST	Inspector Class	BR CLS A
Located On	866:02 C1 28.833	Assistant Name	
Water Body Cl./Year		Assistant Class	
Navigabil. Cl./Year		Inspection Date	14-Dec-2012
Legal Land Location	SW SEC 16 TWP 62 RGE 12 W4M	Data Entry By	Theresa Lacusta
Longitude, Latitude	-111:45:04, 54:21:28	Data Entry Date	15-Jan-2013
Road Authority	Alberta Transportation (AIT)	Reviewer Name	Eric Carcoux
Contract Main. Area	CMA08	Review Date	09-Jan-2013
Clear Roadway/Skew	10.8 /	Dept. Reviewer Name	Paul Catt
AADT/Year	380 / 2011 (A)	Dept. Review Date	18-Jan-2013
Road Classification	RLU-208G-90	Follow-Up By	
Detour Length (km)	5		

Bridge Culvert Information

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	-	2400	MP	30	125X26	2.8	ROUND
Special Features								
Special Features Comment								

Utilities (Located at)

Utility Attachments			
Telephone	Along South ditch.	Gas	
Power	Crosses c/l 100m West of pipe.	Municipal	
Others		Problem (Y/N)	No
Remarks			

Approach Road / Embankment

		Last	Now	Explanation of Condition
Horizontal Alignment		7	7	Roadway has changed to local road. Hwy 866 100m E.
Vertical Alignment		8	8	
Roadway Width (m)	8.500			
Embankment		8	8	
Sideslope (__:1)	3.0			
(Height of Cover(m) : 3)				
Guardrail (Y/N)	No			
Approach Road / Embankment General Rating		7	7	

Upstream End

Culvert Component		Last	Now	Explanation of Condition
Direction		N		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Cutoff Wall		X	X	
Bevel End		7	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	700			
Scour Protection		5	5	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 300)				
Scour/Erosion		5	5	Settlement along bevel.
Beavers (Y/N)	Yes			
Upstream End General Rating		5	5	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2400, Type: MP)				
Barrel Last Accessible Date	14-Dec-2012			1.5m water/ice.
Special Features				
Special Feature				
(Type :)				
Special Feature				
(Type :)				
Roof		7	7	
Measured Rise (mm)				
Measured At Ring No.				
Sag (mm)				
Percent Sag				
Sidewall		N	7	
Measured Span (mm)	2440			CL
Measured At Ring No.				
Deflection (mm)	40			
Percent Deflection	2			
Floor		N	N	
Bulge (mm)				
Measured At Ring No.				
Abrasion (Y/N)				
Circumferential Seams		N	7	
Separation (mm)	10			
Longitudinal Seams		X	X	
Total No. of Cracked Rings				
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)				
Longitudinal Stagger (Y/N)				
Coating		7	6	
Corrosion By Soil (Y/N)	No			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	NEG			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2400, Type: MP)				
Ponding (Y/N)	Yes			0.5
Fish Passage Adequacy		8	8	
Baffle		N	N	
(Type :)				
Waterway Adequacy		8	8	
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
Barrel General Rating		N	7	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		S		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	
Bevel End		6	6	
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	700			
Scour Protection		6	6	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 300)				
Scour/Erosion		6	6	
Beavers (Y/N)	No			
Downstream End General Rating		6	6	
Structure Usage				
		Last	Now	Explanation of Condition
Channel (U/S and D/S)				
Alignment		6	6	
Bank Stability		6	6	
HWM (m below Top of Culvert)				Signs of full flow.-26-May-2006
Drift (Y/N)	Yes			
Channel Bottom Degrading/Aggrading				u/s 100m
Beavers (Y/N)	Yes			
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
Channel General Rating		6	6	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
Structural Condition Rating (Last/Now) (%)	55.6/77.8	Sufficiency Rating (Last/Now) (%)	66.7/76.7	Est. Repl. Yr	2040	Maint. Req. (Y/N)	No
Special Comments for Next Inspection	Change road authority to Lac La Biche County.		Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Wade Nanninga		Previous Assistant's Name				
Next Inspection Date	14-Mar-2016		Previous Inspection Date	28-Apr-2011			
Inspection Cycle (Default) (months)	39						
Comment							