

Bridge Culvert Inspection			
Bridge File Number	73669 -1 Bridge Culvert	Form Type	CUL1
Year Built	1966	Lot No.	4
Bridge or Town Name	HIGH PRAIRIE	Inspector Name	Brian Pientsch
Located Over	TRIBUTARY TO BARTSCH CREEK, 8.10.58.7.14.1, WATERCRS-ST	Inspector Class	BR CLS A
Located On	747:02 C1 32.104	Assistant Name	Lisbeth Medina
Water Body Cl./Year		Assistant Class	
Navigabil. Cl./Year		Inspection Date	30-Nov-2010
Legal Land Location	SW SEC 33 TWP 73 RGE 19 W5M	Data Entry By	Theresa Lacusta
Longitude, Latitude	-116:52:23, 55:21:57	Data Entry Date	03-Jan-2011
Road Authority	Alberta Transportation (AIT)	Reviewer Name	Arnold Assenheimer
Contract Main. Area	CMA06	Review Date	20-Dec-2010
Clear Roadway/Skew	9 / -30 deg. (LHF)	Dept. Reviewer Name	David Morrison
AADT/Year	490 / 2009 (A)	Dept. Review Date	31-Mar-2011
Road Classification	RCU-209-110	Follow-Up By	
Detour Length (km)	26		

Bridge Culvert Information

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	-	1829	MP	21.9	75X25	3.5	ROUND
Special Features								
Special Features Comment								

Utilities (Located at)

Utility Attachments			
Telephone		Gas	
Power	2 WIRE O/H ALONG eAST DITCH	Municipal	
Others		Problem (Y/N)	No
Remarks			

Approach Road / Embankment

		Last	Now	Explanation of Condition
Horizontal Alignment		8	8	
Vertical Alignment		8	8	
Roadway Width (m)	9.000			
Embankment		6	6	
Sideslope (__:1)	3.0			
(Height of Cover(m) : 1)				
Guardrail (Y/N)	No			
Approach Road / Embankment General Rating		8	8	

Upstream End

Culvert Component		Last	Now	Explanation of Condition
Direction		E		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		5	5	
Heaving (mm)				
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	100			
Scour Protection		5	5	
(Type : NATURAL)				
(Avg. Rock Size(mm) :)				
Scour/Erosion		5	5	
Beavers (Y/N)	No			
Upstream End General Rating		5	5	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1829, Type: MP)				
Barrel Last Accessible Date	30-Nov-2010			
Special Features				
Special Feature				
(Type :)				
Special Feature				
(Type :)				
Roof		7	7	est.-July 25, 2007 Ice on floor
Measured Rise (mm)	1830			
Measured At Ring No.				
Sag (mm)	0			
Percent Sag				
Sidewall		N	7	at C.L.
Measured Span (mm)	183			
Measured At Ring No.	15			
Deflection (mm)	7			
Percent Deflection	1			
Floor		7	N	Under ice.
Bulge (mm)				
Measured At Ring No.				
Abrasion (Y/N)	No			
Circumferential Seams		7	6	
Separation (mm)	80			
Longitudinal Seams		7	7	Riveted
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)	No			
Longitudinal Stagger (Y/N)	No			
Coating		5	4	Pitting rust. Alkaline deposit through rivets.
Corrosion By Soil (Y/N)	Yes			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	ZERO			
Ponding (Y/N)	No			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1829, Type: MP)				
Fish Passage Adequacy		7	7	
Baffle		X	X	
(Type :)				
Waterway Adequacy		7	7	
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
Barrel General Rating		7	7	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		W		(West)
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	
Bevel End		4	4	Scaling rust.
Heaving (mm)				South corner of bevel pushing in approx 300mm.
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	100			
Scour Protection		5	5	
(Type : NATURAL)				
(Avg. Rock Size(mm) :)				
Scour/Erosion		5	5	
Beavers (Y/N)	No			
Downstream End General Rating		4	4	
Structure Usage				
		Last	Now	Explanation of Condition
Channel (U/S and D/S)				
Alignment		7	7	
Bank Stability		7	6	
HWM (m below Top of Culvert)				HWM not visible.
Drift (Y/N)	No			
Channel Bottom Degrading/Aggrading	DEGRADING			
Beavers (Y/N)	No			
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
Channel General Rating		7	7	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
Structural Condition Rating (Last/Now) (%)	77.8/77.8	Sufficiency Rating (Last/Now) (%)	70.0/70.4	Est. Repl. Yr	2016	Maint. Req. (Y/N)	No
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Brian Pientsch		Previous Assistant's Name	Tim Miskiman			
Next Inspection Date	28-Feb-2014		Previous Inspection Date	25-Jul-2007			
Inspection Cycle (Default) (months)	39						
Comment							