

| Bridge Culvert Inspection | | | |
|---------------------------|---------------------------------|---------------------|--------------|
| Bridge File Number | 73832 -1 Bridge Culvert | Form Type | CULM |
| Year Built | 1978 | Lot No. | 4 |
| Bridge or Town Name | CARDSTON | Inspector Name | Jon Davies |
| Located Over | BOUNDARY CREEK, 24, WATERCRS-ST | Inspector Class | BR CLS B |
| Located On | 2:02 C1 2.152 | Assistant Name | |
| Water Body Cl./Year | | Assistant Class | |
| Navigabil. Cl./Year | | Inspection Date | 12-Oct-2011 |
| Legal Land Location | SE SEC 11 TWP 1 RGE 26 W4M | Data Entry By | Anne Roberts |
| Longitude, Latitude | -113:22:07, 49:00:58 | Data Entry Date | 24-Nov-2011 |
| Road Authority | Alberta Transportation (AIT) | Reviewer Name | Jason Rusu |
| Contract Main. Area | CMA25 | Review Date | 10-Nov-2011 |
| Clear Roadway/Skew | 12 / -9 deg. (LHF) | Dept. Reviewer Name | Tim Davies |
| AADT/Year | 660 / 2010 (A) | Dept. Review Date | 25-Nov-2011 |
| Road Classification | RAU-213-120 | Follow-Up By | |
| Detour Length (km) | 56 | | |

| Bridge Culvert Information | | | | | | | | |
|----------------------------|--------|------|----------------|------|--------|---------------|--------------------|-------|
| Number of Culverts | 2 | | | | | | | |
| Pipe # | Barrel | Span | Rise (or Dia.) | Type | Length | Corr. Profile | Pl./Slab Thickness | Shape |
| 1 | MAIN | - | 5200 | SP | 50 | 152X51 | 3.0,4.0 | ROUND |
| 2 | MAIN | - | 2130 | MP | 25.6 | 75X25 | 2.8 | ROUND |
| Special Features | | | | | | | | |
| Special Features Comment | | | | | | | | |

| Utilities (Located at) | | | |
|------------------------|----------------------|---------------|----|
| Utility Attachments | | | |
| Telephone | West ditch | Gas | |
| Power | | Municipal | |
| Others | Fibre optics @ E r/w | Problem (Y/N) | No |
| Remarks | | | |

| Approach Road / Embankment | | | | |
|--------------------------------------------------|--------|----------|----------|-------------------------------------------------------------------------|
| | | Last | Now | Explanation of Condition |
| Horizontal Alignment | | 8 | 8 | 300 m sight distance to south. No passing SB. |
| Vertical Alignment | | 6 | 6 | |
| Roadway Width (m) | 12.000 | | | |
| Embankment | | 7 | 7 | 1:1 @ 2130 pipe @ U/S and D/S pipe.. 2.7m COVER OVER CATTLEPASS CSP. |
| Sideslope (:1) | 4.0 | | | |
| (Height of Cover(m) : 3.2) | | | | |
| Guardrail (Y/N) | Yes | | | |
| Approach Road / Embankment General Rating | | 6 | 6 | |

| Upstream End | | | | |
|-----------------------------------------------|----------|------|-----|---------------------------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Span Type: Primary Span) | | | | |
| Direction | | W | | WEST INVERT - south pipe |
| End Treatment (Concrete, Steel, Others, None) | CONCRETE | | | |
| Headwall | | X | X | |
| Collar | | 5 | 5 | 50mm settlement between collar and shoulder |

| Upstream End | | | | |
|------------------------------------------------------------------------------------------------|-------------|----------|----------|------------------------------------------------------------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Span Type: Primary Span) | | | | |
| Wingwalls | | X | X | |
| (Shape :) | | | | |
| Cutoff Wall | | N | X | |
| Bevel End | | 7 | 7 | |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 1000 | | | |
| Scour Protection | | 6 | 6 | |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 300) | | | | |
| Scour/Erosion | | 6 | 6 | |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | | 5 | 5 | |
| Bridge Culvert Barrel | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 5200, Type: SP) | | | | |
| Barrel Last Accessible Date | 20-Jan-2010 | | | South pipe. Not accessible due to high water level. |
| Special Features | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Roof | | 7 | X | (Est - Jan 20/10) Prev. rating 7 Viewed from ends. General shape is good. |
| Measured Rise (mm) | 5040 | | | |
| Measured At Ring No. | 3 | | | |
| Sag (mm) | 160 | | | |
| Percent Sag | 3 | | | |
| Sidewall | | 7 | N | Prev. rating 7 |
| Measured Span (mm) | 5360 | | | |
| Measured At Ring No. | 3 | | | |
| Deflection (mm) | 160 | | | |
| Percent Deflection | 3 | | | |
| Floor | | N | N | (ice covered) Jan 20/10 |
| Bulge (mm) | | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | No | | | |
| Circumferential Seams | | 7 | N | Prev. rating 7 |
| Separation (mm) | | | | |
| Longitudinal Seams | | 6 | N | (Lower sidewall seams under ice) Jan 20/10 Prev. rating 6 |
| Total No. of Cracked Rings | 0 | | | |
| Total No. of Rings with Two Cracked Seams | 0 | | | |
| Min. Remaining Steel Between Cracks (mm) | 0 | | | 1N stagger |
| Proper Lap (Y/N) | No | | | |
| Longitudinal Stagger (Y/N) | Yes | | | |

| Bridge Culvert Barrel | | | | |
|-----------------------------------------------------------------------------------------|-------|----------|----------|------------------------------------------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 5200, Type: SP) | | | | |
| Coating | | 5 | N | (SURFACE RUST LOWER SIDEWALL) Jan. 20/10 Prev. rating 5 |
| Corrosion By Soil (Y/N) | No | | | |
| Corrosion By Water (Y/N) | Yes | | | |
| Camber POS/ZERO/NEG | NEG | | | |
| Ponding (Y/N) | No | | | |
| Fish Passage Adequacy | | 7 | 7 | |
| Baffle | | X | X | |
| (Type :) | | | | |
| Waterway Adequacy | | 7 | 7 | |
| Icing (Y/N) | No | | | |
| Silting (Y/N) | No | | | |
| Drift (Y/N) | No | | | |
| Barrel General Rating | | 7 | N | Prev. rating 7 |
| Downstream End | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Span Type: Primary Span) | | | | |
| Direction | | E | | EAST - south pipe |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | |
| Headwall | | X | X | |
| Collar | | X | X | |
| Wingwalls | | X | X | |
| (Shape :) | | | | |
| Cutoff Wall | | X | X | |
| Bevel End | | 7 | 6 | |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 1000 | | | |
| Scour Protection | | 5 | 5 | |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 300) | | | | |
| Scour/Erosion | | 5 | 5 | |
| Beavers (Y/N) | No | | | |
| Downstream End General Rating | | 5 | 5 | |
| Upstream End | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 2, Span Type: Secondary Span) | | | | |
| Direction | | W | | WEST - North Pipe - Cattle pass. |
| End Treatment (Concrete, Steel, Others, None) | NONE | | | |
| Headwall | | X | X | |
| Collar | | X | X | |

| Upstream End | | | | |
|--------------------------------------------------------------------------------------------------|-------------|----------|----------|------------------------------------------------------------------------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 2, Span Type: Secondary Span) | | | | |
| Wingwalls | | X | X | |
| (Shape :) | | | | |
| Cutoff Wall | | X | X | |
| Bevel End | | X | X | |
| Heaving (mm) | | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 50 | | | |
| Scour Protection | | 7 | 7 | |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 300) | | | | |
| Scour/Erosion | | 7 | 7 | |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | | 7 | 7 | |
| Bridge Culvert Barrel | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 2, Secondary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2130, Type: MP) | | | | |
| Barrel Last Accessible Date | 10-Oct-2011 | | | North pipe |
| Special Features | | | | |
| Special Feature | | | | Cattle pass |
| (Type :) | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Roof | | 7 | 7 | Est |
| Measured Rise (mm) | 2076 | | | |
| Measured At Ring No. | 3 | | | |
| Sag (mm) | 54 | | | |
| Percent Sag | 2 | | | |
| Sidewall | | 7 | 7 | |
| Measured Span (mm) | 2184 | | | |
| Measured At Ring No. | 3 | | | |
| Deflection (mm) | 54 | | | |
| Percent Deflection | 2 | | | |
| Floor | | N | N | Dirt covered |
| Bulge (mm) | | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | No | | | |
| Circumferential Seams | | 5 | 5 | 80mm vertical misalignment at R3. At South side roof 100 mm horizontal separation at R3. |
| Separation (mm) | 100 | | | |
| Longitudinal Seams | | X | X | |
| Total No. of Cracked Rings | 0 | | | |
| Total No. of Rings with Two Cracked Seams | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | |
| Proper Lap (Y/N) | No | | | |
| Longitudinal Stagger (Y/N) | Yes | | | |

| Bridge Culvert Barrel | | | | | |
|-------------------------------------------------------------------------------------------|-------|----------|----------|---------------------------------|--|
| Culvert Component | | Last | Now | Explanation of Condition | |
| (Pipe # : 2, Secondary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2130, Type: MP) | | | | | |
| Coating | | 5 | 5 | Light corrosion at lower haunch | |
| Corrosion By Soil (Y/N) | No | | | | |
| Corrosion By Water (Y/N) | Yes | | | | |
| Camber POS/ZERO/NEG | ZERO | | | | |
| Ponding (Y/N) | No | | | | |
| Fish Passage Adequacy | | X | X | | |
| Baffle | | X | X | | |
| (Type :) | | | | | |
| Waterway Adequacy | | X | 7 | Handles minor drainage. | |
| Icing (Y/N) | No | | | | |
| Silting (Y/N) | No | | | | |
| Drift (Y/N) | No | | | | |
| Barrel General Rating | | 7 | 7 | | |
| Downstream End | | | | | |
| Culvert Component | | Last | Now | Explanation of Condition | |
| (Pipe # : 2, Span Type: Secondary Span) | | | | | |
| Direction | | E | | EAST END. North Pipe | |
| End Treatment (Concrete, Steel, Others, None) | NONE | | | | |
| Headwall | | X | X | | |
| Collar | | X | X | | |
| Wingwalls | | X | X | | |
| (Shape :) | | | | | |
| Cutoff Wall | | X | X | | |
| Bevel End | | X | X | | |
| Heaving (mm) | | | | | |
| Invert Above/Below Stream Bed | BELOW | | | | |
| Above/Below (mm) | 50 | | | | |
| Scour Protection | | 6 | 6 | Ingrown and natural. | |
| (Type : RIP RAP) | | | | | |
| (Avg. Rock Size(mm) : 300) | | | | | |
| Scour/Erosion | | 6 | 6 | | |
| Beavers (Y/N) | | No | | | |
| Downstream End General Rating | | 6 | 6 | | |
| Structure Usage | | | | | |
| | | Last | Now | Explanation of Condition | |
| Channel (U/S and D/S) | | | | | |
| Alignment | | 6 | 6 | MEANDERS THROUGH VALLEY | |
| Bank Stability | | 5 | 5 | | |
| HWM (m below Top of Culvert) | 2.0 | | | No visible HWM | |
| Drift (Y/N) | No | | | | |

| Structure Usage | | | | |
|----------------------------------------------|-----------|----------|----------|--------------------------|
| | | Last | Now | Explanation of Condition |
| Channel Bottom Degrading/Aggrading | DEGRADING | | | |
| Beavers (Y/N) | No | | | |
| (Fish Compensation Measure 1 : NONE) | | | | |
| (Fish Compensation Measure 2 : NONE) | | | | |
| Channel General Rating | | 6 | 6 | |

| Maintenance Recommendations | | | | | | | |
|---------------------------------------------------|------------------|------------------------------------------|---------------------------|---------------|-----------|-------------------|----|
| Inspector Recommendations | Year | Inspector Comments | Department Comments | Target Year | Est. Cost | Cat # | |
| SHOTCRETE REPAIRS | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | |
| INSTALL STRUTS | | | | | | | |
| INSTALL CONCRETE COLLAR/CUTOFF | | | | | | | |
| REPAIR SEAMS | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| Structural Condition Rating (Last/Now) (%) | 77.8/77.8 | Sufficiency Rating (Last/Now) (%) | 69.3/70.1 | Est. Repl. Yr | 2030 | Maint. Req. (Y/N) | No |
| Special Comments for Next Inspection | | | Department Comments | | | | |
| Maintenance Reviewed By | | | Date | | | Estimated Total | 0 |
| Proposed Long-Term Strategy | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | |
| Proposed Action | | | | | | | |
| Previous Inspector's Name | Garry Roberts | | Previous Assistant's Name | | | | |
| Next Inspection Date | 12-Jul-2013 | | Previous Inspection Date | 20-Jan-2010 | | | |
| Inspection Cycle (Default) (months) | 21 | | | | | | |
| Comment | | | | | | | |