

Bridge Culvert Inspection				
Bridge File Number	74202 -1 Bridge Culvert		Form Type	CUL1
Year Built	1986		Lot No.	4
Bridge or Town Name	LUNDBRECK		Inspector Name	Garry Roberts
Located Over	ADAIR CREEK, 2.12.48.12, WATERCRS-ST		Inspector Class	BR CLS A
Located On	22:08 C1 22.004		Assistant Name	
Water Body Cl./Year			Assistant Class	
Navigabil. Cl./Year			Inspection Date	05-Jun-2012
Legal Land Location	SW SEC 7 TWP 12 RGE 1 W5M		Data Entry By	Kelsey Roberts
Longitude, Latitude	-114:07:49, 49:58:58		Data Entry Date	05-Jul-2012
Road Authority	Alberta Transportation (AIT)		Reviewer Name	Tom Carey
Contract Main. Area	CMA27		Review Date	18-Jun-2012
Clear Roadway/Skew	12 / 22 deg. (RHF)		Dept. Reviewer Name	Tim Davies
AADT/Year	1,980 / 2011 (A)		Dept. Review Date	12-Jul-2012
Road Classification	RAU-211.8-110		Follow-Up By	
Detour Length (km)	60			

Bridge Culvert Information								
Number of Culverts		1						
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	-	1800	SP	133.5	152X51	4.0,3.0	ROUND
Special Features								
Special Features Comment								

Utilities (Located at)			
Utility Attachments			
Telephone	East side.		Gas
Power	1 wire - East side 150m from c/l.		Municipal
Others	Fibre optics @ East r/w.		Problem (Y/N) No
Remarks			

Approach Road / Embankment				
		Last	Now	Explanation of Condition
Horizontal Alignment		5	5	
Vertical Alignment		6	6	
Roadway Width (m)	12.000			
Embankment		4	4	Minor slump above pipe at D/S from springs. Grassed and presently stable Piping from U/S end coming out of embankment approx. 2.5m above crown.
Sideslope ( _ :1)	3.0			
(Height of Cover(m) : 16.3)				
Guardrail (Y/N)	Yes			
<b>Approach Road / Embankment General Rating</b>		<b>5</b>	<b>5</b>	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		E		East
End Treatment (Concrete, Steel, Others, None)	CONCRETE			
Headwall		X	X	
Collar		7	6	
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		X	X	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		7	5	Water traveling under bevel
Heaving (mm)	100			
Invert Above/Below Stream Bed	ABOVE			
Above/Below (mm)	250			
Scour Protection		7	7	
(Type : <b>RIP RAP</b> )				
(Avg. Rock Size(mm) : <b>400</b> )				
Scour/Erosion		7	7	
Beavers (Y/N)	No			
<b>Upstream End General Rating</b>		<b>7</b>	<b>5</b>	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : <b>1</b> , Primary Span, Location Code: <b>MAIN</b> , Span (mm): , Rise (mm): <b>1800</b> , Type: <b>SP</b> )				
Barrel Last Accessible Date	05-Jun-2012			
<b>Special Features</b>				
Special Feature				
(Type : )				
Special Feature				
(Type : )				
Roof		7	7	
Measured Rise (mm)	1750			
Measured At Ring No.	30			
Sag (mm)	50			
Percent Sag	2			
Sidewall		7	7	Piping @ d/s @ south side wall @ d/s 3 rings - 8th ring from D/S Also in Ring 1 North sidewall, Ring 5 long seam, construction damage in Ring 14 North upper sidewall.
Measured Span (mm)	1850			
Measured At Ring No.	32			
Deflection (mm)	50			
Percent Deflection	2			
Floor		7	7	
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)	Yes			
Circumferential Seams		7	7	
Separation (mm)	0			
Longitudinal Seams		7	7	3N stagger
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams	0			
Min. Remaining Steel Between Cracks (mm)	0			
Proper Lap (Y/N)	No			
Longitudinal Stagger (Y/N)	Yes			
Coating		5	5	Minor superficial rust @ U/S and D/S bevel. Corrosion staining coming through lower longit seams @ roof bolts coming from soil side
Corrosion By Soil (Y/N)	Yes			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	NEG			
Ponding (Y/N)	No			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1800, Type: SP)				
Fish Passage Adequacy		7	7	
Baffle		X	X	
(Type : )				
Waterway Adequacy		7	7	Approx. 200mm silt in last 4 rings at D/S
Icing (Y/N)	No			
Silting (Y/N)	Yes			
Drift (Y/N)	No			
<b>Barrel General Rating</b>		<b>7</b>	<b>7</b>	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		W		West
End Treatment (Concrete, Steel, Others, None)		STEEL		
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		X	X	
Bevel End		6	6	
Heaving (mm)	0			
Invert Above/Below Stream Bed		BELOW		
Above/Below (mm)	300			
Scour Protection		6	6	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 500)				
Scour/Erosion		6	6	
Beavers (Y/N)		No		
<b>Downstream End General Rating</b>		<b>6</b>	<b>6</b>	
Structure Usage				
		Last	Now	Explanation of Condition
Channel (U/S and D/S)				
Alignment		7	7	
Bank Stability		7	7	
HWM (m below Top of Culvert)				No visible HWM
Drift (Y/N)		No		
Channel Bottom Degrading/Aggrading		NONE		
Beavers (Y/N)		No		
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
<b>Channel General Rating</b>		<b>7</b>	<b>7</b>	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
<b>Structural Condition Rating (Last/Now) (%)</b>	<b>77.8/77.8</b>	<b>Sufficiency Rating (Last/Now) (%)</b>	<b>73.4/71.1</b>	Est. Repl. Yr	2030	Maint. Req. (Y/N)	No
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Garry Roberts		Previous Assistant's Name				
Next Inspection Date	05-Mar-2014		Previous Inspection Date	07-Oct-2010			
Inspection Cycle (Default) (months)	21						
Comment							