74558 -1 Bridge Culvert

| | | | | | Brida | e Culve | art Insne | action | | | | | | |
|----------------------------------|-----------------------------------------|------------|-------------|-----------------|--------|----------------------------------------|----------------------------------------|-------------|---------------|---------------|-----------------------|----------|--|--|
| Bridge File Num | dge File Number 74558 -1 Bridge Culvert | | | | Dilug | e Guive | Culvert Inspection Form Type | | | CUL1 | | | | |
| Year Built 1987 | | | | | | Lot No. | | 4 | | | | | | |
| Bridge or Town | - | | UR | | | | Inspector Name | | Garry Roberts | | | | | |
| Located Over | | | RIGATION C, | WATERO | CRS-IC | ······ | Inspector Class | | BR CLS A | | | | | |
| Located On | | 564:04 C | | | | | Assistant Name | | BK GLG A | | | | | |
| Water Body Cl./ | | | | | | | Assistant Class | | | | | | | |
| Navigabil. Cl./Year | | | | Inspection Date | | | | 12-Jan-2012 | | | | | | |
| | | SW SEC | 30 TWP 25 R | RGF 27 W/4M | | | Data Entry By | | Erin Roberts | | | | | |
| | | | | | | Data Entry Date | | 07-Feb-2012 | | | | | | |
| | | | | | | | Reviewer Name | | Tom Carey | | | | | |
| Contract Main. Area CMA29 | | | | | | | Review Date | | 18-Jan-2012 | | | | | |
| | | | | | | | Dept. Reviewer Name | | | | | | | |
| AADT/Year | | | | | | | Dept. Reviewer Name Dept. Review Date | | 09-Feb-2012 | | | | | |
| Road Classificat | | RCU-209 | | | | | • | | U9-F6D-ZU1Z | | | | | |
| Detour Length (| | 6 | 110 | | | | Follow-Up By | | | | | | | |
| Bridge Culvert | | | | | | | | | | L | | | | |
| Number of Culve | | 1 | | | | | | | | | | | | |
| | Barrel | <u> </u> | pan | Rise (or | Dia.) | Туре | | Length | | Corr. Profile | Pl./Slab Thickness | Shape | | |
| 1 1 | MAIN | _ | | 3050 | | SP | | 44.5 | | 152X51 | 3.0 | ROUND | | |
| Special Features | | | | | | 101 | 177.0 | | | 1.00.00 | 10.0 | 11100112 | | |
| Special Features | | nent | | | | | | | | | | | | |
| ороски с силино | | | | | | | | | | | | | | |
| | | | | | Uti | ilities (L | ocated | at) | | | | | | |
| Utility Attachmer | nts | | | | | | | | | | | | | |
| Telephone | SOUTI | H DITCH | | | | | Gas 50m | | South | | | | | |
| Power | North F | ı Row. | | | | | | Municipal | | | | | | |
| Others | | | | | | Problen | | m (Y/N) | No | | | | | |
| Remarks | | | | | | | | | | | | | | |
| | | | | Ap | | | | ankment | | | | | | |
| | | | | Last | | Explanation of Condition | | | | | | | | |
| Horizontal Alignment | | | | 7 | 7 | Tracks 300m West Numerous Farm Ent. | | | | | | | | |
| Vertical Alignment | | | | 7 | 7 | Hill to \ | | | | | | | | |
| Roadway Width | Roadway Width (m) 9.900 | | | | | _ | | | | | | | | |
| Embankment | | | | | 8 | 8 | | | | | | | | |
| Sideslope (: | :1) | | 4.0 | | | | | | | | | | | |
| (Height of Cov | er(m): | 2.1) | | | | | | | | | | | | |
| Guardrail (Y/N) | | | No | | | | | | | | | | | |
| Approach Road | d / Emb | ankment | General Rat | ing | 7 | 7 | | | | | | | | |
| | | | | | | Upstre | am End | | | | | | | |
| Culvert Compo | nent | | | | Last | Now | Explan | ation of | Condi | tion | | | | |
| Direction | | | | | S | | South | | | | | | | |
| End Treatment (Others, None) | Concre | te, Steel, | STEEL | | | | | | | | | | | |
| Headwall | | | | | Х | X | | | | | | | | |
| Collar | Collar | | | Х | Х | | | | | | | | | |
| Wingwalls | | | Х | Х | | | | | | | | | | |
| (Shape:) | | | | | | | | | | | | | | |
| Cutoff Wall | | | Х | Х | | | | | | | | | | |

| Upstream End | | | | | | | | | | |
|---------------------------------------------|----------------------|------|------------------|-------------------------------------|--|--|--|--|--|--|
| Culvert Common and | | | | | | | | | | |
| Culvert Component | | Last | Now | Explanation of Condition | | | | | | |
| Bevel End | 0 | 7 | 7 | | | | | | | |
| Heaving (mm) | 0 | | | | | | | | | |
| | BELOW | | | _ | | | | | | |
| ` ` ` | Above/Below (mm) 600 | | Ι_ | | | | | | | |
| Scour Protection | | 5 | 5 | | | | | | | |
| (Type : RIP RAP) | | | | | | | | | | |
| (Avg. Rock Size(mm) : 450) | | | 1 | | | | | | | |
| Scour/Erosion | | 5 | 5 | | | | | | | |
| Beavers (Y/N) | No | | | | | | | | | |
| Upstream End General Rating | | 5 | 5 | | | | | | | |
| | | Bri | dae Cu | llvert Barrel | | | | | | |
| Culvert Component | | | | Explanation of Condition | | | | | | |
| (Pipe # : 1, Primary Span, Locat | tion Code: MAIN. Sn | | | , Rise (mm): 3050, Type: SP) | | | | | | |
| Barrel Last Accessible Date | 12-Jan-2012 | | . , . | | | | | | | |
| Special Features | | | | | | | | | | |
| Special Feature | | | | | | | | | | |
| (Type:) | | | | - | | | | | | |
| Special Feature | | | | _ | | | | | | |
| (Type:) | | | | | | | | | | |
| Roof | | 7 | 7 | Roof Est. | | | | | | |
| Measured Rise (mm) | 3170 | , | / | ROOF EST. | | | | | | |
| | 3170 | | | _ | | | | | | |
| Measured At Ring No. | 100 | | | - | | | | | | |
| Sag (mm) | 4 | | | | | | | | | |
| Percent Sag | 4 | - | | | | | | | | |
| Sidewall | 2057 | 7 | 7 | Inward. | | | | | | |
| Measured Span (mm) | 2957 | | | | | | | | | |
| Measured At Ring No. | 6 | | | _ | | | | | | |
| Deflection (mm) | 93 | | | _ | | | | | | |
| Percent Deflection | 3 | | | | | | | | | |
| Floor | I - | N | N | Ice. | | | | | | |
| Bulge (mm) | 0 | | | - | | | | | | |
| Measured At Ring No. | | | | - | | | | | | |
| Abrasion (Y/N) | No | | | | | | | | | |
| Circumferential Seams | | 7 | 8 | | | | | | | |
| Separation (mm) | 0 | | | | | | | | | |
| Longitudinal Seams | | 8 | 8 | 2N stagger. | | | | | | |
| Total No. of Cracked Rings | 0 | | | | | | | | | |
| Total No. of Rings with Two Cracked Seams | | | | | | | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | | | | | | | |
| Proper Lap (Y/N) | Yes | | | | | | | | | |
| Longitudinal Stagger (Y/N) | Yes | | | | | | | | | |
| Coating | | 6 | 5 | | | | | | | |
| Corrosion By Soil (Y/N) | No | | | Moderate correction to mid aidewall | | | | | | |
| Corrosion By Water (Y/N) | Yes | | | Moderate corrosion to mid sidewall. | | | | | | |
| Camber POS/ZERO/NEG | ZERO | | | | | | | | | |
| Ponding (Y/N) | No | | | | | | | | | |

| | | Bric | lge Cu | Ivert Barrel |
|-----------------------------------------------|----------------------|--------|--------|------------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe #: 1, Primary Span, Loca | tion Code: MAIN, Spa | an (mm |): | , Rise (mm): 3050, Type: SP) |
| Fish Passage Adequacy | | 6 | 7 | |
| Baffle | | Х | Х | |
| (Type:) | | | | |
| Waterway Adequacy | | 7 | 7 | |
| Icing (Y/N) | No | | | |
| Silting (Y/N) | No | | | |
| Drift (Y/N) | No | | | |
| Barrel General Rating | | 7 | 7 | |
| Darror Comorai Mannig | | | · | |
| | | D | | ream End |
| Culvert Component | | Last | Now | Explanation of Condition |
| Direction | | N | | North |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | |
| Headwall | | X | Х | |
| Collar | | X | X | |
| Wingwalls | | X | X | |
| (Shape :) | | | | |
| Cutoff Wall | | Х | Х | |
| Bevel End | | 7 | 7 | |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 600 | | | |
| Scour Protection | | 5 | 5 | |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 450) | | | | |
| Scour/Erosion | | 5 | 5 | Minor erosion around bevel. |
| Beavers (Y/N) | No | | | |
| Downstream End General Ratio | ng | 5 | 5 | |
| | | s | tructu | re Usage |
| | | Last | Now | Explanation of Condition |
| Channel (U/S and D/S) | | | | |
| Alignment | | 7 | 7 | |
| Bank Stability | | 7 | 7 | |
| HWM (m below Top of Culvert) | | | | NO HWM VISIBLE |
| Drift (Y/N) | No | | | |
| Channel Bottom Degrading/Aggrading | DEGRADING | | | |
| Beavers (Y/N) | No | | | |
| (Fish Compensation Measure 1 : | NONE) | | | |
| (Fish Compensation Measure 2 : | NONE) | | | |
| Channel General Rating | | 7 | 7 | |
| | | | | |

| | | Mainton | anas Basamman | lations | | | | | |
|--------------------------------------------|----------------|------------------------|---------------|--------------------------------------|---------------|-----------|---------------|-----------|-------|
| Inapactor Decommondations | ance Recommend | Department Com | monto | 7 | Target Year | Est. Cost | Cot 4 | | |
| Inspector Recommendations | Year | Inspector Comments | | Department Com | ments | - 1 | arget rear | ESI. COSI | Cat # |
| SHOTCRETE REPAIRS PLACE ADDITIONAL RIP RAP | | | | | | | | | - |
| REMOVE DRIFT ACCUMULATION | | | | | | | | | + |
| INSTALL CONCRETE/STEEL LINING | | | | | | | | | |
| INSTALL STRUTS | | | | | | | | | |
| INSTALL CONCRETE COLLAR/CUTO | FF | | | | | | | | 1 |
| REPAIR SEAMS | 11 | | | | | | | | + |
| OTHER ACTION | | | | | | | | | |
| OTHER ACTION | | | | | | | | | |
| OTHER ACTION | | | | | | | | | |
| OTHER ACTION | | | | | | | | | |
| Structural Condition Rating (Last/No (%) | ow) 77.8/77 | Sufficiency Rating (%) | g (Last/Now) | 71.1/70.8 | Est. Repl. Yr | 2037 | Maint. Red | qd. (Y/N) | No |
| Special Comments for Next Inspection | | | | Department Comments | | | | | |
| Maintenance Reviewed By | | | | Date | | Es | timated Total | 0 | |
| Proposed Long-Term Strategy | | | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | | | |
| Proposed Action | | | | | | | | | |
| Previous Inspector's Name | William Reardo | n | Previous | Assistant's Name | | | | | |
| Next Inspection Date | 12-Apr-2015 | | | Previous Inspection Date 04-Dec-2008 | | | | | |
| · | 39 | | 1 | · | | | | | |
| Comment | | | | | | | | | |