

| Bridge Culvert Inspection | | | |
|---------------------------|--|---------------------|-----------------|
| Bridge File Number | 74650 -1 Bridge Culvert | Form Type | CULM |
| Year Built | 1986 | Lot No. | 1 |
| Bridge or Town Name | SANGUDO | Inspector Name | Kris Bosters |
| Located Over | TRIBUTARY TO PADDLE RIVER, 8.11.84.30.17, WATERCRS-ST | Inspector Class | BR CLS A |
| Located On | 757:04 C1 9.592 | Assistant Name | |
| Water Body Cl./Year | | Assistant Class | |
| Navigabil. Cl./Year | | Inspection Date | 20-Jul-2012 |
| Legal Land Location | NW SEC 31 TWP 57 RGE 6 W5M | Data Entry By | Theresa Lacusta |
| Longitude, Latitude | -114:53:41, 53:58:11 | Data Entry Date | 07-Aug-2012 |
| Road Authority | Alberta Transportation (AIT) | Reviewer Name | Eric Carcoux |
| Contract Main. Area | CMA12 | Review Date | 06-Aug-2012 |
| Clear Roadway/Skew | 10.2 / | Dept. Reviewer Name | Brent Herrick |
| AADT/Year | 310 / 2011 (A) | Dept. Review Date | 08-Aug-2012 |
| Road Classification | RCU-209-110 | Follow-Up By | |
| Detour Length (km) | 3 | | |

Bridge Culvert Information

| | | | | | | | | |
|--------------------------|--------|------|----------------|------|--------|---------------|--------------------|-------|
| Number of Culverts | 2 | | | | | | | |
| Pipe # | Barrel | Span | Rise (or Dia.) | Type | Length | Corr. Profile | Pl./Slab Thickness | Shape |
| 1 | MAIN | - | 1500 | MP | 20 | 68X13 | 2.8 | ROUND |
| 2 | MAIN | - | 1500 | MP | 20 | 68X13 | 2.8 | ROUND |
| Special Features | | | | | | | | |
| Special Features Comment | | | | | | | | |

Utilities (Located at)

| | | | |
|---------------------|------------------------|---------------|----|
| Utility Attachments | | | |
| Telephone | East & West r/w. | Gas | |
| Power | West r/w - 3 wire | Municipal | |
| Others | | Problem (Y/N) | No |
| Remarks | BF tag u/s end S pipe. | | |

Approach Road / Embankment

| | | Last | Now | Explanation of Condition |
|--|-------|----------|----------|--|
| Horizontal Alignment | | 8 | 8 | Field entrance to S. site 1.2 km N. of bf 09309. |
| Vertical Alignment | | 9 | 9 | |
| Roadway Width (m) | 9.300 | | | |
| Embankment | | 8 | 8 | |
| Sideslope (__:1) | 4.0 | | | |
| (Height of Cover(m) : 1) | | | | |
| Guardrail (Y/N) | No | | | |
| Approach Road / Embankment General Rating | | 8 | 8 | |

Upstream End

| Culvert Component | | Last | Now | Explanation of Condition |
|---|-------|------|-----|--|
| (Pipe # : 1, Span Type: Primary Span) | | | | |
| Direction | | W | | South pipe. Too much water to view. |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | |
| Headwall | | X | X | |
| Collar | | X | X | |
| Wingwalls | | X | X | |
| (Shape :) | | | | |

| Upstream End | | | | |
|--|-------------|----------|----------|--|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Span Type: Primary Span) | | | | |
| Cutoff Wall | | X | X | |
| Bevel End | | 7 | N | |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 200 | | | |
| Scour Protection | | 8 | N | |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 150) | | | | |
| Scour/Erosion | | 8 | N | |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | | 7 | 7 | GR carried fwd from 14-Feb-2012 |
| Bridge Culvert Barrel | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1500, Type: MP) | | | | |
| Barrel Last Accessible Date | 14-Feb-2012 | | | Water ti 0.2m below crown. |
| Special Features | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Roof | | 4 | N | |
| Measured Rise (mm) | | | | est -14-Feb-2012 |
| Measured At Ring No. | | | | |
| Sag (mm) | | | | |
| Percent Sag | 4 | | | |
| Sidewall | | 3 | N | |
| Measured Span (mm) | 1700 | | | @ cl - 14-Feb-2012 |
| Measured At Ring No. | | | | |
| Deflection (mm) | 200 | | | |
| Percent Deflection | 13 | | | |
| Floor | | N | N | |
| Bulge (mm) | 0 | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | No | | | |
| Circumferential Seams | | 7 | N | |
| Separation (mm) | 30 | | | |
| Longitudinal Seams | | X | N | |
| Total No. of Cracked Rings | | | | |
| Total No. of Rings with Two Cracked Seams | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | |
| Proper Lap (Y/N) | | | | |
| Longitudinal Stagger (Y/N) | | | | |
| Coating | | 4 | N | Pitting rust on lower 1/2.-14-Feb-2012 |
| Corrosion By Soil (Y/N) | Yes | | | |
| Corrosion By Water (Y/N) | Yes | | | |

| Bridge Culvert Barrel | | | | |
|---|-------|----------|----------|---------------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1500, Type: MP) | | | | |
| Camber POS/ZERO/NEG | NEG | | | |
| Ponding (Y/N) | Yes | | | About 0.2m below crown u/s. |
| Fish Passage Adequacy | | 5 | 5 | |
| Baffle | | X | X | |
| (Type :) | | | | |
| Waterway Adequacy | | 7 | 4 | Water 0.2 below crown. |
| Icing (Y/N) | No | | | |
| Silting (Y/N) | No | | | |
| Drift (Y/N) | No | | | |
| Barrel General Rating | | 3 | 3 | GR carried fwd from 14-Feb-2012 |
| Downstream End | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Span Type: Primary Span) | | | | |
| Direction | | E | | Too much water to view. |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | |
| Headwall | | X | X | |
| Collar | | X | X | |
| Wingwalls | | X | X | |
| (Shape :) | | | | |
| Cutoff Wall | | X | X | |
| Bevel End | | 7 | N | |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 200 | | | |
| Scour Protection | | 8 | N | |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 150) | | | | |
| Scour/Erosion | | 8 | N | |
| Beavers (Y/N) | No | | | |
| Downstream End General Rating | | 7 | 7 | GR carried fwd from 14-Feb-12 |
| Upstream End | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 2, Span Type: Secondary Span) | | | | |
| Direction | | W | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | |
| Headwall | | X | X | |
| Collar | | X | X | |
| Wingwalls | | X | X | |
| (Shape :) | | | | |
| Cutoff Wall | | X | X | |

| Upstream End | | | | |
|---|-------------|----------|----------|--|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 2, Span Type: Secondary Span) | | | | |
| Bevel End | | 7 | N | |
| Heaving (mm) | | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 200 | | | |
| Scour Protection | | 8 | N | |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 150) | | | | |
| Scour/Erosion | | 8 | N | |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | | 7 | 7 | GR carried fwd from 14-Feb-2012 |
| Bridge Culvert Barrel | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 2, Secondary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1500, Type: MP) | | | | |
| Barrel Last Accessible Date | 14-Feb-2012 | | | Water to 0.2m below crown |
| Special Features | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Roof | | 4 | N | |
| Measured Rise (mm) | | | | |
| Measured At Ring No. | | | | |
| Sag (mm) | | | | |
| Percent Sag | 9 | | | |
| Sidewall | | 3 | N | |
| Measured Span (mm) | 1680 | | | |
| Measured At Ring No. | | | | |
| Deflection (mm) | 180 | | | |
| Percent Deflection | 12 | | | |
| Floor | | N | N | |
| Bulge (mm) | 0 | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | No | | | |
| Circumferential Seams | | 7 | N | |
| Separation (mm) | 30 | | | |
| Longitudinal Seams | | X | N | |
| Total No. of Cracked Rings | | | | |
| Total No. of Rings with Two Cracked Seams | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | |
| Proper Lap (Y/N) | | | | |
| Longitudinal Stagger (Y/N) | | | | |
| Coating | | 4 | N | Pitting rust on lower 1/2.-14-Feb-2012 |
| Corrosion By Soil (Y/N) | Yes | | | |
| Corrosion By Water (Y/N) | Yes | | | |
| Camber POS/ZERO/NEG | NEG | | | |

| Bridge Culvert Barrel | | | | |
|---|-------|----------|----------|---------------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 2, Secondary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1500, Type: MP) | | | | |
| Ponding (Y/N) | Yes | | | About 0.2m from crown u/s end. |
| Fish Passage Adequacy | | 5 | N | |
| Baffle | | X | X | |
| (Type :) | | | | |
| Waterway Adequacy | | 8 | N | |
| Icing (Y/N) | No | | | |
| Silting (Y/N) | No | | | |
| Drift (Y/N) | No | | | |
| Barrel General Rating | | 3 | 3 | GR carried fwd from 14-Feb-2012 |
| Downstream End | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 2, Span Type: Secondary Span) | | | | |
| Direction | | E | | Too much water to view |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | |
| Headwall | | X | X | |
| Collar | | X | X | |
| Wingwalls | | X | X | |
| (Shape :) | | | | |
| Cutoff Wall | | X | X | |
| Bevel End | | 7 | N | |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 200 | | | |
| Scour Protection | | 8 | N | |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 150) | | | | |
| Scour/Erosion | | 8 | N | |
| Beavers (Y/N) | No | | | |
| Downstream End General Rating | | 7 | 7 | GR carried fwd from 14-Feb-2012 |
| Structure Usage | | | | |
| | | Last | Now | Explanation of Condition |
| Channel (U/S and D/S) | | | | |
| Alignment | | 7 | 7 | |
| Bank Stability | | 8 | 8 | |
| HWM (m below Top of Culvert) | | | | Grass in trees 0.2m above crown |
| Drift (Y/N) | No | | | |
| Channel Bottom Degrading/Aggrading | | | | |
| Beavers (Y/N) | No | | | |
| (Fish Compensation Measure 1 : NONE) | | | | |
| (Fish Compensation Measure 2 : NONE) | | | | |
| Channel General Rating | | 7 | 7 | |

| Maintenance Recommendations | | | | | | | |
|---|--------------------------|--|---------------------------|---------------|-----------|-------------------|-----|
| Inspector Recommendations | Year | Inspector Comments | Department Comments | Target Year | Est. Cost | Cat # | |
| SHOTCRETE REPAIRS | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | |
| INSTALL STRUTS | | | | | | | |
| INSTALL CONCRETE COLLAR/CUTOFF | | | | | | | |
| REPAIR SEAMS | | | | | | | |
| OTHER ACTION | 2012 | Level 2 barrel measurements/inspection. | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| Structural Condition Rating (Last/Now) (%) | 33.3/33.3 | Sufficiency Rating (Last/Now) (%) | 57.3/47.9 | Est. Repl. Yr | 2030 | Maint. Req. (Y/N) | Yes |
| Special Comments for Next Inspection | Do measurements in Fall. | | Department Comments | | | | |
| Maintenance Reviewed By | | | Date | | | Estimated Total | 0 |
| Proposed Long-Term Strategy | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | |
| Proposed Action | | | | | | | |
| Previous Inspector's Name | Wade Nanninga | | Previous Assistant's Name | | | | |
| Next Inspection Date | 20-Oct-2015 | | Previous Inspection Date | 14-Feb-2012 | | | |
| Inspection Cycle (Default) (months) | 39 | | | | | | |
| Comment | | | | | | | |