| | | | | | Bridg | e Culve | rt Insp | ection | | | | | | |
|--|---------|--------------|--|----------------|-------------|---|------------------------------------|---------------------------|-------|------------------------------------|-----------------------|---------|--|--|
| Bridge File Num | ber | 74682 | -1 Bridge Culve | rt | | | Form Type | | | CUL1 | | | | |
| Year Built | | | | Lot No | | | 3 | | | | | | | |
| Bridge or Town Name CARBON Located Over TRIBUTAR | | | | | | | Inspec | tor Name | | Owen Salava | | | | |
| Located Over | | TRIBU | ARY TO KNEEHILLS CREEK, WATERCRS-ST | | | | · · | tor Class | | BR CLS A | | | | |
| Located On | | | C1 17.666 | <u> </u> | | | | Assistant Name | | | | | | |
| Water Body Cl./ | | 21.11 | 117.000 | | | | Assistant Class | | | | | | | |
| · | | | | | | | | spection Date 18-Sep-2012 | | | | | | |
| Navigabil. Cl./Year Legal Land Location NW SEC 6 | | | C 6 TWP 30 RC | GE 23 W4 | M | | | Entry By Marcia Chavez | | | | | | |
| | | | 1:20, 51:32:31 | | | | Data Entry Date 03-Oct-2012 | | | | | | | |
| | | | Transportation | (AIT) | | | Reviewer Name John O'Brien | | | | | | | |
| Road Authority Alberta Tra Contract Main. Area CMA20 | | | · | , | | | | Review Date 27-Sep-2012 | | | | | | |
| Contract Main. Area CMA20 Clear Roadway/Skew 9.9 / 0 deg | | deg. | ea | | | | Dept. Reviewer Name Andrew Smikles | | | | | | | |
| AADT/Year | | | 2011 (A) | • | | | | Dept. Review Date | | 16-Oct-2012 | | | | |
| Road Classificat | | RAU-2 | · · · · · · · · · · · · · · · · · · · | | | | Follow-Up By | | | | | | | |
| Detour Length (I | km) | 5 | | | | | | | | | | | | |
| Bridge Culvert | Inform | ation | | | | | | | | | | | | |
| Number of Culve | erts | | 1 | | | | | | | | | | | |
| Pipe # | Barrel | | Span | Rise (or Dia.) | | Туре | | Length | | Corr. Profile | PI./Slab Thickness | Shape | | |
| 1 | MAIN | | 1724 | 1901 | | SPE | | 53.6 | | 152X51 | 2.8 | ELLIPSE | | |
| Special Feature | S | | | | | | · | | | | | | | |
| Special Features | s Comn | nent | | | | | | | | | | | | |
| | | | | | Uti | ilities (L | ocated | at) | | | | | | |
| Utility Attachme | nts | | | | | | | , | | | | | | |
| Telephone | West r | r/w. | | | | | Gas | | | | | | | |
| Power | | | | | | | Munici | pal | | | | | | |
| Others Fibre optic E r/w. | | | | | | | em (Y/N) No | | | | | | | |
| Remarks | | • | | | | | | | | | | | | |
| | | | | A | oproac | ch Road | l / Emb | ankment | | | | | | |
| | | | | | Last | | Explanation of Condition | | | | | | | |
| Horizontal Alignment | | | | | 6 | Curves both ends - good sight distance. No passing SB. | | | | | | | | |
| Vertical Alignment | | | | | 7 | No pas | The passing OD. | | | | | | | |
| Roadway Width (m) | | 9.900 | .900 | | | | | | | | | | | |
| Embankment | | | | | 7 | Wide t | Wide transverse cracks 5m | | | 5m North & South of pipe - sealed. | | | | |
| Sideslope (:1) | | 3.0 | 3.0 | | | | | | | | | | | |
| (Height of Cov | ver(m): | 5.1) | | | | | | | | | | | | |
| Guardrail (Y/N) | | | No | No | | | | | | | | | | |
| Approach Road | d / Emb | ankme | nt General Rat | ing | 6 | 6 | | | | | | | | |
| | | | | | | Upstre | am End | | | | | | | |
| Culvert Compo | nent | | | | Last | Now | | nation of | Condi | tion | | | | |
| Direction | | | | | W | | | | | | | | | |
| End Treatment (Others, None) | (Concre | ete, Stee | el, STEEL | | | | | | | | | | | |
| Headwall | | | Х | Х | | | | | | | | | | |
| Collar | | | Х | Х | | | | | | | | | | |
| Wingwalls | | | Х | X | | | | | | | | | | |
| (Shape:) | | | | | | | | | | | | | | |
| Cutoff Wall | | | Х | X | | | | | | | | | | |

| | | | Upstre | eam End |
|---|-------------------|------------|-------------|--|
| Culvert Component | | Last | Now | Explanation of Condition |
| Bevel End | | 6 | 6 | |
| Heaving (mm) | 150 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 100 | | | - |
| Scour Protection | 100 | 4 | 4 | 430 mm of bevel exposed, piping evident (photo). |
| (Type : RIP RAP) | | | | Well vegetated but insufficient under pipe to prevent piping. |
| | | | | - |
| (Avg. Rock Size(mm) : 300) Scour/Erosion | | 4 | 4 | |
| SCOULTETOSION | | 4 | 4 | |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | | 4 | 4 | |
| | | Rri | dae Cu | llvert Barrel |
| Culvert Component | | | | Explanation of Condition |
| (Pipe # : 1, Primary Span, Loca | tion Code: MAIN S | | | · · |
| Barrel Last Accessible Date | 18-Sep-2012 | -pan (IIII | ·/· · / Z 4 | |
| Darrei Last Accessible Date | 10-Sep-2012 | | | |
| Special Features | | - | | |
| Special Feature | | | | |
| (Type:) | | | | 1 |
| Special Feature | | | | |
| (Type:) | | | | |
| Roof | | 7 | 7 | |
| Measured Rise (mm) | 1860 | | | |
| Measured At Ring No. | 8 | | | _ |
| Sag (mm) | 41 | | | _ |
| Percent Sag | 2 | | | - |
| | | 7 | | |
| Sidewall | 4755 | 7 | 7 | - |
| Measured Span (mm) | 1755 | | | _ |
| Measured At Ring No. | 8 | | | 1.8% |
| Deflection (mm) | 31 | | | |
| Percent Deflection | 1 | | | |
| Floor | | N | N | Under water. |
| Bulge (mm) | 0 | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | No | | | |
| Circumferential Seams | | 5 | 5 | Missing bolt on 9th circumferential seam at floor North side bolt does |
| Separation (mm) | 0 | | | not line up between plates - minor. |
| Longitudinal Seams | | 7 | 7 | |
| Total No. of Cracked Rings | 0 | | | |
| Total No. of Rings with Two Cracked Seams | 0 | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | |
| Proper Lap (Y/N) | No | | | |
| Longitudinal Stagger (Y/N) | Yes | | | |
| Coating | | N | 5 | Pitting on floor. |
| Corrosion By Soil (Y/N) | Yes | - 1 | | - · ······g sss |
| Corrosion By Water (Y/N) | Yes | | | |
| Camber POS/ZERO/NEG | POS | | | |
| | | | | |
| Ponding (Y/N) | No | | | |

| | | Bric | ige Cu | lvert Barrel | | | | | | |
|---|---------------------------------------|------|----------------|--|--|--|--|--|--|--|
| Culvert Component | | | Now | Explanation of Condition | | | | | | |
| (Pipe #: 1, Primary Span, Location Code: MAIN, Span (mm): 1724, Rise (mm): 1901, Type: SPE) | | | | | | | | | | |
| Fish Passage Adequacy | | 4 | 4 | Hanging D/S end (photo). | | | | | | |
| Baffle | | Х | Х | | | | | | | |
| (Type:) | | | | | | | | | | |
| Waterway Adequacy | | | 7 | | | | | | | |
| Icing (Y/N) | No | | | | | | | | | |
| Silting (Y/N) | No | | | | | | | | | |
| Drift (Y/N) | No | | | | | | | | | |
| Barrel General Rating | | 7 | 7 | | | | | | | |
| | | D | ownstr | ream End | | | | | | |
| Culvert Component | | Last | Now | Explanation of Condition | | | | | | |
| Direction | | Е | | | | | | | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | | | | | | | |
| Headwall | | Х | Х | | | | | | | |
| Collar | | Х | Х | | | | | | | |
| Wingwalls | | | X | | | | | | | |
| (Shape:) | | | | | | | | | | |
| Cutoff Wall | | | X | | | | | | | |
| Bevel End | | | 6 | Showing signs of superficial rust. | | | | | | |
| Heaving (mm) | 0 | | | | | | | | | |
| Invert Above/Below Stream Bed | ABOVE | | | | | | | | | |
| Above/Below (mm) | 600 | | | | | | | | | |
| Scour Protection | | 3 | 3 | All riprap washed out of scour hole d/s creating rock dam (photo). | | | | | | |
| (Type : RIP RAP) | | | | | | | | | | |
| (Avg. Rock Size(mm) : 300) | | | | | | | | | | |
| Scour/Erosion | | 3 | 3 | 5 m dia x 1.0 m dp scour hole - photo. Some undermining of bevel for 1m. | | | | | | |
| Beavers (Y/N) | No | | | | | | | | | |
| Downstream End General Ratin | ng | 3 | 3 | | | | | | | |
| | | s | tr <u>uctu</u> | re Usage | | | | | | |
| | | Last | Now | Explanation of Condition | | | | | | |
| Channel (U/S and D/S) | | | | | | | | | | |
| Alignment | | 7 | 7 | Vertical shallow banks D/S degraded at s/b. Cut banks. | | | | | | |
| Bank Stability | | 5 | 5 | | | | | | | |
| HWM (m below Top of Culvert) | | | | HWM not visible. | | | | | | |
| Orift (Y/N) No | | | | | | | | | | |
| Channel Bottom Degrading/Aggrading | DEGRADING | | | | | | | | | |
| Beavers (Y/N) No | | | | | | | | | | |
| (Fish Compensation Measure 1 : | · · · · · · · · · · · · · · · · · · · | | | | | | | | | |
| (Fish Compensation Measure 2 : | NONE) | | | | | | | | | |
| Channel General Rating | | 7 | 7 | | | | | | | |

| | | Maintenance Reco | mmendations | | | | | |
|--|--------------|--|--------------------------|---------------------------------|------|---------------|-----------|-------|
| Inspector Recommendations | Year | Inspector Comments | Department Com | ments | 7 | Target Year | Est. Cost | Cat # |
| SHOTCRETE REPAIRS | | | | | | | | |
| PLACE ADDITIONAL RIP RAP | 2012 | 10m3 @ D/S. Class 1, redistribute exist into scour hole. | ing rock | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | 9 | | | | | | | |
| INSTALL STRUTS | | | | | | | | |
| INSTALL CONCRETE COLLAR/CUT | OFF | | | | | | | |
| REPAIR SEAMS | | | | | | | | |
| OTHER ACTION | | | | | | | | |
| OTHER ACTION | | | | | | | | |
| OTHER ACTION | | | | | | | | |
| OTHER ACTION | | | | | | | | |
| Structural Condition Rating (Last/N (%) | low) 77.8/77 | Sufficiency Rating (Last/Nov. (%) | w) 61.0/61.1 | Est. Repl. Yr | 2023 | Maint. Re | qd. (Y/N) | Yes |
| Special Comments for Next Inspection | | | Department Comments | | | | | |
| Maintenance Reviewed By | | | Date | | Es | timated Total | 0 | |
| Proposed Long-Term Strategy | | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | | |
| Proposed Action | | | | | | | | |
| Previous Inspector's Name | Dave Lam | Pi | revious Assistant's Name | Assistant's Name | | | | |
| Next Inspection Date | 18-Jun-2014 | Pı | revious Inspection Date | ous Inspection Date 10-Nov-2010 | | | | |
| Inspection Cycle (Default) (months) | 21 | | | | | | | |
| Comment | | | | | | | | |