					Bridg	e Culve	rt Insp	ection						
1 MAIN - 1600 Special Features				rt			Form 7	Гуре		CUL1				
Year Built		1983					Lot No			4				
Bridge or Town	Name	BRETO	N				Inspec	tor Name		Wade Nanninga				
Located Over		TRIBU	TARY TO POPL	AR CRE	EK, 6.	132.10,		tor Class						
Located On								Assistant Name						
		010.02	C1 20.140					ant Class						
·							Inspec	tion Date		14-Feb-2011				
		SE SE	C 2 TMD 40 DC	E 4 \0/5N/	1		Data E	ntry By		Theresa Lacusta				
				1 4 VV3IV			Data E	ntry Date		22-Feb-2011				
				/ / IT \			Review	ver Name		Arnold Assenheimer				
						Review	v Date		22-Feb-2011					
										Brent Herrick				
							Dept. I	Review Da	ate	02-Mar-2011				
			· · ·				Follow	-Up By						
			09-110											
							<u> </u>							
		ation	1											
				Rise (or Dia		Туре		Length		Corr. Profile	Pl./Slab	Shape		
1 1	ΜΔΙΝΙ		_	1600		MP		31.7		68X13	Thickness 2.8	ROUND		
				1000		IVII		01.7		00/(10	2.0	INCOME		
Special Features		nent	BF tag on N cr	own										
Opposial Foataro														
					Uti	ilities (L	ocated.	at)						
Utility Attachme									I					
Telephone	•						Gas							
Telephone South ditch. Power 4 lines 10 m north c/l. 3 lines cross 40 r Others				m Wes	st.	Munici								
							Proble	m (Y/N)	No					
Remarks														
				Α				ankment		1				
Harizantal Align	mont				Last			nation of			noidonas			
Horizontal Alignme					8	8	Intersection 20m west & entrance to residence.							
Roadway Width			8.800		0	0								
Noadway Widin	(111)		0.000			_								
Embankment					7	7								
Sideslope (:	:1)		3.0											
(Height of Cov	/er(m) :	2.2)												
Guardrail (Y/N)			No											
Approach Road	d / Emb	ankme	ent General Rat	ing	7	7								
						Upstre	am Enc							
Culvert Compo	nent				Last	Now		nation of	Condi	tion				
Direction					N									
End Treatment (Others, None)	(Concre	ete, Ste	el, STEEL											
Headwall			Х	X										
Collar					Х	Х								
Wingwalls					Х	X								
(Shape:)														
Cutoff Wall					X	X								

74737 -1 Bridge Culvert

			Upstre	eam End
Culvert Component		Last	Now	Explanation of Condition
Bevel End		6	6	
Heaving (mm)	100			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	100			
Scour Protection		5	5	Bevel projects from fill 300mm.
(Type: NATURAL)				
(Avg. Rock Size(mm):)			_	
Scour/Erosion		5	5	
Beavers (Y/N)	No			
Upstream End General Rating		6	5	
		Brid	dge Cu	lvert Barrel
Culvert Component		Last	Now	Explanation of Condition
(Pipe #: 1, Primary Span, Loca	tion Code: MAIN, Spa	ın (mm):	, Rise (mm): 1600, Type: MP)
Barrel Last Accessible Date	14-Feb-2011			
Special Features				
Special Feature				
(Type:)				
Special Feature				
(Type:)				
Roof		7	6	(Rise 1570 @ c/l, 2%. 03/Sept/2004)
Measured Rise (mm)	1514			Hole in roof approx 12m from U/S.
Measured At Ring No.				est
Sag (mm)	90			
Percent Sag	5			
Sidewall		7	7	
Measured Span (mm)	1665			cl
Measured At Ring No.				
Deflection (mm)	65			
Percent Deflection	4			
Floor		6	N	Covered by water & ice.
Bulge (mm)	0			Minor supérficial rust but no pitting.
Measured At Ring No.				
Abrasion (Y/N)	No			
Circumferential Seams		6	6	
Separation (mm)	0			
Longitudinal Seams		X	X	
Total No. of Cracked Rings				
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)				
Longitudinal Stagger (Y/N)				
Coating		6	6	Superficial rust on floor.
Corrosion By Soil (Y/N)	No			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	ZERO			
Ponding (Y/N)	No			

74737 -1 Bridge Culvert

		Brid	lge Cu	Ivert Barrel
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Loca	tion Code: MAIN, Spa	n (mm):	, Rise (mm): 1600, Type: MP)
Fish Passage Adequacy		4	4	Hanging outlet resting on ice.
Baffle		Х	Х	
(Type:)				
Waterway Adequacy		7	7	(700 mm at outlet. 2001/04/17)
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
Barrel General Rating		7	6	
		D	ownstr	ream End
Culvert Component		Last	Now	Explanation of Condition
Direction	I	S		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		Х	Х	
Collar		Х	X	
Wingwalls		X	X	
(Shape:)				
Cutoff Wall		Х	Х	
Bevel End			6	
Heaving (mm) 0				
Invert Above/Below Stream Bed ABOVE				
Above/Below (mm) 1100				
Scour Protection		4	4	Bevel cantilevered 700mm.
(Type : NONE)				
(Avg. Rock Size(mm):)				
Scour/Erosion		4	4	(Scour hole @ end of pipe 1.10 m deep x 1.3 m wide x 8 m long. 03/Sept/2004) Filled with ice.
Beavers (Y/N)	No			
Downstream End General Ratio	ng	4	4	
		s	tructu	re Usage
		Last	Now	Explanation of Condition
Channel (U/S and D/S)				
Alignment		6	6	
Bank Stability			6	
HWM (m below Top of Culvert)				HWM not visible.
Drift (Y/N)	No			
Channel Bottom Degrading/Aggrading	DEGRADING			Downstream only.
Beavers (Y/N)	No			
(Fish Compensation Measure 1 :	NONE)			
(Fish Compensation Measure 2				

Structure Usage									
Last Now Explanation of Condition									
Channel General Rating		6							

				Mainter	nance Recomme	ndations					
Inspector Recommendations			ır İns	spector Comments		Department Con	nments		Target Year	Est. Cost	Cat #
SHOTCRETE REP	AIRS										
PLACE ADDITION	AL RIP RAP										
REMOVE DRIFT A	CCUMULATION										
INSTALL CONCRE	TE/STEEL LINING	i									
INSTALL STRUTS											
INSTALL CONCRE	TE COLLAR/CUTO	OFF									
REPAIR SEAMS											
OTHER ACTION											
OTHER ACTION											
OTHER ACTION											
OTHER ACTION											
Structural Condition Rating (Last/Now) (%)			3/66.7	Sufficiency Ratir (%)	g (Last/Now)	64.4/58.4	Est. Repl. Yr	2025	Maint. Re	qd. (Y/N)	No
Special (Assessment underway as part of paving project.17-Apr-2001 Next Inspection					Department Comments						
Maintenance Revie	ewed By					Date		E	stimated Tota	1 0	
Proposed Long-Te	•										
On 3-Year Progran	n (Y/N)										
Proposed Action											
Previous Inspector's Name Jacob			ile		Previou	Previous Assistant's Name					
Next Inspection Date 14-N		14-May-2014 Previ			Previou	us Inspection Date 21-Nov-2007					
		39				,					
Comment	, ,										