| | | | | : | Brida | e Culve | ert Inspe | ction | | | | | |
|--|-----------|------------|----------------|------------|---------------|------------|---------------------|-----------------|-----------------|---------------|-----------------------|-------|--|
| Bridge File Nu | mber | 74759 -1 | Bridge Culver | | Driage Carve | | Form Type | | CULM | | | | |
| Year Built | | 1982 | | • | | | Lot No. | | | 4 | | | |
| Bridge or Towr | n Name | | OK | | | | Inspector Name | | Eric Carcoux | | | | |
| Located Over | | | G CREEK, 8.1 | 1.69. WATI | =RCI | RS-ST | | Inspector Class | | BR CLS A | | | |
| Located On | | | 1 41.337 | , | | | Assistant Name | | | | | | |
| Water Body CI | ./Year | | | | | | Assistant Class | | | | | | |
| Navigabil. Cl./ | | | | | | | Inspection Date | | 29-Mar-2010 | | | | |
| Legal Land Lo | | SE SEC | 2 TWP 65 RG | E 24 W4M | | | Data Entry By | | Theresa Lacusta | | | | |
| Longitude, Latitude -113:30:55, 54:35:14 | | | | | | | Data Entry Date | | 19-Apr-2010 | | | | |
| | | | ransportation | | Reviewer Name | | Arnold Assenheimer | | | | | | |
| Contract Main. Area CMA10 | | | | () | | | Review Date | | 15-Apr-2010 | | | | |
| Clear Roadway | | 9.5 / | | | | | Dept. Re | | Name | Brent Herrick | | | |
| AADT/Year | ,, | 230 / 200 | 09 (A) | | | | Dept. Re | | | 27-Apr-2010 | | | |
| Road Classific | ation | RCU-209 | | | | | Follow-L | | | | | | |
| Detour Length | | 6 | | | | | | 7 | | | | | |
| Bridge Culver | | | | | | | | | | ı | | | |
| Number of Cul | | 2 |) | | | | | | | | | | |
| Pipe # | Barrel | | Span | Rise (or D | ia.) | Туре | | Length | | Corr. Profile | PI./Slab Thickness | Shape | |
| 1 | MAIN | - | | 1600 | | MP | | 27 | | 125X26 | 2.8 | ROUND | |
| 2 | MAIN | - | | 1600 | | MP | : | 27 | | 125X26 | 2.8 | ROUND | |
| Special Featur | | \ | /ERT STEEL S | | | | | | | | | | |
| Special Featur | | | ag on East pip | | | | | | | | | | |
| ' | | | 0 11 | | | | | | | | | | |
| | | | | | Uti | ilities (L | _ocated a | at) | | | | | |
| Utility Attachm | ents | | | | | | | | | | | | |
| Telephone | South | r/w. | | | | Gas | | | | | | | |
| Power | | | | | | | Municipa | | | | | | |
| Others | | | | | | | Problem | (Y/N) | No | | | | |
| Remarks | | | | - | | | | | | | | | |
| | | | | | | _ | d / Embai | | C a m all | tion. | | | |
| Horizontal Alig | nmont | | | L | .ast 7 | 7 | Explana Field ac | | | tion | | | |
| Vertical Alignm | | | | | 8 | | Tielu au | cess to t | _ası. | | | | |
| | | | 9.500 | | 0 | 8 | | | | | | | |
| Roadway Widt | 11 (111) | | 9.500 | | | | | | | | | | |
| Embankment | | | | | N | 7 | | | | | | | |
| Sideslope (_ | _:1) | | 3.0 | | | | | | | | | | |
| (Height of Co | | 1.5) | | | | | | | | | | | |
| Guardrail (Y/N) |) | | No | | | | | | | | | | |
| Approach Roa | ad / Eml | bankmen | t General Rati | ing | 7 | 7 | | | | | | | |
| | | | | | | Upstre | am End | | | | | | |
| Culvert Comp | onent | | | L | .ast | | Explana | tion of | Condi | tion | | | |
| (Pipe # : 1, Sp | | e: Primar | y Span) | | | | <u> </u> | | | | | | |
| Direction | | | | 5 | 3 | | West pip | oe. | | | | | |
| End Treatment Others, None) | t (Concre | ete, Steel | STEEL | | | | Ice (thin |) to crow | /n 700ı | mm. | | | |
| Headwall | | | | | Х | Х | | | | | | | |
| Collar | | | | | Х | X | | | | | | | |
| Wingwalls | | | | | Х | Х | | | | | | | |
| (Shape:) | | | | | | | | | | | | | |

74759 -1 Bridge Culvert

| | | | Upstre | am End |
|-------------------------------------|----------------------|------|--------|--|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe #: 1, Span Type: Primary | / Span) | | | |
| Cutoff Wall | | Х | Х | |
| Bevel End | | N | N | Ice and water-no evident problems. |
| Heaving (mm) | 100 | | | i i |
| Invert Above/Below Stream Bed | | | | |
| Above/Below (mm) | 0 | | | |
| Scour Protection | | N | 4 | Bevel projecting from fill, evident in ice.(approx. 800mm) |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 200) | | | | |
| Scour/Erosion | | N | 4 | |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | | 7 | 4 | |
| | | Brid | dge Cu | lvert Barrel |
| Culvert Component | | Last | | Explanation of Condition |
| (Pipe # : 1, Primary Span, Loca | tion Code: MAIN, Spa | | | , Rise (mm): 1600, Type: MP) |
| Barrel Last Accessible Date | 09-Oct-2003 | | | Inaccessible due to struts and ice levels, West barrel. |
| Special Features | | | | |
| Special Feature | | 7 | N | |
| (Type: VERT STEEL STRUTS) | | | | |
| Special Feature | | | | |
| (Type:) | | | | |
| Roof | | N | N | |
| Measured Rise (mm) | | | | |
| Measured At Ring No. | | | | |
| Sag (mm) | | | | |
| Percent Sag | | | | |
| Sidewall | | N | N | |
| Measured Span (mm) | | | | |
| Measured At Ring No. | | | | |
| Deflection (mm) | | | | |
| Percent Deflection | | | | |
| Floor | | N | N | |
| Bulge (mm) | 0 | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | No | | | |
| Circumferential Seams | | N | N | |
| Separation (mm) | 75 | | | |
| Longitudinal Seams | | Х | X | |
| Total No. of Cracked Rings | | , , | | |
| Total No. of Rings with Two | | | | |
| Cracked Seams Min. Remaining Steel | | | | |
| Between Cracks (mm) | | | | |
| Proper Lap (Y/N) | | | | |
| Longitudinal Stagger (Y/N) | | | | |
| Coating | I | 5 | N | Superficial rust on lower 3/527-Nov-2006 |
| Corrosion By Soil (Y/N) | | | | |
| Corrosion By Water (Y/N) | Yes | | | |

| | | Brid | dge Cu | Ivert Barrel |
|---|----------------------|--------|--------|---|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Loca | tion Code: MAIN, Spa | ın (mm | n): | , Rise (mm): 1600, Type: MP) |
| Camber POS/ZERO/NEG | NEG | | | |
| Ponding (Y/N) | Yes | | | |
| Fish Passage Adequacy | | 6 | 6 | |
| Baffle | | Х | Х | |
| (Type:) | | | | |
| Waterway Adequacy | | 6 | 6 | |
| Icing (Y/N) | No | | | |
| Silting (Y/N) | No | | | |
| Drift (Y/N) | No | | | |
| Barrel General Rating | | 3 | 4 | G.R. carried forward 09/Oct/2003. With struts general rating could be increased to 4. |
| | | D | ownstr | ream End |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Span Type: Primary | / Span) | | | |
| Direction | | N | | West pipe.lce to crown 700mm. |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | |
| Headwall | | Х | Х | |
| Collar | | Х | Х | |
| Wingwalls | | Х | Х | |
| (Shape:) | | V | V | |
| Cutoff Wall | | X | X | |
| Bevel End | | N | N | |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | | | | |
| Above/Below (mm) | 300 | | | |
| Scour Protection | | N | 4 | Bevel projecting from fill, est 300mm(visible in ice.) |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 300) | | | | 2 |
| Scour/Erosion | | N | 4 | Scour hole 3m x 3m x 0.8m deep D/S of bevel09-Oct-2003. Ice covered. |
| Beavers (Y/N) | No | | | |
| Downstream End General Ratio | ng | 4 | 4 | |
| | | | Upstre | am End |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 2, Span Type: Second | lary Span) | | | |
| Direction | | S | | East pipe. |
| End Treatment (Concrete, Steel, Others, None) | NONE | | | Ice to crown 700mm. |
| Headwall | | Х | X | |
| Collar | | Х | X | |
| Wingwalls | | X | X | |
| (Shape:) | | | | |

| | | | Upstre | am End |
|---|----------------------|---------|--------|---|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 2, Span Type: Second | lary Span) | | | |
| Cutoff Wall | | Х | Х | |
| Bevel End | | N | N | Bevel projection (up to 800mm) evident in ice. |
| Heaving (mm) | 150 | | | |
| Invert Above/Below Stream Bed | | | | |
| Above/Below (mm) | 0 | | | |
| Scour Protection | | N | 4 | |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 200) | | | | |
| Scour/Erosion | | N | 4 | |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | | 6 | 4 | |
| | | Brid | dge Cu | lvert Barrel |
| Culvert Component | | | Now | Explanation of Condition |
| (Pipe # : 2, Secondary Span, Lo | cation Code: MAIN, S | Span (r | mm): | , Rise (mm): 1600, Type: MP) |
| Barrel Last Accessible Date | 09-Oct-2003 | | | Inaccessible due to struts and ice levels. East pipe. |
| Special Features | | | | |
| Special Feature | | 7 | N | |
| (Type: VERT STEEL STRUTS) | | | | |
| Special Feature | | | | |
| (Type:) | | | | |
| Roof | | N | N | |
| Measured Rise (mm) | 1439 | | | |
| Measured At Ring No. | | | | |
| Sag (mm) | 161 | | | |
| Percent Sag | 10 | | | |
| Sidewall | | N | N | |
| Measured Span (mm) | 1694 | | | |
| Measured At Ring No. | | | | |
| Deflection (mm) | 94 | | | |
| Percent Deflection | 6 | | | |
| Floor | | N | N | |
| Bulge (mm) | | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | No | | | |
| Circumferential Seams | | N | N | |
| Separation (mm) | | | | |
| Longitudinal Seams | | Х | Х | |
| Total No. of Cracked Rings | | | | |
| Total No. of Rings with Two Cracked Seams | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | |
| Proper Lap (Y/N) | | | | |
| Longitudinal Stagger (Y/N) | | | | |
| Coating | | 5 | N | Superficial rust on lower 3/527-Nov-2006 |
| Corrosion By Soil (Y/N) | | | | |
| Corrosion By Water (Y/N) | Yes | | | |

74759 -1 Bridge Culvert

| | | Brid | dge Cu | Ivert Barrel |
|---|-----------------------|---------|--------|---|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 2, Secondary Span, Lo | ocation Code: MAIN, S | Span (r | nm): | , Rise (mm): 1600, Type: MP) |
| Camber POS/ZERO/NEG | NEG | | | |
| Ponding (Y/N) | | | | |
| Fish Passage Adequacy | | 6 | 6 | |
| Baffle | | Х | Х | |
| (Type:) | | 1 | | |
| Waterway Adequacy | 1 | 6 | 6 | |
| Icing (Y/N) | No | | | |
| Silting (Y/N) | No | | | |
| Drift (Y/N) | No | | _ | |
| Barrel General Rating | | 3 | 4 | G.R. carried forward 09/Oct/2003. With struts G.R. could increase to 4. |
| | | D | ownst | ream End |
| Culvert Component | | Last | | Explanation of Condition |
| (Pipe # : 2, Span Type: Second | dary Span) | | | |
| Direction | | N | | East pipe. Ice to crown 700mm. |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | Est. |
| Headwall | | Х | Х | |
| Collar | | Х | Х | |
| Wingwalls | | Х | Х | |
| (Shape:) | | | | |
| Cutoff Wall | | Х | Х | |
| Bevel End | | N | N | |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 300 | | | |
| Scour Protection | | N | 4 | Bevel projection (up to 300(est). |
| (Type: RIP RAP) | | | | Visiblew in ice. |
| (Avg. Rock Size(mm) : 300) | | | _ | |
| Scour/Erosion | | N | 4 | (Scour hole 3m x 3m x 800mm deep D/S of bevel. 09/Oct/2003) Bevel projecting from fill. |
| Beavers (Y/N) | No | | | |
| Downstream End General Ratio | ng | 4 | 4 | |
| | | S | | re Usage |
| | | Last | Now | Explanation of Condition |
| Channel (U/S and D/S) | | 1 | | |
| Alignment | | 6 | 6 | |
| Bank Stability | | N | 5 | |
| HWM (m below Top of Culvert) | | | | |
| Drift (Y/N) | No | | | |
| Channel Bottom Degrading/Aggrading | | | | Pipe has flowed full. |
| Beavers (Y/N) | No | | | |
| (Fish Compensation Measure 1 : | NONE) | | | |
| (Fish Compensation Measure 2 : | NONE) | | | |

| Structure Usage | | | | | | | | |
|-----------------------------------|--|---|--|--|--|--|--|--|
| Last Now Explanation of Condition | | | | | | | | |
| Channel General Rating | | 5 | | | | | | |

| | | | Mainten | ance Recommer | dations | | | | | |
|--|-------------|---------|--------------------|---------------|------------------------|---------------|------|----------------|-----------|-------|
| Inspector Recommendations | Year | Inspect | or Comments | | Department Com | ments | | Target Year | Est. Cost | Cat # |
| SHOTCRETE REPAIRS | | | | | · | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | | | | |
| INSTALL STRUTS | | | | | | | | | | |
| INSTALL CONCRETE COLLAR/CUT | OFF | | | | | | | | | |
| REPAIR SEAMS | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| Structural Condition Rating (Last/N (%) | low) 33.3/ | 44.4 | Sufficiency Rating | g (Last/Now) | 49.3/52.4 | Est. Repl. Yr | 2032 | Maint. Re | qd. (Y/N) | No |
| Special Comments for Next Inspection | | | | | Department Comments | | | | | |
| Maintenance Reviewed By | | | | | Date | | E | Estimated Tota | 1 0 | |
| Proposed Long-Term Strategy | | | | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | | | | |
| Proposed Action | | | | | | | | | | |
| Previous Inspector's Name Jaso | | | | Previous | s Assistant's Name | | | | | |
| Next Inspection Date | 29-Jun-2013 | 3 | | Previous | s Inspection Date | 27-Nov-2006 | | | | |
| Inspection Cycle (Default) (months) | 39 | | | | | | | | | |
| Comment | | | | | | | | | | |