

Bridge Culvert Inspection			
Bridge File Number	74864 -1 Bridge Culvert	Form Type	CUL1
Year Built	1958	Lot No.	3
Bridge or Town Name	CARBON	Inspector Name	Owen Salava
Located Over	TRIBUTARY TO KNEEHILLS CREEK, 3.46.11, WATERCRS-ST	Inspector Class	BR CLS A
Located On	21:14 C1 7.875	Assistant Name	
Water Body Cl./Year		Assistant Class	
Navigabil. Cl./Year		Inspection Date	17-Sep-2012
Legal Land Location	NW SEC 6 TWP 29 RGE 23 W4M	Data Entry By	Marcia Chavez
Longitude, Latitude	-113:14:09, 51:27:27	Data Entry Date	03-Oct-2012
Road Authority	Alberta Transportation (AIT)	Reviewer Name	John O'Brien
Contract Main. Area	CMA20	Review Date	27-Sep-2012
Clear Roadway/Skew	11.1 /	Dept. Reviewer Name	Andrew Smikles
AADT/Year	1,840 / 2011 (A)	Dept. Review Date	16-Oct-2012
Road Classification	RAU-211.8-110	Follow-Up By	
Detour Length (km)	6		

**Bridge Culvert Information**

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	2314	2552	SPE	39	152X51		ELLIPSE
Special Features								
Special Features Comment								

**Utilities (Located at)**

Utility Attachments			
Telephone		Gas	
Power	3 wires East r/w 30 m from c/l.	Municipal	
Others		Problem (Y/N)	No
Remarks			

**Approach Road / Embankment**

	Last	Now	Explanation of Condition
Horizontal Alignment	8	8	Approaches 60m North, both sides. Hills both sides - limited sight distance. No passing SBL.
Vertical Alignment	6	6	
Roadway Width (m)	11.100		
Embankment	7	7	
Sideslope ( __:1)	3.0		
(Height of Cover(m) : 2.1)			
Guardrail (Y/N)	No		
<b>Approach Road / Embankment General Rating</b>	<b>6</b>	<b>6</b>	

**Upstream End**

Culvert Component	Last	Now	Explanation of Condition
Direction	E		
End Treatment (Concrete, Steel, Others, None)	STEEL		
Headwall	X	X	
Collar	X	X	
Wingwalls	X	X	
(Shape : )			
Cutoff Wall	X	X	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		6	6	
Heaving (mm)	50			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	100			
Scour Protection		4	4	Some 250 mm rock at sides - most eroded away leaving insufficient size and quantity pit run at SB and sides.
(Type : <b>RIP RAP</b> )				
(Avg. Rock Size(mm) : <b>250</b> )				
Scour/Erosion		4	4	1m of undermining under bevel.
Beavers (Y/N)	No			
<b>Upstream End General Rating</b>		<b>4</b>	<b>4</b>	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 2314, Rise (mm): 2552, Type: SPE)				
Barrel Last Accessible Date	17-Sep-2012			
<b>Special Features</b>				
Special Feature				
(Type : )				
Special Feature				
(Type : )				
Roof		6	6	Numerous dents with corrosion from construction.  3.5%
Measured Rise (mm)	2630			
Measured At Ring No.	9			
Sag (mm)	78			
Percent Sag	3			
Sidewall		6	6	Numerous rock dents in upper sidewall from construction. 1 small rip @ ring 8, North side - minor corrosion @ dents.  3.6%
Measured Span (mm)	2400			
Measured At Ring No.	8			
Deflection (mm)	86			
Percent Deflection	4			
Floor		N	6	
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)	No			
Circumferential Seams		7	7	
Separation (mm)	0			
Longitudinal Seams		7	7	1N Stagger
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams	0			
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)	Yes			
Longitudinal Stagger (Y/N)	Yes			
Coating		5	5	Superficial corrosion on floor and bevels. Alkalai stains at bolt holes.
Corrosion By Soil (Y/N)	Yes			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	NEG			
Ponding (Y/N)	No			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 2314, Rise (mm): 2552, Type: SPE)				
Fish Passage Adequacy		5	5	D/S end slightly perched.
Baffle		X	X	
(Type : )				
Waterway Adequacy		7	7	
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
<b>Barrel General Rating</b>		<b>6</b>	<b>6</b>	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		W		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		X	X	
Bevel End		6	6	
Heaving (mm)	0			
Invert Above/Below Stream Bed	ABOVE			
Above/Below (mm)	100			
Scour Protection		4	4	Rock scoured out at sides of banks, SB and 0.5 m under bevel.
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 250)				
Scour/Erosion		4	4	6m wide x 20m long x 1m scour. 100mm rock displaced from SB.
Beavers (Y/N)	No			
<b>Downstream End General Rating</b>		<b>4</b>	<b>4</b>	
Structure Usage				
		Last	Now	Explanation of Condition
<b>Channel (U/S and D/S)</b>				
Alignment		4	4	Stream aligns at South side of U/S bevel. Bend in channel at D/S end - 20 m West. Steep cut at D/S.
Bank Stability		5	5	Scour 1 m deep at D/S Channel.
HWM (m below Top of Culvert)				Not visible.
Drift (Y/N)	No			
Channel Bottom Degrading/Aggrading	DEGRADING			
Beavers (Y/N)	No			
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
<b>Channel General Rating</b>		<b>4</b>	<b>4</b>	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP	2012	20m3 class I at ends.					
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
<b>Structural Condition Rating (Last/Now) (%)</b>	<b>66.7/66.7</b>	<b>Sufficiency Rating (Last/Now) (%)</b>	<b>61.9/61.9</b>	Est. Repl. Yr	2025	Maint. Req. (Y/N)	Yes
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Dave Lam		Previous Assistant's Name				
Next Inspection Date	17-Jun-2014		Previous Inspection Date	11-Nov-2010			
Inspection Cycle (Default) (months)	21						
Comment							