

Bridge Culvert Inspection				
Bridge File Number	74981 -1 Bridge Culvert		Form Type	CUL1
Year Built	1986		Lot No.	4
Bridge or Town Name	CLUNY		Inspector Name	Jason Rusu
Located Over	WID - IRRIGATION C, WATERCRS-IC		Inspector Class	BR CLS A
Located On	842:06 C1 32.125		Assistant Name	
Water Body Cl./Year			Assistant Class	
Navigabil. Cl./Year			Inspection Date	16-Feb-2012
Legal Land Location	SW SEC 9 TWP 22 RGE 21 W4M		Data Entry By	Anne Roberts
Longitude, Latitude	-112:52:01, 50:50:59		Data Entry Date	24-Mar-2012
Road Authority	Alberta Transportation (AIT)		Reviewer Name	Garry Roberts
Contract Main. Area	CMA30		Review Date	24-Feb-2012
Clear Roadway/Skew	7.8 / 8 deg. (RHF)		Dept. Reviewer Name	Tim Davies
AADT/Year	1,320 / 2011 (A)		Dept. Review Date	29-Mar-2012
Road Classification	RCU-208-110		Follow-Up By	
Detour Length (km)	3			

**Bridge Culvert Information**

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	PI./Slab Thickness	Shape
1	MAIN	-	1500	SP	18.3	152X51	3.0	ROUND
Special Features								
Special Features Comment	Culvert no longer accessible or visible - remove 74981 from BIS							

**Utilities (Located at)**

Utility Attachments			
Telephone	West r/w	Gas	
Power	1 wire overhead west r/w	Municipal	
Others	1 wire crossing 100m N	Problem (Y/N)	No
Remarks			

**Approach Road / Embankment**

	Last	Now	Explanation of Condition
Horizontal Alignment	7	7	Numerous farm entrances within 200m Crest of hill est. 250 m north.  Fairly flat sideslope for 1.5 m each side then 2:1.
Vertical Alignment	5	5	
Roadway Width (m)	7.800		
Embankment	N	6	
Sideslope (__:1)	2.0		
(Height of Cover(m) : 0.6)			
Guardrail (Y/N)	Yes		
<b>Approach Road / Embankment General Rating</b>	<b>5</b>	<b>5</b>	

**Upstream End**

Culvert Component	Last	Now	Explanation of Condition
Direction			West
End Treatment (Concrete, Steel, Others, None)	STEEL		
Headwall	X	X	
Collar	X	X	
Wingwalls	X	X	
(Shape : )			

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Cutoff Wall		X	X	
Bevel End		N	N	Snow covered
Heaving (mm)	100			
Invert Above/Below Stream Bed				
Above/Below (mm)	200			
Scour Protection		N	N	
(Type : <b>NATURAL</b> )				
(Avg. Rock Size(mm) : <b>300</b> )				
Scour/Erosion		N	N	Snow
Beavers (Y/N)	No			
<b>Upstream End General Rating</b>		<b>N</b>	<b>N</b>	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1500, Type: SP)				
Barrel Last Accessible Date	30-Dec-2008			
<b>Special Features</b>				
Special Feature				900mm dia. waterline through 1200mm dia. steel pipe through culvert
(Type : )				
Special Feature				
(Type : )				
Roof		N	N	pipe cant be accessed due to waterline through pipe
Measured Rise (mm)	1490			
Measured At Ring No.	3			
Sag (mm)	10			
Percent Sag	0			
Sidewall		N	N	
Measured Span (mm)	1510			
Measured At Ring No.	3			
Deflection (mm)	10			
Percent Deflection	0			
Floor		N	N	
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)				
Circumferential Seams		N	N	
Separation (mm)	0			
Longitudinal Seams		N	N	1N
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)	No			
Longitudinal Stagger (Y/N)	Yes			
Coating		N	N	(Numerous rust spots , ents easily @ spots in S. wall)
Corrosion By Soil (Y/N)	Yes			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	ZERO			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1500, Type: SP)				
Ponding (Y/N)	No			
Fish Passage Adequacy		X	X	
Baffle		X	X	
(Type : )				
Waterway Adequacy		N	N	
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
<b>Barrel General Rating</b>		<b>4</b>	<b>4</b>	GR carried forward
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction				East
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		X	X	
Bevel End		N	N	
Heaving (mm)	0			
Invert Above/Below Stream Bed				
Above/Below (mm)	0			
Scour Protection		N	N	
(Type : <b>NATURAL</b> )				
(Avg. Rock Size(mm) : <b>350</b> )				
Scour/Erosion		N	N	
Beavers (Y/N)	No			
<b>Downstream End General Rating</b>		<b>N</b>	<b>N</b>	
Structure Usage				
		Last	Now	Explanation of Condition
<b>Channel (U/S and D/S)</b>				
Alignment		X	X	No channel Is filled in and now a waterline
Bank Stability		X	X	
HWM (m below Top of Culvert)				
Drift (Y/N)	No			
Channel Bottom Degrading/Aggrading				
Beavers (Y/N)	No			
(Fish Compensation Measure 1 : <b>NONE</b> )				
(Fish Compensation Measure 2 : <b>NONE</b> )				
<b>Channel General Rating</b>		<b>9</b>	<b>9</b>	GR carried forward

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
<b>Structural Condition Rating (Last/Now) (%)</b>	<b>44.4/44.4</b>	<b>Sufficiency Rating (Last/Now) (%)</b>	<b>64.6/64.6</b>	Est. Repl. Yr	2050	Maint. Req. (Y/N)	No
Special Comments for Next Inspection	Remove from BIS		Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Tom Carey		Previous Assistant's Name				
Next Inspection Date	16-May-2015		Previous Inspection Date	08-Feb-2010			
Inspection Cycle (Default) (months)	39						
Comment							