

Bridge Culvert Inspection			
Bridge File Number	75074 -2 Bridge Culvert	Form Type	CUL1
Year Built	2004	Lot No.	4
Bridge or Town Name	SWAN HILLS	Inspector Name	Russel Vanderschaaf
Located Over	RAINBOW CREEK, 8.11.95.2.2, WATERCRS-ST	Inspector Class	BR CLS B
Located On	33:10 C1 42.534	Assistant Name	
Water Body Cl./Year		Assistant Class	
Navigabil. Cl./Year		Inspection Date	11-Feb-2013
Legal Land Location	SW SEC 7 TWP 65 RGE 8 W5M	Data Entry By	Theresa Lacusta
Longitude, Latitude	-115:12:30, 54:36:20	Data Entry Date	13-Apr-2013
Road Authority	Alberta Transportation (AIT)	Reviewer Name	Eric Carcoux
Contract Main. Area	CMA06	Review Date	07-Apr-2013
Clear Roadway/Skew	9.5 / 0 deg.	Dept. Reviewer Name	
AADT/Year	850 / 2012 (A)	Dept. Review Date	
Road Classification	RAU-210-110	Follow-Up By	
Detour Length (km)	99		

**Bridge Culvert Information**

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	4642	3350	RPE	34.74	152X51	3.0	ELLIPSE
Special Features								
Special Features Comment								

**Utilities (Located at)**

Utility Attachments			
Telephone	Buried line along West row.	Gas	
Power	4 lines East r/w.	Municipal	
Others		Problem (Y/N)	No
Remarks			

**Approach Road / Embankment**

	Last	Now	Explanation of Condition
Horizontal Alignment	7	7	
Vertical Alignment	8	8	
Roadway Width (m)	9.500		
Embankment	7	7	
Sideslope ( __:1)	4.0		
(Height of Cover(m) : <b>0.7</b> )			
Guardrail (Y/N)	No		
<b>Approach Road / Embankment General Rating</b>	<b>7</b>	<b>7</b>	

**Upstream End**

Culvert Component	Last	Now	Explanation of Condition
Direction	E		
End Treatment (Concrete, Steel, Others, None)	CONCRETE		
Headwall	8	8	
Collar	N	N	Under snow
Wingwalls	X	X	
(Shape : )			
Cutoff Wall	N	N	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		7	7	Rate based on 40% visibility.
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	600			
Scour Protection		7	N	About 5% sandstone.-24-Jul-2009 Snow ocver
(Type : <b>RIP RAP</b> )				
(Avg. Rock Size(mm) : <b>300</b> )				
Scour/Erosion		7	N	
Beavers (Y/N)	No			
<b>Upstream End General Rating</b>		<b>7</b>	<b>7</b>	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 4642, Rise (mm): 3350, Type: RPE)				
Barrel Last Accessible Date	06-Apr-2011			Couldn't access due to ice conditions.
<b>Special Features</b>				
Special Feature				
(Type : )				
Special Feature				
(Type : )				
Roof		8	N	
Measured Rise (mm)				
Measured At Ring No.				
Sag (mm)				
Percent Sag				
Sidewall		7	N	
Measured Span (mm)	4593			
Measured At Ring No.				Inward - 06-Apr-2011
Deflection (mm)	49			
Percent Deflection	1			
Floor		N	N	Covered with silt on upstream half of barrel.-24-Jul-2009
Bulge (mm)	0			
Measured At Ring No.	4			
Abrasion (Y/N)	No			
Circumferential Seams		8	N	
Separation (mm)	0			
Longitudinal Seams		8	N	
Total No. of Cracked Rings				
Total No. of Rings with Two Cracked Seams				1N on sides & roof (not at corners) as per design.-24-Jul-2009
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)	Yes			
Longitudinal Stagger (Y/N)	No			
Coating		7	N	
Corrosion By Soil (Y/N)	No			
Corrosion By Water (Y/N)	No			
Camber POS/ZERO/NEG	POS			
Ponding (Y/N)	No			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 4642, Rise (mm): 3350, Type: RPE)				
Fish Passage Adequacy		9	9	Minnows observed in barrel.-24-Jul-2009 Under snow
Baffle		X	X	
(Type : )				
Waterway Adequacy		9	9	Cobble sized material in barrel.-24-Jul-2009 Under snow
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
<b>Barrel General Rating</b>		<b>7</b>	<b>N</b>	GR 7 - 06-Apr-2011
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		W		
End Treatment (Concrete, Steel, Others, None)	CONCRETE			
Headwall		8	8	
Collar		X	X	
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		X	X	
Bevel End		7	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	600			
Scour Protection		8	N	Snow covered
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 300)				
Scour/Erosion		8	N	Snow covered
Beavers (Y/N)	No			
<b>Downstream End General Rating</b>		<b>7</b>	<b>7</b>	
Structure Usage				
		Last	Now	Explanation of Condition
<b>Channel (U/S and D/S)</b>				
Alignment		7	7	
Bank Stability		6	6	
HWM (m below Top of Culvert)				HWM not visible.
Drift (Y/N)	No			
Channel Bottom Degrading/Aggrading	DEGRADING			Dam 15m U/S. Removed. Cuttings visible on slopes.
Beavers (Y/N)	Yes			
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
<b>Channel General Rating</b>		<b>7</b>	<b>7</b>	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
<b>Structural Condition Rating (Last/Now) (%)</b>	<b>77.8/55.6</b>	<b>Sufficiency Rating (Last/Now) (%)</b>	<b>82.0/70.6</b>	Est. Repl. Yr	2055	Maint. Req. (Y/N)	No
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Brian Pientsch		Previous Assistant's Name	Lisbeth Medina			
Next Inspection Date	11-Nov-2014		Previous Inspection Date	06-Apr-2011			
Inspection Cycle (Default) (months)	21						
Comment							